

Appendix A

Status of Remedial Investigations, Feasibility Studies, and Remedial Actions at Sites on the National Priorities List in Progress on September 30, 1995

Appendix A satisfies the combined statutory requirements of CERCLA Sections 301(h)(1)(B) and (F). Accordingly, this appendix reports the status and estimated completion date of all remedial investigation/feasibility study (RI/FS) and remedial action (RA) Title I projects in progress at the end of FY95. This appendix also provides notice of RI/FSs and RAs that EPA presently believes will not meet its previously published schedule for completion, and includes new estimated dates of completion, as required by Section 301(h)(1)(C). These dates were previously published in Appendix A of *Progress Toward Implementing Superfund: Fiscal Year 1994*. In addition to meeting these statutory requirements, this appendix lists new remedial projects that were begun in FY94 and were in process at the end of FY95. Listed activities may include remedial projects at several operable units on a single site, as well as first and subsequent activities at a single operable unit.

Information in the appendix is organized under the following headings:

- **RG** – EPA region in which the site is located.
- **ST** – State in which the site is located.
- **Site Name** – Name of the site, as listed on the National Priorities List (NPL).
- **Location** – Location of the site, as listed on the NPL.
- **Operable Unit** – Operable unit at which the corresponding remedial activity is occurring; a single site may include more than one operable unit.
- **Activity** – Type of project in progress on September 30, 1995.
- **Lead** – The entity leading the activity, as follows:

EP: Fund-financed with EPA employees performing the project, not contractors;

F: Fund-financed and federal-lead by the Superfund remedial program;

FE: EPA enforcement program-lead;

FF: Federal facility-lead;

MR: Mixed funding; monies from both the Fund and potentially responsible parties (PRPs);

PRP: PRP-financed and conducted;

PS: PRP-financed work performed by the PRP under a state order (may include federal financing or federal oversight under an enforcement document);

S: State-lead and Fund-financed; and

SE: State enforcement-lead (may include federal financing).

Remaining terms used in the CERCLA Information System (CERCLIS) database, **O** (other), **SN** (state-lead and financed, no Fund money), and **SR** (state-ordered PRP response activities), are excluded from this status report because they do not include federal financing.

For some activities, the indicated lead is followed by an asterisk (*), which indicates that funding for the activity was taken over by the indicated lead during FY95.

- **Funding Start** – The date on which funds were allocated for the activity.
- **Previous Completion Schedule** – For projects ongoing at the end of FY94 that continued into FY95, the quarter and fiscal year of the planned completion date for the activity, as of 9/30/95. This column is blank for projects that were begun in FY94.
- **Present Completion Schedule** – The quarter and fiscal year of the planned completion of the activity, as of 9/30/95. This information was compiled from CERCLIS on 11/15/95.

An initial completion schedule is required to be put into CERCLIS when an activity is entered. Plans at this point are based on little site knowledge. As work continues, schedules are adjusted to reflect actual site conditions.

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
GU		Anderson Air Force Base	YIGO	01	RI/FS	FF	03/30/93	3	2001
				02	RI/FS	FF	06/29/93	3	2000
				03	RI/FS	FF	06/29/93	3	1997
				04	RI/FS	FF	06/29/93	3	2000
				05	RI/FS	FF	06/29/93	3	2002
				06	RI/FS	FF	06/29/93	3	2003
1	CT	Bethel-New Hartford Landfill	Bethel	01	RI/FS	PRP	09/30/91	3	1995
1	CT	Beacon Heights Landfill	Beacon Falls	02	RA	PRP	03/31/92	4	1995
1	CT	Galtup's Quarry	Plainfield	01	RI/FS	PRP	09/07/93	2	1996
1	CT	Kellog-Deering Well Field	Norwalk	02	RA	PRP	12/29/94	4	1996
				03	RI/FS	EP	05/16/90	4	1999
1	CT	New London Submarine Base	New London	02	RI/FS	FF	09/27/94	4	1997
				03	RI/FS	FF	09/27/94	3	1996
				04	RI/FS	FF	09/27/94	4	1997
				05	RI/FS	FF	09/27/94	4	1998
									1998
1	CT	Raymark Industries, Inc.	Stratford	01	RA	F	07/27/95	4	1997
				03	RI/FS	F	09/20/93	3	1996
1	CT	Solvents Recovery Service of New England	Southington	03	RI/FS	F	08/12/88	2	1996
1	MA	Atlas Tack Corp.	Fairhaven	01	RI/FS	F	09/18/89	3	1996
1	MA	Baird & McGuire	Holbrook	02	RA	F	06/26/90	3	1997
				03	RA	F	09/30/91	4	1995
				04	RA	F	04/20/95	4	1995
1	MA	Charles-George Reclamation Trust	Tyngsborough Landfill	03	RA	F	09/28/90	4	1995
								2	1998

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE		
1	MA	Fort Devens	Fort Devens	02	RI/FS	FF	05/13/91	3	1995	4	1996
				03	RI/FS	FF	08/31/92	4	1995	3	1996
				04	RA	FF	08/11/95			4	1998
				05	RI/FS	FF	08/31/92	1	1996	3	1996
				06	RI/FS	FF	05/24/94	1	1997	4	1996
				07	RI/FS	FF	05/24/94	2	1996	3	1997
1	MA	Fort Devens - Sudbury Training Annex.	Fort Devens	03	RI/FS	FF	05/13/91	3	1995	4	1997
				04	RI/FS	FF	06/15/93	4	1996	4	1996
				05	RI/FS	FF	06/15/93	2	1997	2	1997
1	MA	Groveland Wells	Groveland	02	RA	F	11/02/92			1	1998
1	MA	Hacomanco Pond	Westborough	02	RA	PRP	06/02/93	1	1997	1	1997
1	MA	Industri-Plex (Mark Phillips Trust)	Woburn	01	RA	PRP	05/18/92	3	1996	3	1997
				02	R1	PRP	12/08/89			1	1998
1	MA	Iron Horse Park	Billerica	01	RA	PRP	07/15/91	4	1996	4	1998
				03	RI/FS	F	01/31/90	2	1996	2	1997
1	MA	Materials Technology Laboratory (USSARMY)	Watertown	01	RI/FS	FF	05/05/95			4	1996
1	MA	New Bedford Site	New Bedford	01	FS	F	02/15/85	1	1996	1	1996
				03	RI/FS	F	09/28/93	4	1998	4	1998
1	MA	Nyanza Chemical Waste Dump	Ashland	04	RI/FS	F	02/18/93	3	1997	3	1997
1	MA	Otis Air National Guard Base/Camp Edwards	Falmouth	02	RA	FF	10/15/92	1	1995	1	1996
				03	RI/FS	FF	07/17/91	1	1996	1	1997
				05	RI/FS	FF	07/17/91	4	1996	3	1997
				06	RI/FS	FF	07/17/91	4	1996	1	1997
				07	RA	FF	09/21/93	1	1996	2	1996
				08	RI/FS	FF	07/17/91	2	1997	2	1998
				09	RI/FS	FF	02/01/93	1	1996	3	1998
				10	RI/FS	FF	03/02/93	3	1996	4	1998

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
1	MA	Re-Solve, Inc.	Dartmouth	02	RA	MR	05/05/93	2	1995 4 1995
1	MA	Shpack Landfill	Norton/Attleboro	01	RI/FS	PRP	09/24/90	2	1996 3 1997
1	MA	W.R. Grace & Co., Inc.	Action	01	RA	PRP	09/03/93	4	1996 4 1996
1	MA	Wells G&H	Watburn	01	RA	PRP	09/30/92	4	2000 4 1998
				02	RI/FS	PRP	09/28/90	2	1997 2 1998
				03	RI/FS	F	09/28/90	2	1997 2 1998
1	ME	Brunswick Naval Air Station	Brunswick	01	RA	FF	12/06/94	1	1997
				05	RI/FS	FF	06/22/90	2	1996
				07	RI/FS	FF	06/22/90	2	1995 4 1996
1	ME	Loring Air Force Base	Limestone	03	RI/FS	FF	05/09/91	2	1997
				04	RI/FS	FF	05/09/91	3	1996 4 1996
				05	RI/FS	FF	05/09/91	3	1996 4 1996
				07	RA	FF	02/10/95		1996
				08	RI/FS	FF	01/30/91	4	1996 4 1996
				09	RI/FS	FF	01/30/91	4	1996 2 1997
				10	RI/FS	FF	01/30/91	4	1996 2 1997
				14	RI/FS	FF	01/13/95	2	1996
				15	RI/FS	FF	03/16/95	2	1996
1	ME	Saco Municipal Landfill	Saco	01	RI/FS	PRP	09/26/95	4	1998
1	ME	Union Chemical Co., Inc.	South Hope	01	RA	PRP	04/05/95		2 1997
1	ME	Winthrop Landfill	Winthrop	03	RA	PRP	04/28/94	4	1997 4 1997
1	NH	Fletcher's Paint Works	Milford	01	RI/FS	F	07/29/90	4	1995 3 1996
1	NH	New Hampshire Plating Co.	Merrimack	01	RI/FS	F	07/14/92	1	1996 4 1996
1	NH	Pease Air Force Base	Portsmouth/Newington	01	RA	FF	09/20/94	4	1996 4 1996
1	NH	Rinkham Garage	Landonderry	01	RA	PRP	02/07/94	2	1996 3 1998
				02	RA	PRP	02/07/94	1	1999 3 1998

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
1	RI	Central Landfill	Johnston	02	RI/FS	PRP	08/25/94	4	1996
1	RI	Davis (GSR) Landfill	Smithfield	01	RI/FS	F	09/27/90	2	1996
1	RI	Davis Liquid Waste	Smithfield	01	RA	F	04/27/88	2	1996
1	RI	Davisville Naval Construction Batt Center	North Kingstown	01	RI/FS	FF	03/23/92	1	1996
				02	RA	FF	01/04/95		1996
				04	RI/FS	FF	03/23/92	4	1995
				05	RI/FS	FF	03/23/92	4	1997
1	RI	Landfill & Resource Recovery, Inc. (L&RR)	North Smithfield	01	RA	PRP	06/23/94	1	1997
1	RI	Newport Naval Education/Training Center	Newport	01	RA	FF	12/27/94	1	1997
				02	RA	FF	12/27/93	4	1997
				03	RI/FS	FF	03/23/92	1	1996
				04	RI/FS	FF	03/23/92	4	1995
1	RI	Rose Hill Regional Landfill	South Kingstown	01	RI/FS	F	09/30/90	4	1995
1	VT	Bennington Municipal Sanitary Landfill	Bennington	01	RI/FS	PRP	06/28/91	1	1996
1	VT	Burgess Brothers Landfill	Woodford	01	RI/FS	PRP	08/27/91	2	1996
1	VT	Pine Street Canal	Burlington	01	RI/FS	PRP	07/22/94	3	1996
2	NJ	American Cyanamid Co.	Bound Brook	04	RI/FS	SE	05/28/88	4	1996
				05	RI/FS	SE	05/28/88	4	1997
2	NJ	Asbestos Dump	Millington	02	RA	F	08/31/93	4	1995
				03	RI/FS	FF	01/24/91	2	1996
2	NJ	Bridgeport Rental & Oil Services	Bridgeport	01	RA	F	04/19/88	1	1996
								3	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	SI	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
2	NJ	Burnt Fly Bog	Marlboro Township	02 03	RA R1/FS	S	09/29/94 09/30/88	4	1996
2	NJ	Caldwell Trucking Co.	Fairfield	01	RA	PRP	05/12/93	1	1996
2	NJ	Chemical Insecticide Corp.	Edison Township	02 03 03	R1/FS RA RA	F	03/29/85 06/16/95 09/13/95	4	1994
2	NJ	Chemical Learman Tank Lines, Inc.	Bridgeport	02	R1/FS	F	07/15/85	4	1993
2	NJ	Chemsol, Inc.	Piscataway	01	R1/FS	F	09/28/90	1	1996
2	NJ	Ciba-Geigy Corp. (TOMS RIVER CHEMICAL)	Toms River	02	R1/FS	F	07/05/89	2	1997
2	NJ	Combe Hill South Landfill	Chester Township	01	RA	S	09/28/90	3	1996
2	NJ	Corden Chemical Coatings Corp.	Beverly	01	RA	F	09/29/94	1	1996
2	NJ	Curcio Scrap Metal, Inc.	Saddle Brook Township	02	R1/FS	PRP	04/21/95	1	1995
2	NJ	D'Imperio Property	Hamilton Township	01	RA	PRP	05/10/94	4	1997
2	NJ	Diamond Alkali Co.	Newark	02	R1/FS	PRP	04/20/94	1	1997
2	NJ	Dover Municipal Well 4	Dover Township	02	R1/FS	F	07/06/93	2	1996
2	NJ	Ewan Property	Shamong Township	01	RA	PRP	08/16/94	4	1995
2	NJ	Fair Lawn Well Field	Fair Lawn	01	R1/FS	F	09/30/92	2	1996
2	NJ	Federal Aviation Administration Technical Center	Atlantic City	01 07 08 09	RA R1/FS R1/FS R1/FS	FF FF FF FF	08/19/92 06/01/87 06/01/87 06/01/87	3 4 1 1	1995 1996 1996 1996
				10	RI/FS	FF	06/01/87	1	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	SI	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
2	NJ	Florence Land Recontouring Landfill	Florence Township	01	RA	\$	09/29/89	4	1995 1 1997
2	NJ	Fort Dix (Landfill Site)	Pemberton Township	01 02 03	RA RI/FS RI/FS	FF FF FF	08/06/92 06/19/91 10/01/92	1	1996 1 1997
2	NJ	Franklin Burn	Franklin Township	01	RI/FS	F	09/30/92	1	1996 1 1997
2	NJ	Glen Ridge Radium Site	Glen Ridge	01 02 03	RA RI/FS RA	F F F	09/15/89 03/30/90 09/30/92	4	1998 2 1995
2	NJ	Goose Farm	Plumstead Township	01	RA	PRP	08/27/92	4	1999 4 1998
.2	NJ	Hercules, Inc. (Gibbstown Plant)	Gibbstown	02	RI/FS	PS	07/02/86	1	1996 2 1996
2	NJ	Higgins Disposal	Kingston	01	RI/FS	F	05/17/90	1	1996 4 1996
2	NJ	Higgins Farm	Franklin Township	01 01	RA RA	F F	03/17/95 02/06/95	1	1997 3 1996
2	NJ	Hopkins Farm	Plumstead Township	01	RI/FS	PS	02/03/87	3	1994 3 1996
2	NJ	Imperial Oil Co., Inc./Champion Chemicals	Morganville	01 03	RA FS	S	09/29/94 09/28/84	1	1996 1 1998
2	NJ	Industrial Latex Corp.	Wallington Borough	01 02	RA RI/FS	F	04/28/95 09/30/93	3	1995 4 1996
2	NJ	Kaufman & Minter, Inc.	Jobstown	01	RI/FS	F	04/11/89	2	1995 1 1996
2	NJ	Kin-Buc Landfill	Edison Township	01 02	RA RA	PRP PRP	06/23/93 06/10/94	2	1996 2 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
2	NJ	King of Prussia	Winston Township	03	RA	PRP	07/22/94	1	1995
2	NJ	Lang Property	Pemberton Township	01	RA	F	09/30/92	4	1996
2	NJ	Lipari Landfill	Pitman	02 03	RA RA	F PRP	09/30/88 12/29/93	4	1999
2	NJ	Maywood Chemical Co.	Maywood/Rochelle Park	01 02	RI/FS RI/FS	PRP FF	09/21/87 07/21/90	3	1995
2	NJ	Metaltec/Aerosystems	Franklin Borough	01	RA	F	03/29/91	4	1996
2	NJ	Monitor Devices/Intercircuits, Inc.	Wall Township	01	RI/FS	F	03/12/92		4
2	NJ	Montclair/West Orange Radium Site	Montclair/West Orange	01 02 03	RA RI/FS RA	F F F	09/15/89 03/30/90 09/30/92	4	1998
2	NJ	Nascolite Corp.	Millville	01	RA	PRP	06/15/95		1
2	NJ	Naval Air Engineering Center	Lakehurst	18 19 20 21 23	RI/FS RI/FS RI/FS RI/FS RA	FF FF FF FF FF	09/25/89 09/25/89 09/25/89 09/25/89 08/30/94	2	1996
2	NJ	Naval Weapons Station	Colts Neck	01	RI/FS	FF	09/27/90	1	1996
2	NJ	Picatinny Arsenal	Rockaway Township	02 03 04	RI/FS RI/FS RI/FS	FF FF FF	10/01/92 10/01/92 05/28/93	1	1996
2	NJ	Renora, Inc.	Edison Township	02	RA	PRP	08/25/95		1
2	NJ	Rockaway Borough Well Field	Rockaway Township	03	RI/FS	F	09/30/92	1	1996
									1
									1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
2	NJ	Roebling Steel Co.	Florence	O4	RI/FS	F	09/29/92	3	1995 1 1996
2	NJ	Sayreville Landfill	Sayreville	O2	RI/FS	PS	11/26/91	1	1995 3 1996
2	NJ	Scientific Chemical Processing	Carlstadt	O2	RI/FS	PRP	12/19/88	1	1996 1 1996
2	NJ	Shield Alloy Corp.	Newfield Borough	O2	RI/FS	PS	10/05/88	1	1996 1 1996
2	NJ	Swope Oil & Chemical Co.	Pennsauken	O1	RA	PRP	09/07/88	2	1996 2 1997
2	NJ	Syncan Resins	South Kearny	O1	RA	S	05/23/89	2	1994 2 1994
2	NJ	U.S. Radium Corp.	Orange	O2	RI	F	09/01/89	3	1993
2	NJ	WR Grace & Co. Inc./Wayne Interim Storage Site	Wayne Township	O1	RI/FS	FF	07/21/90	3	1995 4 1996
2	NJ	Williams Property	Swainston	O1	RA	S	06/30/93	2	1995 2 1995
2	NY	American Thermostat Co.	South Cairo	O2	RA	F	08/07/92	2	1995 1 1997
2	NY	Applied Environmental Services	Glenwood Landing	O2	RA	F	06/30/93	4	1996 1 1999
2	NY	Batavia Landfill	Batavia	O1	RA	PS	03/28/94	1	1998 1 1998
2	NY	Brewster Well Field	Putnam County	O1	RA	PRP	04/20/95		1 1996
2	NY	Brookhaven National Laboratory (USDOE)	Upton	O1	RI/FS	FF	05/11/93	1	1997 1 1997
				O2	RI/FS	FF	12/14/94	3	1998 4 1998
				O3	RI/FS	FF	06/30/94	3	1998 3 1998
				O4	RI/FS	FF	11/19/91	1	1996 3 1996
				O5	RI/FS	FF	10/29/93	4	1997 4 1997
				O6	RI/FS	FF	06/02/94	2	1997 2 1997
2	NY	Carroll & Dubbs Sewage Disposal	Port Jervis	O2	RI/FS	PRP	07/31/92	1	1996 3 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING	PRESENT COMPLETION SCHEDULE	
								START	SCHEDULE
2	NY	Circuitron Corp.	East Farmingdale	01 RA 03 RA 04 RA	F	FF	09/30/94 09/30/94 09/30/94	4	1995 1996 2 1998
2	NY	Claremont Polychemical	Old Bethpage	01 RA	F	PS	09/30/93 07/14/94	4 3	1996 1996 1 1997
2	NY	Colesville Municipal Landfill	Town of Colesville	01 RA	PS	PRP	08/16/95 03/06/95	2 4	1997 1996 1 1997
2	NY	Conklin Dumps	Conklin	01 RA	PS	PRP	07/06/93	1	1996
2	NY	Endicott Village Well Field	Village of Endicott	02 RA 03 RA	PRP	PRP	08/16/95 03/06/95	2 4	1997 1996
2	NY	FMC Corp. (Dublin Road Landfill)	Town of Shelby	01 RA	PS	PRP	05/02/94	4	1996
2	NY	Facet Enterprises, Inc.	Elmira	01 RI/FS	PRP	PRP	05/22/86	3	1992
2	NY	Forest Glen Mobile Home Subdivision	Niagara Falls	02 RI/FS	F	PRP	09/30/92	2	1996 4 1996
2	NY	Fulton Terminals	Fulton	01 RA 02 RA	PRP PRP	PRP	09/29/94 03/31/95	2 4	1999 4 1997
2	NY	General Motors (Central Foundry Division)	Massena	01 RA 02 RA	PRP PRP	PRP	06/21/95 06/14/95	3 1	1999 1 1996
2	NY	Genzale Plating Co.	Franklin Square	01 RA	F	PRP	09/30/94	3	1996 2 1997
2	NY	Griffiss Air Force Base	Rome	01 RI/FS 02 RI/FS 03 RI/FS 04 RI/FS 05 RI/FS 06 RI/FS 07 RI/FS	FF FF FF FF FF FF FF	03/29/90 03/29/90 03/29/90 03/29/90 03/29/90 03/29/90 03/29/90	1 2 2 2 2 2 2	1996 2 1996 1 1997 1996 1 1997 1996 1 1997 1996 1 1997 1996 1 1997 1996 1 1997 1996 2 1997	
2	NY	Hooker Hyde Park	Niagara Falls	01 RA	PRP	PRP	08/15/87	1	1996 1 1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
2	NY	Hooker (South Area)	Niagara Falls	01	RA	PRP	11/02/90	4	1996
				01	RA	PRP	12/09/93	2	1997
				01	RA	PRP	11/02/90	4	1996
2	NY	Hooker Chemical/Rucco Polymer Corp.	Hicksville	03	RI/FS	PRP	09/23/94	4	1996
2	NY	Hudson River PCBs	Hudson River	02	RI/FS	F	07/25/90	1	1996
2	NY	Islip Municipal Sanitary Landfill	Islip	01	RA	PS	03/31/95	2	1999
2	NY	Johnstown City Landfill	Town of Johnstown	01	RA	PS	06/23/95	4	1998
2	NY	Jones Chemicals, Inc.	Caledonia	01	RI/FS	PRP	03/29/91	1	1996
2	NY	Jones Sanitation	Hyde Park	01	RI/FS	PRP	03/26/91	4	1995
2	NY	Kentucky Avenue Well Field	Horseheads	03	RI/FS	PRP	08/08/91	2	1995
2	NY	Li Tungsten Corp.	Glen Cove	01	RI/FS	F	08/26/92	3	1996
2	NY	Liberty Industrial Finishing	Farmingdale	01	RI/FS	F	09/28/90	3	1995
2	NY	Love Canal	Niagara Falls	07	RA	S	02/09/87	3	1998
				08	RA	S	06/26/87	1	1996
2	NY	Malta Rocket Fuel Area	Malta	01	RI/FS	PRP	11/10/89	3	1995
2	NY	Mattiace Petrochemical Co., Inc.	Glen Cove	04	RA	F	09/30/93	1	1997
				05	RA	F	06/30/93	4	1995
				06	RA	F	06/30/93	4	1995
2	NY	North Sea Municipal Landfill	North Sea	02	RI/FS	PRP	07/27/89	4	1992
2	NY	Old Bethpage Landfill	Oyster Bay	01	RA	PS	11/13/90	1	1993

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	SI	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
2	NY	Onondaga Lake	Syracuse	01	RI/FS	PS	05/10/93	4	1998
2	NY	Plattsburgh Air Force Base	Plattsburgh	05	RI/FS	FF	04/23/91	3	1995
				06	RI/FS	FF	06/04/92	1	1996
				07	RI/FS	FF	10/01/92	1	1996
									1
2	NY	Port Washington Landfill	Port Washington	01	RA	PRP	03/31/95		1997
2	NY	Preferred Plating Corp.	Farmingdale	01	RA	F	01/31/92	2	2007
2	NY	Ramapo Landfill	Ramapo	01	RA	PS	06/20/94	2	1996
2	NY	Richardson Hill Road Landfill/Pond	Sidney Center	01	RI/FS	PRP	07/22/87	2	1996
2	NY	Rosen Brothers Scrap Yard/Dump	Cortland	01	RI/FS	PRP	01/04/90	3	1995
2	NY	Sarney Farm	Amenia	01	RA	F	03/31/92	2	1995
2	NY	Seneca Army Depot	Romulus	01	RI/FS	FF	03/19/90	3	1995
				02	RI/FS	FF	04/29/91	3	1995
				03	RI/FS	FF	03/31/95		1996
				04	RI/FS	FF	03/30/95		1997
				05	RI/FS	FF	06/19/95	4	1997
				06	RI/FS	FF	09/20/95	1	2000
2	NY	Sinclair Refinery	Wellsville	02	RA	PRP	03/03/95		1996
2	NY	Syosset Landfill	Oyster Bay	02	RI/FS	PRP	11/15/90	4	1995
2	NY	Tri-Cities Barrel Co., Inc.	Port Crane	01	RI/FS	PRP	05/14/92		1997
2	NY	Vestal Water Supply Well 1-1	Vestal	02	RA	F	09/30/94	1	1997
2	NY	Volney Municipal Landfill	Town of Volney	02	RI/FS	PRP	09/28/90	4	2000
2	NY	Warwick Landfill	Warwick	01	RA	PRP	08/25/95	2	1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
2	NY	York Oil Co.	Warwick	01 02	RA RI/FS	PRP PRP	10/17/94 05/21/92	1 1	1997 1997
2	PR	Barceloneta Landfill	Florida Afuera	01	RI/FS	PRP	09/28/90	1	1996
2	PR	Fibers Public Supply Wells	Jobos	02	RA	PRP	09/28/95	2	1997
2	PR	Naval Security Group Activity	Sabana Seca	01 02	RI/FS RI/FS	FF FF	03/19/92 10/01/92	1 1	1996 1996
2	PR	Upjohn Facility	Barceloneta	01 01	RA RA	PRP PRP	04/19/89 02/11/92	1 3	1996 1994
2	PR	Vega Alta Public Supply Wells	Vega Alta	01 02	RA RI/FS	PRP PRP	09/18/92 10/23/90	4 4	1994 1995
2	VI	Island Chemical Corp/V.I. Chemical Corp	Tutu	01	RI/FS	PRP	09/29/94	1	1996
2	VI	Tutu Wellfield	Tutu	01	RI/FS	PRP	02/19/92	4	1995
3	DE	Delaware City PVC Plant (Strauffer Chemical Co.)	Delaware City	03	RI/FS	PRP	06/30/95	1	1997
3	DE	Delaware Sand & Gravel-Liangollen/A rimy Creek Landfill	New Castle County	03 04	RA RA	PRP PRP	07/28/93 06/29/95	3 3	1996 1997
3	DE	Dover Air Force Base	Dover	02 06 07 08 09	RA RI/FS RI/FS RI/FS RI/FS	FF FF FF FF FF	08/09/94 09/20/93 09/20/93 09/20/93 09/20/93	4 2 2 2 2	1996 1997 1997 1997 1997
3	DE	E.I. Du Pont de Nemours & Co./Newport Pigment plant Landfill	Newport	01	RA	PRP	09/29/95	1	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
3	DE	Halby Chemical Co.	New Castle	02	RI/FS	F	12/20/91	4 1995	3 1996
3	DE	Koppers Co., Inc. (Newport Plant)	Newport	01	RI/FS	PRP	09/26/91	3 1997	1 1998
3	DE	New Castle Spill (once listed as TRIS Spill)	New Castle County	01	RA	PRP	09/29/92	1 1999	1 1999
3	DE	Tyler Refrigeration Pit	Smyrna	01	RI/FS	PRP	03/29/91	2 1997	1 1997
3	MD	Aberdeen Proving Ground (Edgewood Area)	Edgewood	02	RI/FS	FF	03/27/90	1 1996	4 1996
				06	RI/FS	FF	03/27/90	2 1996	4 1995
				07	RI/FS	FF	03/27/90	2 1995	2 1996
				08	RI/FS	FF	03/27/90	4 1996	4 1996
				09	RI/FS	FF	03/27/90	1 1996	3 1996
				10	RI/FS	FF	03/27/90	1 1996	3 1996
				11	RI/FS	FF	12/05/90	1 1996	4 1995
3	MD	Aberdeen Proving Grounds (Michaelsville Landfill)	Aberdeen	02	RI/FS	FF	03/27/90	1 1996	1 1996
				03	RI/FS	FF	03/27/90	2 1995	1 1997
				05	RI/FS	FF	03/27/90	4 1994	4 1995
				06	RI/FS	FF	08/30/91	1 1995	3 1996
3	MD	Kane & Lombard Street Drums	Baltimore	02	RI/FS	PRP	07/16/93		2 1997
3	MD	Limestone Road	Cumberland	01	RA	PRP	03/29/94	2 1995	4 1995
3	MD	Sand, Gravel & Stone	Elkton	03	RA	PRP	05/18/95		2 1997
3	PA	AMP, Inc. (Glen Rock Facility)	Glen Rock	01	RI/FS	PRP	03/01/89	1 1996	1 1996
3	PA	Austin Avenue Radiation Site	Delaware County	01	RA	F	12/13/94		1 1999
3	PA	Bally Ground Water Contamination	Bally Borough	01	RA	PRP	02/17/95		4 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
3	PA	Bendix Flight Systems Division	Bridgewater Township	02	RA	PRP	06/15/92	1	1995
				04	RA	PRP	03/10/94	3	1996
				05	RA	PRP	06/23/94	2	1996
3	PA	Berkley Products Co. Dump	Denver	01	RI/FS	F	03/12/90	2	1995
3	PA	Berks Landfill	Spring Township	01	RI/FS	PRP	06/26/91	2	1995
3	PA	Blosenski Landfill	West Caln Township	04	RA	PRP	04/29/95		1 1996
3	PA	Boarhead Farms	Bridgeton Township	01	RI/FS	F	12/05/89	2	1995
3	PA	Broadhead Creek	Stroudsburg	01	RA	PRP	05/04/94	3	1995
3	PA	Butler Mine Tunnel	Pittston	01	RI/FS	PRP	03/30/87	2	1995
3	PA	Craig Farm Drum	Parker	01	RA	PRP	09/27/93	3	1995
3	PA	Crater Resources/Keystone Coker/Alan Wood	Upper Merion Township	01	RI/FS	PRP	09/07/94	2	1996
3	PA	Crossley Farm	Heredford Township	01	RI/FS	F	09/27/94	1	1996
3	PA	CryoChem, Inc.	Norman	02	RA	F	09/30/93	1	1996
3	PA	Delta Quarries & Disposal, Inc. (Stotter Landfill)	Antis/Logan Townships	01	RA	PRP	06/07/95		3 1998
3	PA	Dorney Road Landfill	Upper Macungie Township	01	RA	PRP	06/16/95		4 1997
3	PA	Drake Chemical	Lock Haven	03	RA	F	09/30/91		3 1998
3	PA	Dublin TCE Site	Dublin Borough	02	RI/FS	PRP	08/15/91	4	1995
									4 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
3	PA	East Mount Zion	Springettsbury Township	01	RA	F	09/30/94	4	1997
3	PA	Elizabethtown Landfill	Elizabethtown	01	RI/FS	PRP	09/28/90	1	1995
3	PA	Fischer & Porter Co.	Warminster	02	RI/FS	F	02/20/92	3	1995
3	PA	Havertown PCP	Haverford	03	RI/FS	F	08/15/91	4	1995
3	PA	Hellertown Manufacturing Co.	Hellertown	02	RA	F	09/22/93	2	1997
3	PA	Jack's Creek/Sicklin Smelting and Refining Inc.	Maitland	01	RI/FS	F	08/28/90	2	1995
3	PA	Keystone Sanitation Landfill	Union Township	02	RI/FS	F	04/21/94	1	1996
3	PA	Letterkenny Army Depot (Property Disposal Office Area)	Franklin County	02	RI/FS	FF	02/03/89	2	1995
3	PA	Letterkenny Army Depot (Southeast Area)	Chambersburg	01	RA	FF	09/08/93	4	1994
				02	RI/FS	FF	02/03/89	2	1995
				03	RI/FS	FF	02/03/89	2	1996
3	PA	Lord-Shope Landfill	Girard Township	01	RA	PRP	07/20/94	1	1996
3	PA	MW Manufacturing	Valley Township	04	RA	PRP	11/07/94		3 1996
3	PA	Malvern TCE	Malvern	01	RI/FS	F	03/16/94		4 1996
3	PA	McAdoo Associates	McAdoo Borough	02	RA	F	08/02/94	1	1995
3	PA	Metal Banks	Philadelphia	01	RI/FS	PRP	05/29/91	2	1995
3	PA	Metropolitan Mirror and Glass	Frackville	01	RI/FS	F	09/19/94	2	1996
									4 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
3	PA	Middletown Air Field	Middletown	02 03	RA RI/FS	PRP F	04/25/94 02/28/94	1 3	1997 1996
3	PA	Mill Creek Dump	Erie	01 02	RA RA	F PRP	02/01/92 05/04/92	1 4	1995 1995
3	PA	Modern Sanitation Landfill	Lower Windsor Township	01	RA	PRP	09/28/95		3 1998
3	PA	Moyers Landfill	Eagleville	01	RA	F	09/29/88	1	1996
3	PA	Naval Air Development Center (8 waste centers)	Warminster Township	01 02 05	RA RI/FS RI/FS	FF FF FF	01/15/95 06/14/94 06/27/94	3 3 4	1996 1995 1996
3	PA	North Penn-Area 12	Township	01	RI/FS	F	12/23/91		3 1996
3	PA	North Penn-Area 6 (J.W. Rex/Allied Paint/Keystone hydra)	Lansdale	02 03	RI/FS RI/FS	PRP F	05/11/95 09/28/93	3	1997 1997
3	PA	Ohio River Park	Neville Island	01	RI/FS	PRP	10/16/91	3	1995
3	PA	Old City of York Landfill	Seven Valleys	01	RA	PRP	05/08/95		1 1997
3	PA	Osborne Landfill	Grove City	01 02	RA RI/FS	PRP PRP	01/24/95 10/31/92	4	1995
3	PA	Palmerton Zinc Pile	Palmerton	01 04	RA RI/FS	PRP F	07/31/88 08/12/88	4 3	1999 1997
3	PA	Publicker Industries Inc.	Philadelphia	02	RI/FS	F	09/21/89	1	1995
3	PA	Revere Chemical Co.	Nockamixon Township	02	RI/FS	PRP	12/16/88	2	1995
3	PA	River Road Landfill (waste Management, Inc.)	Hermitage	01	RI/FS	PRP	05/05/90	3	1995

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
3	PA	Rodale Manufacturing Co., Inc.	Emmaus Borough	01	RI/FS	PRP	09/22/92	2	1996
3	PA	Saegertown Industrial Area	Saegertown	02	RA	PRP	08/08/95		4 1996
3	PA	Strasburg Landfill	Newlin Township	04	RI/FS	F	01/14/92	3	1997
3	PA	Tobyhanna Army Depot	Toby Hanna	01	RI/FS	FF	09/27/90	4	1996
				02	RI/FS	FF	09/27/90	3	1996
				03	RI/FS	FF	09/27/90	4	1995
				04	RI/FS	FF	06/22/93		4 1996
				05	RI/FS	FF	06/22/93		2 1996
				06	RI/FS	FF	06/22/93		3 1996
				08	RI/FS	FF	06/22/93		1 1997
3	PA	Tysons Dump	Upper Merion Township	01	FS	F	07/15/93	4	1994
				01	RA	PRP	06/03/88	1	1995
3	PA	Walsh Landfill	Honeybrook Township	04	RI/FS	F	05/01/90	1	1997
3	PA	Westinghouse Elevator Co. (Sharon Plant)	Sharon	01	RI/FS	PS	09/20/88	1	1996
3	VA	Avtex Fibers, Inc.	Front Royal	04	RA	F	07/22/91	1	1998
				06	RI/FS	PRP	09/27/90	1	1998
				07	RI/FS	PRP	03/30/93	1	1997
				08	RI/FS	PRP	06/19/95		2 1996
3	VA	C&R Battery Co., Inc.	Chesterfield County	01	RA	PRP	04/28/92	1	1995
3	VA	Culpeper Wood Preservers, Inc.	Culpeper	01	RI/FS	PRP	06/16/93		1 1997
3	VA	Defense General Supply Center	Chesterfield County	02	RI/FS	FF	09/21/90	4	1994
				04	RI/FS	FF	09/21/90	3	1996
				06	RI/FS	FF	10/11/91	1	1996
				07	RI/FS	FF	10/11/91	3	1996
				08	RI/FS	FF	10/11/91	1	1996
				09	RA	FF	12/31/94		1 1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
3	VA	Dixie Caverns County Landfill	Salem	01	RA	PRP	08/15/94	4	1995
3	VA	Greenwood Chemical Co.	Newton	01	RA	F	09/29/94	1	1996
3	VA	L.A. Clarke & Son	Spotsylvania County	02 03	RA RA	PRP PRP	08/07/90 12/14/92	1	1995 1997
3	VA	Langley Air Force Base/NASA Langley Cntr	Hampton	03	RI/FS	FF	12/16/93	1	1997
3	VA	Naval Surface Warfare - Dahlgren	Dahlgren	01 02 03 04	RI/FS RI/FS RI/FS RI/FS	FF FF FF FF	12/13/93 12/13/93 12/13/93 12/13/93	4	1996
3	VA	Naval Weapons Station - Yorktown	Yorktown	02 03 04	RI/FS RI/FS RI/FS	FF FF FF	07/25/94 07/14/95 04/30/95	1	1997
3	VA	Rinehart Tire Fire Dump	Frederick County	01 02 03	RA RA RI/FS	F F F	09/29/89 08/26/94 06/17/94	1	1996
3	VA	Saltville Waste Disposal Ponds	Saltville	02 04	RA RI/FS	PRP PRP	04/27/93 09/15/88	3 4	1995 1996
3	VA	U.S. Titanium	Piney River	01	RA	PRP	08/18/94	3	1997
3	WV	Allegany Ballistics Laboratory (USNAVY)	Mineral	01 02	RI/FS RI/FS	FF FF	11/10/94 12/20/94	4	1996
3	WV	Fike Chemical	Nitro	04 06 07	RI/FS RA RA	PRP PRP PRP	09/30/94 08/28/95 05/18/95	1	1997
3	WV	Follansbee Site	Follansbee	01	RI/FS	PRP	09/27/90	1	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
3	WV	Ordnance Works Disposal Areas	Morgantown	02	RI/FS	PRP	06/04/90	3 1996	2 1997
3	WV	West Virginia Ordnance	Point Pleasant	04	RA	FF	05/26/95	3 1998	2 1996
				08	RI/FS	FF	09/28/93	3 1998	3 1998
				09	RI/FS	FF	09/28/93	2 1998	2 1998
				10	RI/FS	FF	01/24/95	3 1998	3 1998
				11	RI/FS	FF	01/04/94	3 1998	3 1998
				12	RI/FS	FF	11/24/94	3 1999	3 1999
4	AL	Alabama Army Ammunition Plant	Childersburg	02	RA	FF	01/04/95	3 1999	3 1995
				03	RA	FF	10/02/94	4 1995	4 1995
				04	RI/FS	FF	09/27/94	2 1996	2 1997
				05	RI/FS	FF	09/29/94	1 1996	1 1997
				06	RI/FS	FF	09/27/94	3 1996	3 1996
4	AL	Aniston Army Depot (Southeast Industrial Area)	Aniston	01	RI/FS	FF	08/01/94	1 1998	1 1998
				01	RA	FF	05/04/92	4 1997	4 1997
				02	RI/FS	FF	12/12/90	3 1996	3 1997
4	AL	Ciba-Geigy Corp. (McIntosh Plant)	McIntosh	01	RA	PRP	09/28/89	3 1996	1 2019
				05	RI/FS	EP	05/21/93	1 2000	1 2000
4	AL	Olin Corp. (McIntosh Plant)	McIntosh	02	RI/FS	PRP	06/17/94	4 1995	2 1996
				03	RI/FS	EP	05/21/93	1 2000	1 2000
4	AL	Redstone Arsenal (USAIRY/NASA)	Huntsville	01	RI/FS	FF	05/17/95		3 1998
4	AL	Stauffer Chemical Co. (Clemoyne Plant)	Axis	01	RA	PRP	09/27/89	4 1999	4 1999
				01	RA	PRP	08/18/93	4 1999	4 1999
				02	RI/FS	PRP	01/05/90	3 1995	4 1996
				02	RI/FS	PRP	12/31/92	3 1995	1 1998
				04	RI/FS	PRP	05/21/93	1 2000	1 2000
4	AL	Stauffer Chemical Co. (Cold Creek Plant)	Bucks	01	RA	PRP	09/27/89	4 1999	4 1999
				01	RA	PRP	09/27/93	4 1999	4 1999
				04	RI/FS	F*	05/21/93	1 2000	1 2000

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
4	AL	T-H Agriculture & Nutrition Co. (Montgomery Plant)	Montgomery	02	RI/FS	PRP	07/14/94	4	1995
4	FL	Agrico Chemical Co.	Pensacola	01	RA	PRP	09/23/94	1	1997
4	FL	BMI Textron	Lake Park	01	RA	PRP	03/24/95		2 1998
4	FL	Broward County - 21st Manor Dump	Fort Lauderdale	01	RI/FS	F	03/02/93	1	2000
4	FL	Cabot/Koppers	Gainesville	01	RA	PRP	12/29/93	4	1995
				01	RA	PRP	09/29/93	1	1996
				02	RI/FS	F	05/17/94	4	1995
4	FL	Cecil Field Naval Air Station	Jacksonville	01	RI/FS	FF	12/12/89	3	1995
				02	RA	FF	02/02/95	1	1996
				02	RA	FF	02/02/95		2 1998
				03	RI/FS	FF	10/22/90	2	1996
				04	RI/FS	FF	02/18/92	1	1996
				05	RI/FS	FF	02/18/92	1	1997
				07	RA	FF	06/02/94	3	1999
4	FL	Chevron Chemical Co. (Ortho Division)	Orlando	01	RI/FS	PRP	01/25/93	3	1995
4	FL	Davie Landfill	Davie	02	RA	PRP	07/28/95		3 1996
4	FL	Dubose Oil Products Co.	Cantonment	01	RA	PRP	02/16/93	4	1995
4	FL	Escambia Wood-Pensacola	Pensacola	00	RI/FS	F	09/20/94	2	1996
4	FL	Florida Steel Corp.	Indiantown	01	RA	PRP	09/21/94	3	1996
				02	RA	PRP	06/12/95		3 1996
4	FL	Helena Chemical Co.	Tampa	01	RI/FS	PRP	09/02/92	3	1995
				02	RI/FS	PRP	11/06/92	4	1995

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
4	FL	Homestead Air Force Base	Homestead	02	RI/FS	FF	10/01/90	1	1996
				05	RI/FS	FF	10/01/90	1	1996
				07	RI/FS	FF	10/01/90	1	1997
				08	RI/FS	FF	10/01/90	1	1997
4	FL	Jacksonville Naval Air Station	Jacksonville	09	RI/FS	FF	05/21/93	2	1995
				01	RI/FS	FF	10/08/90	2	1996
				01	RA	FF	03/20/95	1	2000
				02	RI/FS	FF	07/01/92	3	1997
4	FL	Keesau-Kimerling Battery Disposal (Conce Listed as Timber Lake Battery Disposal)	Tampa	02	RA	FF	03/06/95	1	1997
				03	RI/FS	FF	12/17/93	1	1996
				02	RA	PRP	09/02/94	4	1995
								3	1996
4	FL	Madison County Sanitary Landfill	Madison	01	RA	PRP	02/07/95		1
									1997
4	FL	Munisport Landfill	North Miami	01	RA	PRP	06/05/95		1
									1998
4	FL	Petele-Dixie Wellfield Site	Fort Lauderdale	01	RI/FS	F	02/16/94	2	1996
									2
									1996
4	FL	Pensacola Naval Air Station	Pensacola	01	RI/FS	FF	11/01/90	2	1996
				02	RI/FS	FF	10/15/90	3	1996
				03	RI/FS	FF	10/15/90	3	1996
				04	RI/FS	FF	10/15/90	4	1996
4	FL	Petele-Dixie Wellfield Site	Fort Lauderdale	05	RI/FS	FF	10/15/90	3	1996
				06	RI/FS	FF	10/15/90	1	1996
				07	RI/FS	FF	10/15/90	2	1996
				08	RI/FS	FF	10/15/90	3	1996
4	FL	Pensacola Naval Air Station	Pensacola	10	RI/FS	FF	06/24/91	2	1996
				11	RI/FS	FF	10/01/91	3	1996
				13	RI/FS	FF	10/01/91	1	1997
				14	RI/FS	FF	10/01/91	4	1996
4	FL	Pensacola Naval Air Station	Pensacola	15	RI/FS	FF	11/29/93	4	1997
				16	RI/FS	FF	11/29/93	4	1997
				17	RI/FS	FF	11/29/93	4	1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
4	FL	Pepper Steel & Alloys, Inc.	Medley	01	RA	PRP	03/26/87	4	1995
4	FL	Petroleum Products Corp.	Pembroke Park	02	RI/FS	F	09/15/89	3	1996
4	FL	Pickettville Road Landfill	Jacksonville	02	RA	PRP	09/30/93	1	1996
4	FL	Sapp Battery Salvage	Cottontdale	01	RA	PRP	03/10/93	3	1996
4	FL	Schuylkill Metal Corp.	Plant City	02	RI/FS	F	09/30/90	4	1995
4	FL	Sherwood Medical Industries	DeLand	01	RA	PRP	06/24/92	3	1996
4	FL	Stauffer Chemical Co (Tarpon Springs)	Tarpon Springs	01	RI/FS	PRP	06/07/94	1	1997
4	FL	Stauffer Chemical Co. (Tampa Plant)	Tampa	01	RI/FS	PRP	06/25/93	2	1995
4	FL	Tower Chemical Co.	Clermont	02	RI/FS	F	12/12/92	4	1995
4	FL	Whitehouse Oil Pits	Whitehouse	01	RI/FS	F	03/22/94	4	1995
4	FL	Wingate Road Municipal Incinerator Dump	Fort Lauderdale	01	RI/FS	PRP	04/15/94	4	1995
4	FL	Yellow Water Road Dump	Baldwin	01	RA	PRP	09/27/91	2	1995
4	FL	Zellwood Ground Water Contamination	Zellwood	01	RA	F	06/17/95	2	1997
4	GA	Cedartown Municipal Landfill	Cedartown	01	RA	MR	11/04/94	3	1997
4	GA	Diamond Shamrock Corp. Landfill	Cedartown	01	RA	PRP	06/29/95	4	2015
4	GA	LCP Chemicals Georgia	Brunswick	01	RI/FS	PRP	07/06/95	1	1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE		
4	GA	Marine Corps Logistics Base	Albany	01 01 02 03 04	RI/FS RA RI/FS RA RI/FS	FF FF FF FF FF	07/23/91 12/30/94 07/23/91 11/29/93 09/15/92	3 3 3 2 1	1996 1996 1996 1998 1996	1 4 1 2 3	1997 1999 1997 1998 1997
4	GA	Marzane Inc./Chevron Chemical Co.	Tifton	02	RI/FS	F	04/15/95		3	1997	
4	GA	Robins Air Force Base (Landfill #4 / Sludge Lagoon)	Houston County	01 02	RA RA	FF FF	12/31/91 08/02/94	4	1996	1	1998
4	GA	T.H. Agriculture & Nutrition Co.	Albany	02	RI/FS	PRP	01/20/93	3	1995	1	1996
4	KY	Airco	Calvert City	01	RA	PRP	09/29/95		4	1997	
4	KY	B.F. Goodrich	Calvert City	01	RA	PRP	09/29/95		4	1997	
4	KY	Distiller Brickyard	West Point	01	RA	F	09/28/88	4	1996	4	2000
4	KY	National Electric Coil/Cooper Industries	Dayhoit	01	RA	PRP	02/25/93	3	1995	3	1995
4	KY	National Southwire Aluminum Co.	Hawesville	01	RA	PRP	12/12/94		1	1996	
4	KY	Paducah Gaseous Diffusion Plant (USDOE)	Paducah	01 04 05 06 07 08 09 10 11 13	RI/FS FS RI/FS RA RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS	FF FF FF FF FF FF FF FF FF FF	04/10/89 08/12/93 09/10/92 03/27/95 07/09/93 03/29/95 04/27/93 06/28/93 07/25/94	4 2 3 1998 4 3 4 3 4	1999 1995 1998 1996 1999 3 4 3 4	4 2 3 1996 4 3 1998 4 3 1999	

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
4	KY	Red Penn Sanition Co. Landfill	Peewee Valley	01	RI/FS	F	08/18/89	4	1994
4	KY	Smith's Farm	Brooks	01	RA	PRP	05/20/93	2	1996
4	MS	Chemfax, Inc.	Gulfport	01	RI/FS	EP*	09/07/94	4	1996
4	MS	Newson Brothers/Old Reichhold Chemicals, Inc.	Columbia	02	RI/FS	PRP	10/21/94	1	1996
4	NC	Aberdeen Pesticide Dumps	Aberdeen	05	RI/FS	PRP	03/21/94	1	1996
4	NC	Battery Tech (Duracell-Lexington)	Lexington	01	RI/FS	PRP*	09/09/94	4	1995
4	NC	Camp Lejeune Military Reservation (Marine Corp Base)	Oncslow County	02	RA	FF	03/20/95		1 1999
				03	RA	FF	01/27/95		4 1996
				05	RI/FS	FF	08/21/91	3	1995
				07	RI/FS	FF	06/08/94	3	1996
				08	RI/FS	FF	06/30/93	1	1996
				09	RI/FS	FF	12/02/91	1	1996
				10	RI/FS	FF	04/13/92	4	1996
				11	RA	FF	07/21/95	1	1997
				12	RI/FS	FF	04/04/94	1	1996
				13	RI/FS	FF	04/04/94	1	1996
				14	RI/FS	FF	06/23/95	1	1997
4	NC	Cape Fear Wood Preserving	Fayetteville	01	RA	F	09/29/94	2	2000
4	NC	Charles Maccon Lagoon & Drum Storage	Cordova	01	RA	PRP	06/28/94	1	2000
4	NC	Chemtronics, Inc.	Swannanoa	01	RA	PRP	06/10/91	4	1995
4	NC	Cherry Point Marine Corps Air Station	Havelock	03	RI/FS	FF	07/12/95	3	1996
4	NC	DAVIS PARK ROAD TCE SITE	NEED TO IDENTIFY	01	RI/FS	F	06/29/95	2	1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
4	NC	FCX, Inc. (Statesville Plant)	Statesville	03	RI/FS	PRP	06/25/93	3 1995	3 1995
4	NC	Jadco-Hughes Facility	Belmont	01	RA	PRP	08/20/95		4 2001
4	NC	Koppers Co., Inc (Morrisville Plant)	Morrisville	01	RA	PRP	06/22/95		3 1999
4	NC	Martin-Marietta, Sodyeco, Inc.	Charlotte	01	RA	PRP	09/25/89	2 1999	2 1999
4	NC	National Starch & Chemical Corp.	Salisbury	01	RA	PRP	06/27/90	2 1999	2 1999
4	NC	North Carolina State University (Lot 86, Farm Unit #1)	Raleigh	01	RI/FS	PRP	03/31/92		1 1996
4	NC	Potter's Septic Tank Service Pits	Maco	01	RA	F	09/23/94	1 1997	1 1997
4	SC	Aqua-Tech Environmental Inc (Grace Labs)	Greer	01	RI/FS	PRP	09/26/95		4 1997
4	SC	Calhoun Park/Ansonborough Home	Charleston	01	RI/FS	PRP	01/22/93	3 1995	2 1996
4	SC	Carolawn, Inc.	Fort Lawn	01	RA	PRP	05/12/93	2 1995	1 1996
4	SC	Geiger (C & M Oil)	Rantoulles	01	RA	F	03/31/92 01/19/94	4 1994 1 1996	2 1996 3 1997
4	SC	Golden Strip Septic Tank Service	Simpsonville	01	RA	PRP	02/28/94	2 1995	1 1996
4	SC	Koppers Co., Inc (Florence Plant)	Florence	01	RI/FS	PRP	02/29/88	4 1994	2 1997
4	SC	Koppers Co., Inc. (Charleston Plant)	Charleston	01	RI/FS	PRP	01/14/93	2 1995	2 1995

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
4	SC	Leonard Chemical Co., Inc.	Rock Hill	01	RI/FS	PRP	12/13/90	1	1995
4	SC	Palmetto Wood Preserving	Dixiana	02	RA	F	09/25/89	4	1995
4	SC	SCRD1 Bluff Road	Columbia	01	RA	PRP	06/22/94	4	1994
4	SC	Sangamo Weston, Inc./Twelve-Mile Creek/Lake Hartwell PCB	Pickens	01	RA	PRP	11/22/93	4	1994
4	SC	Savannah River Site (USDOE)	Aiken	04	RI/FS	FF	02/28/90	4	1996
				05	RI/FS	FF	02/28/90	4	1996
				10	RI/FS	FF	01/09/91	3	1995
				11	RI/FS	FF	03/06/91	3	1997
				13	RI/FS	FF	06/07/91	4	1996
				14	RI/FS	FF	07/01/91	3	1996
				15	RI/FS	FF	07/01/91	3	1996
				16	RI/FS	FF	03/06/91	4	1996
				17	RI/FS	FF	05/08/91	2	1997
				18	RI/FS	FF	07/01/91	2	1997
				19	RI/FS	FF	08/05/91	4	1997
				20	RI/FS	FF	10/31/91	1	1998
				21	RI/FS	FF	10/28/91	1	1999
				22	RI/FS	FF	03/25/92	3	1997
				23	RI/FS	FF	10/21/91	3	1997
				24	RI/FS	FF	02/25/92	4	1997
				25	RI/FS	FF	02/05/92	4	1998
				26	RI/FS	FF	07/15/92	1	1998
				27	RI/FS	FF	08/15/92	4	1996
				29	RA	FF	08/23/95	08/05/91	2
				31	RI/FS	FF	07/16/90	3	1997
				32	RI/FS	FF	08/06/90	1	1997
				36	RI/FS	FF	12/29/89	1	1996
				37	RI/FS	FF	08/05/91	1	1996
				38	RI/FS	FF	01/31/95		1
				39	RI/FS	FF	03/31/95		1
				40	RI/FS	FF	03/31/95		1
				44	RI/FS	FF	12/29/89	4	1999
				45	RI/FS	FF	02/15/92		2
				46	RI/FS	FF	05/15/93		1

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
4	SC	Shuron Inc	Barnwell	01	RI/FS	PRP	11/21/94	2	1996
4	SC	Townsend Saw Chain Co.	Pontiac	01	RA	PRP	06/21/95	3	1996
4	SC	Wamchem, Inc.	Burton	01	RA	PRP	12/04/92	4	1995
				01	RA	PRP	07/26/95	3	1996
4	TN	American Creosote Works, Inc. (Jackson Plant)	Jackson	02	RI/FS	F	12/29/89	1	1994
4	TN	Arlington Blending & Packaging	Arlington	01	RA	PRP	12/12/94	1	1996
4	TN	Carrier Air Conditioning Co.	Collierville	01	RA	PRP	11/03/94	3	1995
4	TN	Mallory Capacitor Co.	Waynesboro	01	RA	PRP	06/08/93	3	1996
4	TN	Memphis Defense Depot (DLA)	Memphis	01	RI/FS	FF	01/11/94	3	1996
				02	RI/FS	FF	02/09/94	3	1996
				03	RI/FS	FF	03/10/94	3	1996
				04	RI/FS	FF	05/09/94	3	1996
								4	1998
4	TN	Milan Army Ammunition Plant	Milan	01	RA	FF	11/15/93	1	1998
				02	RA	FF	11/01/94	2	1997
				03	RI/FS	FF	10/01/89	1	1996
				04	RI/FS	FF	10/01/89	1	1997
				09	RI/FS	FF	10/01/89	1	1996
				10	RI/FS	FF	10/01/89	1	1996
				11	RI/FS	FF	10/01/89	1	1996
				12	RI/FS	FF	07/23/90	1	1996
				13	RI/FS	FF	11/26/91	1	1997
4	TN	North Hollywood Dump	Memphis	01	RA	PRP	09/27/93	4	1996
4	TN	Oak Ridge Reservation (USDOE)	Oak Ridge	04	RI/FS	FF	03/31/90	4	1997
				05	RI/FS	FF	03/31/90	4	1999
				06	RA	FF	05/15/95	3	1996
				07	RI/FS	FF	06/05/90	4	1998
				09	RI/FS	FF	06/05/90	3	1998
				12	RI/FS	FF	01/03/90	3	1999
				13	RI/FS	FF	06/09/90	1	2001

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
14		RI/FS	FF	10/25/86	3	1997	3	1997	
15		RI/FS	FF	09/14/90	1	1999	1	1999	
19		RI/FS	FF	10/25/86	1	1999	3	1997	
20		RI/FS	FF	07/16/90	1	1998	3	1996	
21		RI/FS	FF	08/28/92	2	1998	2	1998	
22		RI/FS	FF	12/28/90	3	1999	3	1998	
23		RI/FS	FF	01/14/91	4	1999	3	1999	
25		RI/FS	FF	10/25/86	4	1999	4	1999	
26		RI/FS	FF	08/31/92	1	1996	3	1996	
27		RI/FS	FF	10/02/91	4	1996	2	1996	
29		RI/FS	FF	02/01/93	1	1996	4	1999	
30		RI/FS	FF	10/04/93	4	1999	4	1999	
31		RI/FS	FF	09/23/93	4	1998	4	1998	
32		RI/FS	FF	09/30/93	2	1999	2	1999	
33		RI/FS	FF	10/25/86	2	1996	4	1999	
34		RI/FS	FF	12/02/92	4	1999	4	1999	
35		RI/FS	FF	02/02/94	4	1999	4	1999	
36		RI/FS	FF	03/31/94	4	1999	4	1999	
37		RI/FS	FF	12/31/92	1	1998	1	1997	
40		RI/FS	FF	12/22/94	2	1997			
4	TN	Tennessee Products	Chattanooga	01	RI/FS	F	03/22/95		3 1997
4	TN	Velsicol Chemical Corp. (Hardeman County)	Toone	01	RA	PRP	05/26/95		2 1997
4	TN	Wrigley Charcoal Plant	Wrigley	01	RA	F	09/29/93	1 1995	2 1995
5	IL	Acme Solvent Reclaiming, Inc.	Morristown	06	RA	PRP	09/29/94	1 2000	1 2000
5	IL	Airco Chemicals (Joliet Landfill)	Joliet	01	RI/FS	PS	04/07/94	3 1996	3 1996
5	IL	Beloit Corp.	Rackton	01	RI/FS	PS	09/27/90	2 1996	2 1998
5	IL	Byron Salvage Yard	Byron	03	RA	S*	09/04/92	2 1999	2 1999
				03	RA	S	08/25/94	3 1995	2 1996
				04	RI/FS	EP	12/29/89	3 1995	3 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE		
5	IL	Central Illinois Public Service Co.	Taylorville	01	RA	PS	02/22/94	2	1995	1	1996
5	IL	Cross Brothers Pail Recycling	Pembroke Township	01	RA	PRP	09/30/93	4	1995	1	1996
5	IL	DuPage County Landfill/Blackwell Forest Preserve)	Warrenville	01	RI/FS	PRP	05/26/95	1	1996		
5	IL	Galesburg/Koppers Co.	Galesburg	01	RA	PS	09/29/89	3	1995	1	1997
5	IL	H.O.D. Landfill	Antioch	01	RI/FS	PRP	05/05/95			2	1999
5	IL	Illada Energy Co.	East Cape Girardeau	01	RI/FS	PRP	08/20/90	3	1995	3	1996
5	IL	Joliet Army Ammunition Plant (Manufacturing Area)	Joliet	01	RI/FS	FF	06/19/89	2	1993	1	1996
5	IL	Joliet Army Ammunition Plant(Lead-A ssembly-Packing Area)	Joliet	01	RI/FS	FF	06/09/89	2	1995	2	1996
5	IL	Kerr-McGee (Kress Creek/West Branch of DuPage River)	DuPage County	01	RI/FS	F	09/30/92	3	1996	1	1997
5	IL	Kerr-McGee (Reed-Keppler Park)	West Chicago	01	RI/FS	F	05/20/92	4	1996	4	1998
5	IL	Kerr-McGee (Residential Areas)	West Chicago/DuPage Cnty	01	RI/FS	F	09/17/93	4	1997	4	1997
5	IL	Kerr-McGee (Sewage Treatment Plant)	West Chicago	01	RI/FS	F	05/20/92	4	1996	4	1998
5	IL	LaSalle Electric Utilities	LaSalle	02	RA	S	04/11/89	1	2005	1	2005
5	IL	Lenz Oil Service, Inc.	Lemont	01	RI/FS	PRP	09/29/89	3	1995	1	1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
5	IL	MIG/Dekane Landfill	Belvidere	01	RI/FS	F	05/01/95	4	1997
5	IL	NL Industries/Taracorp Lead Smelter	Granite City	01	RA	F	09/30/92	4	1997
5	IL	Ottawa Radiation Areas	Ottawa	01	RI/FS	F	03/26/93	2	1996
5	IL	Outboard Marine Corp.	Waukegan	02	RI/FS	PRP	09/26/90	1	1997
5	IL	Pagell's Pit	Rockford	02	RI/FS	PRP	06/27/93	2	1995
5	IL	Parsons Castet Hardware Co.	Belvidere	01	RI/FS	S	09/29/88	1	1995
5	IL	Sangamo Electric Dump/Crab Orchard National Wildlife Refuge (USDOI)	Carterville	01	RA	FF	06/30/93	4	1996
				02	RA	PRP	09/27/95	1	1998
				03	RI/FS	FF	09/13/91	2	1996
				04	RI/FS	FF	09/13/91	3	1996
5	IL	Savanna Army Depot Activity	Savanna	02	RI/FS	FF	09/29/89	1	1995
5	IL	Wauconda Sand & Gravel	Wauconda	02	RA	PRP	09/30/91	1	1995
5	IL	Yonan Creek Landfill	Waukegan	01	RI/FS	PRP	12/22/89	2	1995
5	IN	Conrail Rail Yard (Elkhart)	Elkhart	01	RA	PRP	08/29/94	4	1996
5	IN	Continental Steel Corp.	Kokomo	01	RI/FS	S	05/25/90	1	1998
				02	RI/FS	S	08/26/91	2	1996
				03	RI/FS	S	03/27/92	2	1996
5	IN	Fisher-Calco	LaPorte	01	RA	PRP	09/30/95	2	1998
5	IN	Fort Wayne Reduction Dump	Fort Wayne	01	RA	PRP	09/20/90	2	1995
5	IN	Lemon Lane Landfill	Bloomington	01	RI/FS	PRP	05/08/95	4	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
5	IN	MIDCO 1 Site	Gary	01	RA	PRP	07/22/93	3 1995	4 1996
5	IN	MIDCO 11 Site	Gary	01	RA	PRP	08/23/93	3 1995	2 1996
5	IN	Neal's Landfill (Bloomington)	Bloomington	01	RA	PRP	07/07/88	2 1989	2 1989
5	IN	Ninth Avenue Dump	Gary	02	RA	PRP	02/14/94		1 1997
5	IN	Northside Sanitary Landfill, Inc.	Zionsville	01	RA	PRP	09/30/94	2 1999	2 1999
5	IN	Reilly Tar & Chemical Corp. (Indianapolis Plant)	Indianapolis	04 05	RI/FS RI/FS	FE* FE*	09/21/92 09/21/92	2 1995	4 1995
5	IN	Seymour Recycling Corp.	Seymour	01 02	RA RA	PRP PRP	08/17/87 09/08/89	3 1995	3 1997
5	IN	Tippecanoe Sanitary Landfill, Inc.	Lafayette	01	RI/FS	PRP	03/08/90	2 1995	1 1997
5	IN	Tri-State Plating	Columbus	01	RA	F	03/29/91	2 1999	2 1999
5	MI	Allied Paper, Inc./Portage Creek/Kalamazoo River	Kalamazoo	02 03 04 05	RI/FS RI/FS RI/FS RI/FS	PS PS PS PS	12/28/90 12/28/90 12/28/90 12/28/90	1 1998 1 1997 3 1997 1 1999	
5	MI	Bendix Corp/Allied Automotive	St. Joseph	01	RI/FS	PRP	02/13/89	3 1996	3 1996
5	MI	Bofors Nobel, Inc.	Muskegon	01 02	RA RI/FS	F S	09/25/92 03/31/90	1 2000 2 1996	1 2000 2 1996
5	MI	Carter Industries, Inc.	Detroit	01	RA	PRP	06/09/95		3 1996
5	MI	Chem Central	Wyoming Township	01	RA	PRP	08/18/94		4 1996
5	MI	Cliff/Dow Dump	Marquette	01	RA	PRP	07/05/95		4 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	SI	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE		
5	MI	Electrovoice	Buchanan	02	RI/FS	F	09/15/92	3	1995	1	1997
5	MI	G&H Landfill	Utica	01	RA	PRP	06/02/95			1	1999
5	MI	Hi-Mill Manufacturing Co.	Highland	01	RA	PRP	06/28/95			3	1996
5	MI	Ionia City Landfill	Ionia	02	RI/FS	PRP	01/29/86			4	1996
5	MI	J & L Landfill	Rochester Hills	02	RI/FS	F	07/12/94			2	1996
5	MI	Kentwood Landfill	Kentwood	01	RA	PRP	03/17/94	1	1996	1	1996
5	MI	Kysor Industrial Corp.	Cadillac	01	RA	PRP	03/03/95			2	2020
5	MI	Liquid Disposal, Inc.	Utica	01	RA	PRP	09/30/92	1	1998	4	1996
5	MI	Lower Ecorse Creek Dump	Wyandotte	01	RI/FS	F	03/14/94	4	1996	2	1997
5	MI	Metal Working Shop	Lake Ann	01	RI/FS	EP	11/15/90			3	1992
5	MI	North Bronson Industrial Area	Bronson	01	RI/FS	S	06/24/87	1	1996	2	1996
5	MI	Northernaire Plating	Cadillac	02	RA	PRP	03/03/95			2	2020
5	MI	Novaco Industries	Temperance	01	RA	F	04/23/92			4	1997
5	MI	OTT/Story/Cordova Chemical Co.	Dalton Township	01	RA	F	09/25/91	1	1996	1	1996
				02	RA	F	09/28/92	2	1996	2	1996
				03	RA	F	03/29/95			4	1997
5	MI	Organic Chemicals, Inc.	Grandville	01	RA	F*	02/09/94	3	1995	1	1996
				02	RI/FS	F	04/22/88	4	1995	3	1996
5	MI	Persons Chemical Works, Inc.	Grand Ledge	01	RI/FS	S	09/29/89	2	1996	1	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
5	MI	Petoskey Municipal Well Field	Petoskey	01	RI/FS	S	10/05/90	3	1997
5	MI	Rasmussen's Dump	Green Oak Township	01	RA	PRP	03/16/95	1	1996
5	MI	Rockwell International Corp. (Allegan Plant)	Allegan	02	RI/FS	FE	03/31/88	1	1997
5	MI	Rose Township Dump	Rose Township	01	RA	PRP	09/08/92	1	1996
5	MI	ROTO-FINISH CO., Inc.	Kalamazoo	01	RI/FS	PRP	12/18/87	3	1995
5	MI	SCA Independent Landfill	Muskegon Heights	01	RI/FS	PS	10/20/93	1	1997
5	MI	Shiawassee River	Howell	01	RI/FS	S	06/19/87	3	1995
5	MI	Sparta Landfill	Sparta Township	01	RI/FS	PRP	09/23/93	4	1997
5	MI	Spartan Chemical Co.	Wyoming	01	RI/FS	S	02/16/94	1	1996
5	MI	Spiegelberg Landfill	Green Oak Township	02	RA	PRP	07/17/94	3	1995
5	MI	Sturgis Municipal Wells	Sturgis	01	RA	PRP	05/12/93	1	2000
5	MI	Tar Lake	Mancelona Township	01	RI/FS	PRP	01/29/86	3	1993
5	MI	Thermo-Chem, Inc.	Muskegon	02	RI/FS	PRP	09/21/87	3	1993
5	MI	U.S. Aviex	Howard Township	01	RA	F	09/27/91	1	1995
5	MI	Verona Well Field	Battle Creek	02	RA	F	04/12/95	2	1996
5	MI	Wurtsmith Air Force Base	Iosco County	01	RI/FS	FF	12/28/94	2	1996
5	MI	Wurtsmith Air Force Base	Iosco County	01	RI/FS	FF	01/03/95	2	1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
5	MN	Agate Lake Scrapyard	Fairview Township	01	RA	PS	07/08/94	1	2000
5	MN	Arrowhead Refinery Co.	Hermantown	01	RA	\$* PRP	08/15/90 04/20/95	1 2	1996 2 1995
5	MN	Burlington Northern (Brainerd/Baxter Plant)	Brainerd/Baxter	01	RA	PRP	03/31/87	4	1995 2 1996
5	MN	Freeway Sanitary Landfill	Burnsville	01	RI/FS	PS	03/27/86		1 1996
5	MN	Long Prairie Ground Water Contamination	Long Prairie	01	RA	S	04/11/91	2	2021 3 1996
5	03	MacGillis & Gibbs Co./Bell Lumber & Pole Co.	New Brighton	01	RA	S	04/11/91 12/09/93	2	2021 3 1996
5	MN	Naval Industrial Reserve Ordnance Plant	Fridley	01	RA	FF	06/14/91	4	1999 2 1996
5	MN	Oak Grove Sanitary Landfill	Oak Grove Township	02	RA	PRP	03/28/91 08/05/92	2 4	1996 2 1995
5	MN	Reilly Tar & Chemical Corp.	St. Louis Park	02 04	RA RA	PRP PRP	09/30/87 04/01/91	1 4	1996 4 1999
5	OH	Allied Chemical & Ironton Coke	Ironton	02	RA	PRP	03/03/95		1 2026 4 1996
5	OH	Alisco Anacorda	Gnadenhutten	01 02	RA RA	PRP PRP	09/30/91 09/28/94	1 1	1996 1 1996
5	OH	Big D Campground	Kingsville	01	RA	PRP	05/11/94	1	2016 1 2016
5	OH	Buckeye Reclamation	St. Clairsville	01	RA	PRP	02/10/95		4 1998
5	OH	Coshocton Landfill	Franklin Township	01	RA	PRP	12/03/93	2	1996 2 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE	
5	OH	Dover Chemical Corp.	Dover	01	RI/FS	PRP	08/24/88	2	1996	
5	OH	Feed Materials Production Center (USDOE)	Fernald	03 05	RI/FS RI/FS	FF FF	04/09/90 04/09/90	2	1996	
5	OH	Fields Brook	Ashtabula	02 03 03 04	RI/FS RI/FS RI/FS RI/FS	PRP PRP F PRP	03/22/89 09/26/89 09/09/94 01/10/93	2	1995	
5	OH	Miami County Incinerator	Troy	01	RA	PRP	05/20/95		2	1996
5	OH	Mound Plant (USDOE)	Miamisburg	02 05 06 09	RI/FS RI/FS RI/FS RI/FS	FF FF FF FF	06/21/93 02/04/93 07/17/92 05/22/92	3	2000 1997 2001 2008	
5	OH	Nease Chemical	Salem	01	RI/FS	PRP	01/27/88	3	1995	
5	OH	New Lyme Landfill	New Lyme	01	RA	F	04/11/88	1	1995	
5	OH	Pristine, Inc.	Reading	04	RA	PRP	05/30/94	2	1995	
5	OH	Reilly Tar & Chemical Corp. (Dover Plant)	Dover	01	RI/FS	PRP	03/29/89	4	1995	
5	OH	Rickenbacker Air National Guard (USAF)	Lockbourne	00	RI/FS	FF	09/15/93		1	1996
5	OH	South Point Plant	South Point	01	RI/FS	PRP	03/31/87		1	1996
5	OH	Summit National	Deerfield Township	01	RA	PRP	06/22/93	3	1997	
5	OH	United Scrap Lead Co., Inc.	Troy	01	RA	F	09/17/92	4	1995	
5	OH	Wright-Patterson Air Force Base	Dayton	01 02 03 04 05	RA RI/FS RI/FS RI/FS RI/FS	FF FF FF FF FF	10/03/94 07/10/92 10/01/92 10/01/92 10/01/92	3 1996 1 1996 1	3 1996 4 1996 4 1996	

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
5	WI	Better Brite Plating Co. Chrome and Zinc Shops	De Pere	01 RI/FS 02 RA	\$ FF	03/16/93 08/05/91	4 1997 3 1997	4 1997	4 1997
5	WI	City Disposal Corp. Landfill	Dunn	01 RA	PRP	03/30/95		1 1998	3 1997
5	WI	Delavan Municipal Well #4	Delavan	01 RI/FS	PS	09/28/90	1 1996	1 1996	
5	WI	Fadrowski Drum Disposal	Franklin	01 RA	PRP	05/21/93	2 1994	1 1996	
5	WI	Hagen Farm	Stoughton	01 RA 02 RA	PRP PRP	08/14/91 05/19/95	1 1997 1 1997	1 1997	1 1997
5	WI	Hunts Disposal	Caledonia	01 RA	PRP	07/06/95		2 1997	
5	WI	Kohler Co. Landfill	Kohler	02 FS	PRP*	07/31/92	3 1995	2 1996	
5	WI	Lauer I Sanitary Landfill	Menomonee Falls	01 RI/FS	PS	08/01/90		1 1996	
5	WI	Lemberger Landfill, Inc. (Lemberger Fly Ash Landfill)	Whitelaw	01 RA	PRP	03/08/95		4 1996	
5	WI	Lemberger Transport & Recycling	Franklin Township	01 RA	PRP	03/08/95		4 1996	
5	WI	Madison Metropolitan Sewerage District	Blooming Grove	01 RI/FS	PRP	09/24/92	2 1995	2 1996	
5	WI	Master Disposal Service Landfill	Brookfield	01 RA	PRP	03/29/94	3 1995	2 1996	

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
5	WI	Moss-American (Kerr-McGee Oil Co.)	Milwaukee	01	RA	F	05/19/95		1 2000
5	WI	Muskego Sanitary Landfill	Muskego	01	RA	PRP	10/07/93	2 1995	1 1996
5	WI	National Presto Industries, Inc.	Eau Claire	01 RI/FS	RA PRP	11/12/93 06/04/96	2 1999 3 1995	2 1999 1 1996	
5	WI	Oconomowoc Electropolating Co., Inc.	Ashippin	01 01 02	RA RA RI/FS	F F F	09/30/91 05/12/94 09/20/90	2 1995 3 1996 1 1997	4 1996 3 1996 1 1997
5	WI	Ornalaaska Municipal Landfill	Ornalaaska	01	RA	F	02/28/92	1 1995	1 1996
5	WI	Scrap Processing Co., Inc.	Medford	01	RI/FS	F	05/11/92	2 1995	1 1996
5	WI	Sheboygan Harbor & River	Sheboygan	01	RI/FS	PRP	04/11/86	1 1996	3 1996
5	WI	Spickler Landfill	Spencer	01	RA	PRP	02/23/94	1 1995	4 1995
5	WI	Tomah Armory	Tomah	01	RI/FS	FE*	05/27/93	2 1996	4 1996
5	WI	Tomah Fairgrounds	Tomah	01	RI/FS	F*	05/27/93	1 1996	4 1996
5	WI	Tomah Municipal Sanitary Landfill	Tomah	01	RI/FS	PRP	01/11/94	2 1996	1 1997
5	WI	Wheeler Pit	La Prairie Township	01	RA	PRP	05/21/92	1 1998	1 1998
6	AR	Frit Industries	Walnut Ridge	01	RA	PRP	09/08/83	2 1995	4 1995
6	AR	Gurley Pit	Edmondson	01	RA	F	03/29/89	1 1995	4 1995
6	AR	Midland Products	Ola/Birta	01	RA	S	06/29/90	1 1995	4 1998
6	AR	Popile, Inc.	El Dorado	01 01	RI/FS RA	F	12/27/91 09/27/94	1 1995 1 1999	4 1995 1 1999

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
6	AR	Vertac, Inc..	Jacksonville	02 03 06	RA RI/FS RI/FS	F PRP F	09/26/94 07/12/89 07/12/89	2 1 4	1996 1996 1996
6	LA	Agriculture Street Landfill	New Orleans	01	RI/FS	F	03/14/95		2 1996
6	LA	American Crestone Works, Inc (Winnfield)	Winnfield	01	RA	F	09/28/93	1	1996 1 1996
6	LA	Bayou Banfaouca	Slidell	02	RA	F	02/06/91	4	1997 4 1997
6	LA	Cleve Reber	Sorrento	01	RA	PRP	04/10/92	1	1997 1 1997
6	LA	Combustion, Inc.	Denham Springs	01	RI/FS	PS	10/25/88	1	1996 2 1996
6	LA	Louisiana Army Ammunition Plant	Doyline	02 03	RI/FS RI/FS	FF FF	01/31/89 09/30/93	4	1995 2 1996 1995 4 1996
6	LA	Old Citgo Refinery (Bossier City)	Bossier	01	RI/FS	F	09/22/94	4	1996 4 1996
6	LA	Old Inger Oil Refinery	Darrow	01	RA	S	04/25/86	2	1999 2 1999
6	LA	Petro-Processors of Louisiana, Inc.	Scotlandville	01	RA	PRP	06/30/87	4	1997 4 1998
6	LA	Southern Shipbuilding	Slidell	01	RI/FS	F	06/24/94	1	1995 4 1995
6	NM	AT & SF (Clavis)	Clovis	01	RA	PRP	08/07/89	4	1998 4 1998
6	NM	AT&SF (Albuquerque)	Albuquerque	01	RI/FS	PRP	06/06/94	4	1995 2 1996
6	NM	Cal West Metals (USSBA)	Lemitar	01	RA	F	09/29/93	2	1995 4 1995
6	NM	Cimarron Mining Corp.	Carizzo	01 02	RA RA	EP EP	08/13/91 12/20/91	1 2	1995 2 1996 1995 2 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST.	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
6	NM	Lee Acres Landfill (USDO1)	Farmington	01	RI/FS	FF	02/25/92	1	1996
6	NM	Prewitt Abandoned Refinery	Prewitt	01	RA	PRP	01/16/95	4	1996
6	NM	South Valley	Albuquerque	06	RA	PRP	06/18/95	1	1997
6	NM	United Nuclear Corp.	Church Rock	01	RA	PRP	09/12/89	4	1995
6	OK	Double Eagle Refinery Co.	Oklahoma City	02	RA	F	07/17/95	4	1996
6	OK	Fourth Street Abandoned Refinery	Oklahoma City	01	RA	F	09/20/94	1	1996
6	OK	National Zinc Corp.	Bartlesville	01	RA	PS	03/15/94	4	1997
6	OK	Rab Valley Wood Preserving	Panama	01	RI/FS	F	09/27/94	4	1995
6	OK	Sand Springs Petrochemical Complex	Sand Springs	01	RA	PRP	09/16/94	4	1996
6	OK	Tar Creek (Ottawa County)	Ottawa County	02	RI/FS	F	08/25/94	4	1996
6	OK	Tenth Street Dump/Junkyard	Oklahoma City	01	RA	F	09/28/94	1	1996
6	TX	ALCOA (Point Confort)/Lavaca Bay	Point Confort	01	RI/FS	PRP	03/31/94	2	1997
6	TX	Air Force Plant #4 (General Dynamics)	Fort Worth	01	RI/FS	FF	08/20/90	4	1995
6	TX	Bailey Waste Disposal	Bridge City	01	RA	MR	02/19/92	3	1996
6	TX	Brio Refining Co., Inc.	Friendswood	01	RA	PRP	06/29/89	2	1997
6	TX	Crystal Chemical Co.	Houston	01	RA	PRP	01/03/95	2	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF RENEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
6	TX	French, Ltd.	Crosby	02	RA	PRP	06/28/89	3	1998
6	TX	Geneva Industries/Fuhrmann Energy	Houston	02	RA	S	03/31/89	4	1999
6	TX	Lone Star Army Ammunition Plant	Texarkana	01 02	RI/FS RI/FS	FF FF	06/18/90 06/18/90	4	1996
6	TX	Longhorn Army Ammunition Plant	Karnack	01 02 03 03 04 05 06	RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS	FF FF FF FF FF FF FF	10/16/91 10/16/91 10/16/91 10/16/91 10/16/91 10/16/91 10/16/91	4	1995
6	TX	MOTCO, Inc.	La Marque	01 02	RA RA	PRP PRP	12/31/88 12/13/93	3	1996
6	TX	North Calvacade Street	Houston	01 02	RA RA	S S	09/12/91 09/03/93	3 1	1996
6	TX	Odessa Chromium #1	Odessa	02	RA	S	09/27/89	2	1998
6	TX	Odessa Chromium #2 (Andrews Highway)	Odessa	02 03	RA RA	S PRP	03/30/90 04/18/93	2 2	1997
6	TX	RR Corp.	Dallas	02 03 05	RI/FS RI/FS RI/FS	PRP F F	08/09/93 07/17/93 05/10/93	2 3 3	1995
6	TX	Sikes Disposal Pits	Crosby	01	RA	S	05/04/89	3	1996
6	TX	Sol Lynn/Industrial Transformers	Houston	02	RA	S	09/10/91	4	1999
6	TX	South Calvaccine Street	Houston	01	RA	PRP	01/11/95	4	1999

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
6	TX	Texarkana Wood Preserving Co.	Texarkana	01	RA	\$	05/21/93	4	1999
6	TX	United Creosoting Co.	Conroe	03 03	RA RA	\$	09/17/93 09/17/93	4 2	1997 1998
7	IA	Des Moines TCE (once listed as DICO)	Des Moines	02 04	RI/FS RI/FS	F* F*	10/26/94 10/26/94	1	1996
7	IA	Fairfield Coal Gasification Plant	Fairfield	02	RA	PRP	07/20/92		4 1995
7	IA	Iowa Army Ammunition Plant	Middletown	01	RI/FS	FF	09/20/90	4	1997
7	IA	Mason City Coal Gasification Plant	Mason City	01	RI/FS	PRP	10/01/91	4	1996
7	IA	Midwest Manufacturing/North Farm	Kellogg	02	RA	PRP	08/03/95		4 1997
7	IA	Peoples Natural Gas Co.	Dubuque	01	RA	PRP	03/29/94	4	1996
7	IA	Ralston	Cedar Rapids	01	RI/FS	PRP	11/27/91		3 1997
7	IA	Vogel Paint & Wax	Orange City	01	RA	PS	05/20/91	2	1997
7	IA	Waterloo Coal Gasification Plant	Waterloo	01	RI/FS	PRP	05/30/95		1 1998
7	KS	29th & Mead Ground Water Contamination	Wichita	01	RI/FS	PS	09/27/89	4	1995
7	KS	57th and North Broadway Streets Site	Wichita Heights	01	RI/FS	F	09/15/94	4	1996
7	KS	Cherokee County (Tee Creek, Cherokee County)	Cherokee County	03 07	RI/FS FS	PRP F	05/07/90 08/23/95	4 1	1995 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
7	KS	Deepke Disposal (Holliday)	Johnson County	01	RA	PRP	03/06/95	4	1998
7	KS	Fort Riley	Junction City	01	RI/FS	FF	08/23/90	3	1995
				02	RI/FS	FF	01/22/92	3	1996
				03	RI/FS	FF	07/01/93	4	1996
7	KS	Fourth & Carey Site	Hutchinson	01	RI/FS	PS	05/03/94	4	1996
7	KS	Obree Road	Hutchinson	02	RI	F	09/30/94	4	2000
7	KS	Pester Refinery Co.	El Dorado	01	RA	PS	11/01/94	2	1997
				02	RI/FS	PS	12/16/93	4	1996
7	MO	Bee Cee Manufacturing Co.	Malden	01	FS	\$	09/03/93	3	1995
7	MO	Kem-Pest Laboratories	Cape Girardeau	02	RA	F	02/10/93	4	1996
7	MO	Lake City Army Ammunition Plant (Northwest Lagoon)	Independence	01	RI/FS	FF	08/01/87	1	1999
				02	RI/FS	FF	04/21/92	4	1996
				03	RI/FS	FF	06/27/90	4	1996
				04	RI/FS	FF	09/30/92	3	1999
7	MO	Lee Chemical	Liberty	01	RA	PS	12/31/92	1	1995
7	MO	Oronogo-Duinenweg Mining Belt	Jasper County	01	RI/FS	MR	08/02/91	3	1997
				01	RI	F	04/24/90	4	1995
7	MO	Solid State Circuits, Inc.	Republic	01	RA	PS	09/27/91	2	1994
7	MO	St. Louis Airport/Hazelwood Interim Storage/Futura Coat	St. Louis County	01	RI/FS	PRP	06/26/90	1	1996
7	MO	Syntex Facility	Verona	01	RA	PRP	09/30/89	4	1995
7	MO	Times Beach Site	Times Beach	02	RA	PRP	09/30/94	1	1996
7	MO	Weldon Spring Quarry (USDOE/Army)	St. Charles County	01	RA	FF	04/10/95	3	1996
				03	RA	FF	06/19/95	2	1996
				03	RA	FF	04/15/95	1	1996
				05	RI/FS	FF	10/24/91	4	1997
				06	RI/FS	FF	05/18/95	4	1998

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
7	MO	Weldon Springs Ordnance Works	St. Charles County	01	RI/FS	FF	02/16/90	2	1995
7	MO	Westlake Landfill	Bridgeton	01 02	RI/FS RI/FS	PRP PRP	03/03/93 12/14/94	4	1996
7	NE	Bruno Co-op Association/Associated Prop	Bruno	01	RI/FS	PRP	05/17/94	4	1996
7	NE	Cleburn Street Wall	Grand Island	01	RI/FS	F	09/16/91	1	1995
7	NE	Cornhusker Army Ammunition Plant	Hall County	01 02	RI/FS RI/FS	FF FF	03/15/90 12/01/94	1	1997
7	NE	Hastings Ground Water Contamination	Hastings	05 12 14 15 16 19	RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS	F F PRP PRP PRP F	09/30/93 08/31/90 09/30/91 07/19/95 02/11/91 03/22/85	4	1996
7	NE	Nebraska Ordnance Plant (Former)	Mead	02 03	RI/FS RI/FS	PRP PRP	08/18/92 02/08/95	2	1996
7	NE	Ogallala Ground Water Contamination	Ogallala	01	RI/FS	F	09/29/94	1	1996
8	CO	Air Force Plant PJKS	Watertown	01	RI/FS	FF	02/07/89	4	1999
8	CO	Broderick Wood Products	Denver	02	RA	PRP	05/01/95		4
8	CO	California Gulch	Leadville	00 00 02 02 03 03 04 05 05 05	FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS	PRP PRP PRP F PRP EP PRP PRP PRP PRP	06/12/92 04/07/94 04/07/87 08/26/94 08/26/94 08/26/94 08/26/94 08/26/94 08/29/91 09/16/93	1 2 1 1 4 3 2 1 2	1995 1996 1995 1996 1995 1996 1996 1995 1995 1995

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE
								COMPLETION	SCHEDULE	
8	CO	Central City - Clear Creek	Idaho Springs	07 RI/FS	PRP	PRP	08/26/94	2	1996	
				08 RI/FS	PRP	PRP	04/08/93	4	1995	
				08 RI/FS	PRP	PRP	08/26/94	4	1996	
				09 RI/FS	PRP	PRP	09/15/94	3	1996	
				09 RI/FS	PRP	PRP	08/26/94	4	1996	
				09 RI/FS	F	PRP	08/26/94	1	1996	
				10 RI/FS	PRP	PRP	08/28/94	2	1996	
				12 RI/FS	PRP	PRP	04/08/93	4	1996	
8	CO	Chemical Sales Co.	Commerce City	03 RA	F	F	09/30/92	4	1996	
				03 RA	S	S	09/29/93	3	1998	
				03 RA	S	S	09/29/93	2	1997	
							09/29/93	2	1997	
8	CO	Denver Radium Site	Denver	08 RA	PRP	PRP	03/31/93	3	1995	4 1996
				09 RA	F	F	06/04/92	2	1995	2 1996
8	CO	Eagle Mine	Minturn/Redcliff	01 RA	PS	PS	09/01/88	1	1996	4 1996
				02 FS	F	F	09/01/92	4	1994	3 1996
8	CO	Lincoln Park	Canon City	01 FS	F	F	03/11/92	4	1994	4 1996
8	CO	Rocky Flats Plant (USDOE)	Golden	01 RI	FF	FF	02/06/90	2	1996	2 1996
				02 RI	FF	FF	09/11/92	4	1995	4 1995
				02 RI	FF	FF	04/12/90	4	1995	4 1995
				03 RI	FF	FF	07/10/91	4	1999	4 1999
				04 RI	FF	FF	06/10/90	3	1995	3 1995
				05 RI	FF	FF	04/05/91	4	1999	4 1999
				06 RI	FF	FF	04/19/91	4	1999	4 1999
				07 RI	FF	FF	06/08/90	1	1996	1 1996
				08 RI	FF	FF	05/01/92	4	1999	4 1999
				09 RI	FF	FF	06/08/90	3	1996	3 1996
				10 RI	FF	FF	11/26/91	3	1996	3 1996
				11 RI	FF	FF	06/08/90	1	1997	1 1997
				12 RI	FF	FF	05/08/92	4	1999	4 1999
				13 RI	FF	FF	05/15/92	4	1999	4 1999
				14 RI	FF	FF	06/26/92	4	1999	4 1999
				15 RI	FF	FF	05/27/92	4	1999	4 1999

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE
							FUNDING START	1999	
8	CO	Rocky Mountain Arsenal	Adams County	02	RI	FF	09/24/91	4	1999
				03	RI/FS	FF	10/27/87	1	1995
				04	RI/FS	FF	02/15/85	2	1996
				15	RA	FF	01/01/90	3	1995
				25	RA	FF	03/21/91	2	1998
				26	RA	FF	11/15/91	2	1997
				26	RA	FF	07/15/93	4	1995
				26	RA	FF	04/14/94	4	1995
				26	RA	FF	05/01/94	4	1995
				28	RA	FF	02/05/93	3	1996
			Pitkin County	02	RA	PRP	04/14/95	2	1996
			Rio Grande County	00	RI/FS	MR*	05/11/93	1	1996
				00	RA	F	06/07/95	2	1997
				01	RA	F	06/07/95	4	1999
				02	RA	F	06/07/95	4	2003
				03	FS	F	09/21/94	4	1995
			Anaconda	04	RI/FS	PRP	09/30/94	3	1996
				07	RA	PRP	05/19/94	3	1998
				11	RA	PRP	06/10/93	2	1996
				14	RI	PRP	09/28/88	3	1997
				16	RI/FS	PRP	09/30/94	1	1996
			East Helena	01	RA	PRP	03/31/92	3	1999
				02	RI/FS	PRP	06/23/87	1	1998
				03	RI/FS	PRP	06/27/87	3	1996
			Bozeman	01	RA	PRP	06/29/95	1	1997
			Libby	02	RA	PRP	10/18/89	4	1999
			Milltown	02	FS	PRP	02/02/90	1	1997
				02	RI	PRP	02/02/90	4	1996
				03	RI/FS	PRP	07/07/95	2	1998

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
8	MT	Silver Bow Creek/Butte Area	Silver Bow/Deer Lodge	01 RI/FS	PS	PRP	09/30/91 06/30/92 08/02/91	2 1997	1 1996
				04 RA	PRP	PRP	06/30/92	1 1996	
				07 RI/FS	PRP	PRP	05/18/94	1 1997	1 1998
				08 RI/FS	FF*	FF*	05/18/94	1 1997	1 1997
				12 RA					
8	SD	Annie Creek Mine Tailings	Lead	01 RI/FS	PRP	PRP	05/11/92	4 1999	4 1999
			Rapid City	01 RI/FS	FF	FF	12/11/92	4 1996	4 1996
				02 RI/FS	FF	FF	04/12/93	4 1996	4 1996
				03 RI/FS	FF	FF	04/05/93	2 1997	2 1997
				04 RI/FS	FF	FF	04/12/93	4 1996	4 1996
				05 RI/FS	FF	FF	04/05/93	2 1997	2 1997
				06 RI/FS	FF	FF	01/24/92	3 1996	3 1996
				07 RI/FS	FF	FF	04/05/93	2 1997	2 1997
				08 RI/FS	FF	FF	04/05/93	2 1997	2 1997
				09 RI/FS	FF	FF	01/26/93	1 1997	1 1997
				10 RI/FS	FF	FF	01/26/93	1 1997	1 1997
				11 RI/FS	FF	FF	02/03/94	1 1998	1 1998
				12 RI/FS	FF	FF	01/26/93	1 1997	1 1997
8	UT	Hill Air Force Base	Ogden	01 RI/FS	FF	FF	06/28/91	3 1996	2 1997
				02 RI/FS	FF	FF	06/28/91	1 1995	
				02 RA	FF	FF	01/30/92	4 1996	
				04 RA	FF	FF	09/14/95	3 1998	
				05 RI/FS	FF	FF	08/13/91	3 1996	3 1996
				06 RI/FS	FF	FF	09/10/92	1 1997	1 1997
				08 RI/FS	FF	FF	05/03/95	1 1999	
8	UT	Kennecott (South Zone)	Coppertown	00 RI/FS	PRP	PRP	09/22/93	3 1996	
				00 RI/FS	PRP	PRP	09/22/93	4 1995	
				01 RI/FS	PRP	PRP	09/22/93	4 1996	
				02 RI/FS	PRP	PRP	07/29/94	4 1996	3 1997
8	UT	Midvale Slag	Midvale	01 RA	\$	\$	09/07/95	4 1996	
8	UT	Monticello Mill Tailings (USDOE)	Monticello	01 RA	FF	FF	06/22/92	1 1994	1 1994
				01 RA	FF	FF	07/31/93	3 1994	1 1996
				01 RA	FF	FF	08/01/95	3 1996	
				02 RA	FF	FF	05/21/95	4 1996	
				02 RA	FF	FF	08/04/95	4 1996	

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF RENEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
8	UT	Monticello Radioactively Contaminated Properties	Monticello	03	RI/FS	FF	05/31/91	1	1998
				01	RA	PRP	09/06/84	1	1996
				02	RA	FF	11/09/90	1	1997
				03	RA	PRP	11/23/93	3	1996
				05	RA	FF	01/07/94	2	1998
8	UT	Petrochem Recycling Corp./Ekotek Plant	Salt Lake City	01	RI/FS	PRP	07/10/92	3	1995
8	UT	Portland Cement (Kiln Dust 2 & 3)	Salt Lake City	01	RA	S	04/03/95	1	1997
				03	RI/FS	F	10/24/94	2	1996
8	UT	Richardson Flat Tailings	Summit County	01	RI/FS	PRP	09/29/89	1	1997
8	UT	Sandy Smelter Site	Sandy	00	RI/FS	F	11/15/93	1	1995
				01	FS	F	11/15/93	1	1995
8	UT	Sharon Steel Corp. (Midvale TAILINGS/Smelters)	Midvale	01	RA	S	05/18/95	4	1997
				02	RA	S	09/20/94	1	1997
				02	RA	S	09/29/95	2	1996
8	UT	Tooele Army Depot (North Area)	Tooele	01	RI/FS	FF	08/16/90	1	1995
				01	RI/FS	FF	12/31/91	1	1998
				02	RI/FS	FF	12/31/91	3	1997
				03	RI/FS	FF	11/01/94	3	1998
				04	RI/FS	FF	07/15/93	3	1996
				08	RI/FS	FF	03/19/93	3	1996
				09	RI/FS	FF	01/02/92	1	2001
				10	RA	FF	08/29/95	2	1996
8	UT	Utah Power & Light/American Barret Co.	Salt Lake City	01	RA	PRP	07/23/94	2	1995
				01	RA	PRP	09/18/95	2	1996
8	UT	Wasatch Chemical Co.	Salt Lake City	01	RA	PRP	09/10/93	4	1995
				01	RA	PRP	10/11/94	1	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
8	WY	F.E. Warren Air Force Base	Cheyenne	02 03 06 07 08 09 10	RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS	FF FF FF FF FF FF FF	01/06/94 01/25/93 03/09/94 03/23/94 01/01/94 01/01/94 01/01/94	3 3 1 2 2 3 1	1997 1995 1997 1997 1996 1996 1997
9	AZ	Hassayampa Landfill	Hassayampa	01	RA	PRP	07/21/95	3	1997
9	AZ	Indian Bend Wash Area	Scottsdale/Tempe/Phnx	01 03 06 06 07 07	RA RI/FS RA RA RI RA	PRP F PRP PRP F F	02/20/92 03/14/88 02/08/94 07/11/94 09/26/90 05/31/95	4 4 4 4 4 4	1995 1995 1996 1997 1996 1995
9	AZ	Lake Air Force Base	Glendale	01 02	RI/FS RA	FF FF	09/27/90 04/10/95	3 4	1997 1999
9	AZ	Nineteenth Avenue Landfill	Phoenix	01	RA	PS	05/11/95	3	1997
9	AZ	Phoenix-Goodyear Airport Area	Goodyear	01	RA	PRP	09/30/94	1	1996
9	AZ	Tucson International Airport Area	Tucson	01 02	RA RI/FS	PRP PRP	12/12/91 12/11/90	2 2	1995 1996
9	AZ	Williams Air Force Base	Chandler	01 02 03 04 05	RA RA RI/FS RI/FS RI/FS	FF FF 01/19/93 FF FF	03/09/95 12/31/92 07/31/95 09/01/93	1 2 3	1996 1996 1998 1996
9	AZ	Yuma Marine Corps Air Station	Yuma	01 02	RI/FS RI/FS	FF FF	09/30/91 09/30/91	4 3	1997 1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
9	CA	Aerojet General Corp.	Rancho Cordova	01	RI/FS	PRP	09/08/88	4	1996 4 1999
9	CA	Atlas Asbestos Mine	Fresno County	01	RA	PRP	06/22/94	2	1996 2 1996
9	CA	Barstow Marine Corps Logistics Base (Nebo Area)	Barstow	01	RI/FS	FF	09/28/90	3	1996 1 1997
9	CA	02	RI/FS	FF	09/28/90	2	1996 1 1997		
9	CA	03	RI/FS	FF	09/28/90	2	1997 1 1998		
9	CA	Brown & Bryant, Inc. (Arvin Plant)	Arvin	02	RI/FS	F	09/30/92	2	1997 3 1998
9	CA	Camp Pendleton Marine Corps Base	San Diego County	01	RI/FS	FF	09/28/90	1	1996 1 1996
9	CA	02	RI/FS	FF	09/28/90	3	1996 1 1997		
9	CA	03	RI/FS	FF	09/28/90	4	1996 1 1998		
9	CA	Castle Air Force Base	Merced	01	RI/FS	FF	07/21/89	1	1996 2 1996
9	CA	02	RA	FF	01/04/93	4	1999 4 1999		
9	CA	03	RA	FF	11/12/93	4	1999 4 1999		
9	CA	04	RI/FS	FF	12/16/92	2	1996 2 1996		
9	CA	Cooper Drum Co.	South Gate	01	RI/FS	F	08/12/93	1	1997 1 1997
9	CA	Crazy Horse Sanitary Landfill	Salinas	01	RI/FS	EP	09/18/93	4	1995 1 1996
9	CA	Del Amo Facility	Los Angeles	01	RI/FS	MR	05/07/92	2	1996 2 1997
9	CA	02	RI/FS	PRP	05/07/92	1	1996 1 1997		
9	CA	Edwards Air Force Base	Kern County	01	RI/FS	FF	09/26/90	4	2004 4 2004
9	CA	02	RI/FS	FF	09/26/90	2	1997 2 1997		
9	CA	03	RI/FS	FF	12/18/92	1	1999 1 1999		
9	CA	05	RI/FS	FF	06/21/94	2	2001 2 2001		
9	CA	06	RI/FS	FF	06/03/94	4	1999 4 1999		
9	CA	07	RI/FS	FF					
9	CA	EI Toro	EI Toro	01	RI/FS	FF	09/28/90	2	1996 3 1997
9	CA	02	RI/FS	FF	09/28/90	3	1996 4 1997		
9	CA	03	RI/FS	FF	09/28/90	3	1996 2 1999		
9	CA	04	RI/FS	FF	09/28/90	3	1996 4 1997		
9	CA	05	RI/FS	FF	09/28/90	4	1997 4 1997		

Progress toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
9	CA	Fairchild Semiconductor/Camera & (South San Jose Plant)	South San Jose	02	RA	PRP	04/04/95		3 1997
9	CA	Fort Ord	Marina	01	RI/FS	FF	07/23/90	3 1997	3 1997
				02	RA	FF	09/29/95	4 1999	
				04	RA	FF	09/02/94	1 1995	1 1996
				04	RA	FF	06/19/95		4 1996
				04	RA	FF	06/21/95		4 1996
				04	RA	FF	06/26/95		4 1996
				04	RA	FF	06/26/95		4 1996
				04	RA	FF	07/05/95		4 1996
				04	RA	FF	07/10/95		4 1996
				04	RA	FF	07/10/95		4 1996
				04	RA	FF	07/26/95		4 1996
				06	RA	FF	08/01/95		4 1996
9	CA	Frontier Fertilizer	Davis	00	RI/FS	F	08/02/93		3 1997
9	CA	GBF, Inc., Dump	Antioch	01	RI/FS	PS	07/28/93	1 1996	1 1996
9	CA	George Air Force Base	Victorville	02	RI/FS	FF	09/21/90	4 1999	4 1999
				03	RI/FS	FF	08/27/91	2 1996	2 1996
9	CA	Hunter's Point Annex	San Francisco	01	RI/FS	FF	09/28/90	4 1995	2 1996
				02	RI/FS	FF	09/28/90	3 1996	3 1997
				03	RI/FS	FF	09/28/90	4 1996	1 1998
				04	RI/FS	FF	10/01/90	1 1997	4 1997
				05	RI/FS	FF	01/22/91	2 1997	3 1998
9	CA	Industrial Waste Processing	Fresno	01	RI/FS	PRP	05/12/93		1 1997
9	CA	Intel Corp. (Mountain View Plant)	Mountain View	02	RA	PRP	04/17/95		2 1998
9	CA	Iron Mountain Mine	Redding	03	RA	F	08/23/94	3 1996	1 1996
				04	RI/FS	F	04/21/94	3 1996	3 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG.	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
9	CA	J.H. Baxter & Co.	Need	01	RA FS	PRP F	07/16/92 08/04/95	3	1996
9	CA	Jet Propulsion Laboratory (NASA)	Pasadena	01 02 03	RI/FS RI/FS RI/FS	FF FF FF	12/23/92 07/07/93 04/29/94	3 3 4	1996 1996 1996
9	CA	Koppers Co., Inc. (Oroville Plant)	Oroville	01	RA	PRP	09/17/93	1	1996
9	CA	LEHR/Old Campus Landfill (USDOE)	Davis	01	RI/FS	FF	09/30/94		4 1997
9	CA	Lawrence Livermore National Laboratory	Livermore	01 03 04 05 06	RI/FS RI/FS RI/FS RI/FS RI/FS	FF FF FF FF FF	06/29/92 06/29/92 06/29/92 06/29/92 06/29/92	1 4 1 4 2	1997 1996 1998 1997 1997
9	CA	Lawrence Livermore National Laboratory (USDOE)	Livermore	01	RA	FF	08/05/92	1	2000
9	CA	March Air Force Base	Riverside	01 02 03 04	RI/FS RI/FS RI/FS RI/FS	FF FF FF FF	09/27/90 09/27/90 08/06/91 01/24/92	1 1 1 3	1997 1995 1996 1997
9	CA	Mather Air Force Base (AC & W Disposal Site)	Sacramento	01 03 04	RI/FS RA RI/FS	FF FF FF	06/06/91 06/21/94 09/19/95	1 1 3	1996 1996 1998
9	CA	McClellan Air Force Base (Ground Water Contamination)	Sacramento	01 04 05 06 08 09	RA RI/FS RI/FS RI/FS RI/FS RI/FS	FF FF FF FF FF FF	05/11/95 07/21/89 08/21/90 11/23/92 01/13/93 07/21/89	2 1 1 3 3 3	1998 2001 2001 1996 1997 1997

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
9	CA	McColl	Fullerton	01 04	RA RI/FS	S PRP	06/11/84 02/04/94	4 2	1991 2 1996
9	CA	McCormic and Baxter Creosoting Co.	Stockton	01 03	RI/FS RI/FS	F F	06/30/92 09/28/94	2 2	1997 2 1997
9	CA	Modesto Ground Water Contamination	Modesto	01	RI/FS	F	03/21/91	2	1995 3 1996
9	CA	Moffett Naval Air Station	Sunnyvale	01 02 05 06 06	RI/FS RA RI/FS RI/FS RI/FS	FF FF FF FF FF	08/08/89 06/13/94 08/08/89 08/08/89 07/06/92	1 1 1 4 4	1996 3 1996 4 1996 2 1997
9	CA	Monolithic Memories	Sunnyvale	01	RA	PS	09/11/91	1	1995 1 1996
9	CA	Montrose Chemical Corp.	Torrance	01	RI/FS	PRP	10/10/86	1	1996 4 1996
9	CA	National Semiconductor Corp.	Santa Clara	01	RA	PS	09/11/91	3	1995 2 1996
9	CA	Newmark Ground Water Contamination	San Bernardino	01 03	RA RI/FS	F F	09/18/95 02/09/94	1	1997 4 1997
9	CA	Norton Air Force Base	San Bernardino	01	RI/FS	F	09/15/89	1	1997 1 1997
9	CA	Operating Industries, Inc., Landfill	Monterey Park	01 04	RA	PRP	05/11/89	4	1996 1 1997
9	CA	Pacific Coast Pipe Lines	Filmore	01	RA	PRP	12/29/94	4	1996
9	CA	Ralph Gray Trucking Co.	Westminster	02	RI/FS	F	06/19/93	1	1996 1 1997
9	CA	Raytheon Corp.	Mountain View	02	RA	PRP	02/28/95	1	1998
9	CA	Riverbank Army Ammunition Plant	Riverbank	01	RA	FF	06/05/95	1	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
9	CA	Sacramento Army Depot	Sacramento	02 05	RA RA	FF FF	02/16/90 04/08/94	4 2	2005 1996
9	CA	San Fernando Valley (Area 1)	Los Angeles	01 03	RI RA	PRP PRP	02/18/94 11/22/93	1 2	1995 1996
9	CA	San Fernando Valley (Area 4)	Los Angeles	02	RI/FS	F	09/28/92	4	1995
9	CA	San Gabriel Valley (Area 1)	El Monte	00 01 05	RI/FS RI/FS RI/FS	F PRP PRP	06/13/84 03/16/95 07/25/95	1	1997
9	CA	San Gabriel Valley (Area 4)	La Puente	01	RI/FS	PRP	09/30/93	1	1997
9	CA	Selma Treating Co.	Selma	01	RA	F	07/22/92	4	1996
9	CA	Sharpe Army Depot	Lathrop	01 02	RA RI/FS	FF FF	05/30/95 03/16/89	1	1996
9	CA	South Bay Asbestos Area (Alviso Dumping Area)	Alviso	01	RA	PRP	10/15/93	1	1997
9	CA	South Bay Basin	Silicon Valley	01	RI/FS	F	01/28/87	4	1991
9	CA	Stoker Company	Imperial	01	RI/FS	F	05/01/92	4	1996
9	CA	Stringfellow	Glen Avon Heights	05	RI/FS	F	10/01/90	4	1996
9	CA	Sulphur Bank Mercury Mine	Clear Lake	01 02 03	RI/FS RI/FS RI/FS	EP F EP	09/28/90 11/18/91 09/28/90	2 3 2	1995 1996 1995
9	CA	T.H. Agriculture & Nutrition Co. (Thompson-Haywood Chem)	Fresno	01	RI/FS	PS	02/06/87	1	1995

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
9	CA	Tracy Defense Depot	Tracy	01 02	R1/FS RA	FF FF	06/27/91 08/12/93	1 2	1997 1996
9	CA	Travis Air Force Base	Solano County	01 02 03 04	R1/FS R1/FS R1/FS R1/FS	FF FF FF FF	09/28/90 04/01/94 05/19/94 06/10/95	2 4 1 2	1997 1996 1998 1998
9	CA	Watkins-Johnson Co. (Stewart Division)	Scotts Valley	01	RA	PRP	07/16/91	1	1995
9	CA	Western Pacific Railroad Co.	Oroville	01	R1/FS	PRP	03/15/94		3 1997
9	CA	Westinghouse Electric Corp. (Sunnyvale Plant)	Sunnyvale	01	RA	PRP	06/28/94	2	1996
9	HI	Del Monte Corp. (Oahu Plantation)	Honolulu County	01	R1/FS	PRP	09/28/95		4 1997
9	HI	Pearl Harbor Naval Complex	Pearl Harbor	01 02 03 04 05 06 07 08 10	R1/FS R1/FS R1/FS R1/FS R1/FS R1/FS R1/FS R1/FS R1/FS	FF FF FF FF FF FF FF FF FF	09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 08/23/94	1 1 1 1 1 1 1 2	1999 1997 1998 1999 1999 1999 1999 2 1999
9	HI	Schofield Barracks	Oahu	01 02 03 04	R1/FS R1/FS R1/FS R1/FS	FF FF FF FF	09/27/91 09/27/91 09/27/91 09/27/91	1 3 3 1	1997 1997 1996 1997
9	NV	Carson River Mercury Site (Trust Territories PC)	Lyon/Churchill County	02	R1/FS	F	09/28/90	3	1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
10	AK	Arctic Surplus	Fairbanks	01	RI/FS	PRP	07/24/92	4	1995
10	AK	Eielson Air Force Base	Fairbanks N Star Borough	03	RI/FS	FF	05/06/92	4	1995
				04	RI/FS	FF	05/06/92	4	1995
				05	RI/FS	FF	05/06/92	4	1995
				07	RI/FS	FF	05/21/91	2	1996
				08	RA	FF	05/05/93	1	1996
10	AK	Elmendorf Air Force Base	Greater Anchorage Borough	03	RI/FS	FF	04/06/93	1	1996
				06	RI/FS	FF	01/18/94	4	1996
				08	RA	FF	08/05/93	1	1996
10	AK	Fort Richardson (USARMY)	Anchorage	01	RI/FS	FF	11/29/94		2 1997
10	AK	Fort Wainright	Fairbanks N Star Borough	01	RI/FS	FF	08/10/94	2	1997
				02	RI/FS	FF	11/01/93	2	1996
				03	RI/FS	FF	09/15/92	4	1995
				04	RI/FS	FF	11/27/92	1	1996
				05	RI/FS	FF	01/17/95	3	1997
10	AK	Standard Steel and Metals Salvage Yard	Anchorage	01	RI/FS	FF	09/26/92	3	1995
			Lemhi County	01	RI/FS	PRP	11/18/94		3 1998
10	ID	Blackbird Mine	Smelterville	01	RA	PRP	09/27/94	1	2002
				02	RA	F	04/13/95		1 2000
10	ID	Bunker Hill Mining & Metallurgical	Pocatello	01	RI/FS	PRP	05/30/91	4	1996
10	ID	Eastern Michaud Flats Contamination	Idaho Falls	01	RI/FS	FF	12/20/91	1	1995
				02	RA	FF	02/11/94	4	1996
				06	RI/FS	FF	04/01/95		1 1997
				07	RI/FS	FF	03/17/95		1 1998
				08	RI/FS	FF	01/29/93	1	1996
				18	RA	FF	12/07/94	1	1997
				20	RI/FS	FF	07/10/95		1 1999
				24	RI/FS	FF	12/16/93	4	1996
				25	RI/FS	FF	12/01/93		2 1996
				26	RI/FS	FF	12/14/93		4 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
10	ID	Kerr-McGee Chemical Corp. (Soda Springs Plant)	Soda Springs	01	RI/FS	PRP	09/20/90	4 1995	4 1995
10	ID	Monsanto Chemical Co. (Soda Springs Plant)	Soda Springs	01	RI/FS	PRP	03/19/91	1 1996	2 1996
10	ID	Mountain Home Airforce Base	Mountain Home	03	RI/FS	FF	05/12/92	3 1995	4 1995
10	ID	Union Pacific Railroad Co.	Pocatello	01	RA	PRP	05/19/94	1 1996	1 1996
10	OR	Fremont Nat. Forest Uranium Mines	Lakeview	02	RI/FS	FF	10/17/94	2 1997	
10	OR	Gould, Inc.	Portland	01	RA	PRP	03/02/92	4 1998	4 1998
10	OR	McCormick & Baxter Creos. Co. (Portland)	Portland	01	RI/FS	F	09/07/94	4 1995	2 1996
10	OR	Umatilla Army Depot (Lagoons)	Hermiston	01	RA	FF	02/15/94	1 1995	1 1997
				02	RA	FF	06/20/94	3 1996	3 1998
10	WA	American Crossarm & Conduit Co.	Chehalis	01	RA	F	09/01/94	4 1996	4 1996
10	WA	Bangor Naval Submarine Base	Silverdale	02	RA	FF	09/13/94		
				06	RI/FS	FF	10/14/91	1 1995	4 1995
				07	RA	FF	02/04/93	4 1995	4 1995
10	WA	Bangor Ordnance Disposal	Bremerton	01	RA	FF	03/05/93	2 1996	2 1996
10	WA	Bonneville Power Administration Ross Complex	Vancouver	01	RA	FF	01/18/94	2 1995	4 1996
10	WA	Boomsnub/Airco	Vancouver	01	RI/FS	F	03/27/95		1 1997
10	WA	Colbert Landfill	Colbert	01	RA	NR	08/28/89	4 1998	4 1998

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995**

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
10	WA	Commencement Bay, Near Shore/Tide Flats	Pierce County	04 05 06	RA RA RA	PS PS PS	11/12/91 01/16/90 12/17/93	2 2 2	1995 1996 1995
				07 08 09	RA RA RA	PS PS PS	04/11/91 09/30/89 07/31/92	1 4 3	1997 1996 1995
				11 19 21 22	RA FS RA RA	PRP PRP PRP PRP	06/25/93 10/04/94 06/25/92 12/21/93	4 4 2 4	1996 1996 1995 1997
10	WA	Commencement Bay, South Tacoma Channel	Tacoma	03	RA	F	07/19/90	2	1995
10	WA	Fairchild Air Force Base (4 Waste Area)	Spokane County	01 02 03	RA RA R1/FS	FF FF FF	03/16/93 03/07/94 09/15/92	3 1 3	1996 1997 1995
10	WA	Fort Lewis Logistics Center	Tillicum	01	RA	FF	01/15/92	4	1995
10	WA	Hamilton Island Landfill (USA/COE)	North Bonneville	01	R1/FS	FF	09/24/93	3	1995
10	WA	Hanford 100-Area (USDOE)	Benton County	01 05 08 09 11 12 13 14	RA R1/FS R1/FS R1/FS R1/FS R1/FS R1/FS R1/FS	FF FF FF FF FF FF FF FF	01/15/95 04/09/90 10/12/90 05/24/93 10/28/93 06/30/93 04/15/91	2 2 2 4 1 4 4 4	1995 1996 1996 1995 1996 1995 1996 1997
10	WA	Hanford 200-Area (USDOE)	Benton County	01 02 11 12 14	R1/FS R1/FS R1/FS R1/FS RA	FF FF FF FF FF	05/15/89 08/31/92 01/31/94 04/28/93 05/05/95	2 2 2 4 4	1995 1997 1997 1996 1996

Progress Toward Implementing Superfund: Fiscal Year 1995

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1995

RG	ST	SITE NAME	LOCATION	OPER- ABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
10	WA	Hanford 300-Area (USDOE)	Benton County	01 02	RI/FS RI/FS	FF FF	05/15/89 09/27/89	4 4	1995 1995
10	WA	Harbor Island (Lead)	Seattle	07	RI/FS	F	09/07/88	4	1995
10	WA	Naval Air Station, Whidbey Island (Ault Field)	Whidbey Island	01 02 03 05	RA RA RA RI/FS	FF FF FF FF	08/15/94 01/10/95 04/14/95 07/14/94	1 2 4 4	1996 1997 1996 1996
10	WA	Naval Undersea Warfare Engineering Stn. (4 Waste Area)	Keyport	01	RI/FS	FF	07/17/90	2	1995
10	WA	Northwest Transformer (South Harkness St.)	Everson	01	RA	PRP	09/30/92	1	1995
10	WA	Old Navy Dump/Manchester Lab(USEPA/NOAA)	Manchester	01	RI/FS	FF	10/18/94		2 1997
10	WA	Pacific Sound Resources	Seattle	01 02	RI/FS RI/FS	PRP F	09/29/94 05/18/95	4	1997
10	WA	Puget Sound Naval Shipyard Complex	Bremerton	01 02 03 04	RI/FS RI/FS RI/FS RI/FS	FF FF FF FF	10/31/92 01/26/94 07/31/94 10/09/92	3 3 4 3	1996 1997 1996 1996
10	WA	Tulalip Landfill	Marysville	01	RI/FS	PRP	08/12/93	4	1996
10	WA	Vancouver Water Station #4 Contamination	Vancouver	01	RI/FS	F	04/02/92	3	1996
10	WA	Woods Industry	Yakima	01	RI/FS	PRP	06/28/90		2 1996
10	WA	Wycoff Co./Eagle Harbor	Bainbridge Island	02 04	RI/FS RA	F F	09/16/92 12/15/94	2 1	1996 2000