

Appendix A

Status of Remedial Investigations, Feasibility Studies, and Remedial Actions at Sites on the National Priorities List in Progress on September 30, 1997

Appendix A satisfies the combined statutory requirements of CERCLA Sections 301(h)(1)(B) and (F). Accordingly, this appendix reports the status and estimated completion date of all remedial investigation/feasibility study (RI/FS) and remedial action (RA) Title I projects in progress at the end of FY97. This appendix also provides notice of RI/FSs and RAs that EPA presently believes will not meet its previously published schedule for completion, and includes new estimated dates of completion, as required by Section 301(h)(1)(C). These dates were previously published in Appendix A of *Progress Toward Implementing Superfund: Fiscal Year 1996*. In addition to meeting these statutory requirements, this appendix lists new remedial projects that were begun in and were in process at the end of FY97. Listed activities may include remedial projects at several operable units on a single site, as well as first and subsequent activities at a single operable unit.

Information in the appendix is organized under the following headings:

- **RG**—EPA region in which the site is located.
- **ST**—State in which the site is located.
- **Site Name**—Name of the site, as listed on the National Priorities List (NPL).
- **Location**—Location of the site, as listed on the NPL.
- **Operable Unit**—Operable unit at which the corresponding remedial activity is occurring; a single site may include more than one operable unit.
- **Activity**—Type of project in progress on September 30, 1997.
- **Lead**—The entity leading the activity, as follows:

EP: Fund-financed with EPA employees performing the project, not contractors;

F: Fund-financed and federal-lead by the Superfund remedial program;

FE: EPA enforcement program-lead;

FF: Federal facility-lead;

MR: Mixed funding; monies from both the Fund and potentially responsible parties (PRPs);

PRP: PRP-financed and conducted;

PS: PRP-financed work performed by the PRP under a state order (may include federal financing or federal oversight under an enforcement document);

S: State-lead and Fund-financed; and

SE: State enforcement-lead (may include federal financing).

Remaining terms used in the CERCLA Information System (CERCLIS) database, **O** (other), **SN** (state-lead and financed, no Fund money), and **SR** (state-ordered PRP response activities), are excluded from this status report because they do not include federal financing.

For some activities, the indicated lead is followed by an asterisk (*), which indicates that funding for the activity was taken over by the indicated lead during FY97.

- **Funding Start** – The date on which funds were allocated for the activity.
- **Previous Completion Schedule** – For projects ongoing at the end of FY96 that continued into FY97, the quarter and fiscal year of the planned completion date for the activity. This column is blank for projects that were begun in FY97.
- **Present Completion Schedule** – The quarter and fiscal year of the planned completion of the activity.

An initial completion schedule is required to be put into CERCLIS when an activity is entered. Plans at this point are based on little site knowledge. As work continues, schedules are adjusted to reflect actual site conditions.

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|-----------------------|----------------------------------|--|----------------------------------|--|------------------------------------|--|
| GU | | Anderson Air Force Base | YIGO | 01 02 03 04 05 06 | RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS | FF FF FF FF FF FF | 03/30/93 06/29/93 06/29/93 06/29/93 06/29/93 06/29/93 | 3 3 2 3 3 3 | 2001 2000 1998 2000 2000 2003 |
| 1 | CT | Barkhamsted-New Hartford Landfill | Barkhamsted | 01 | RI/FS | PRP | 09/30/91 | 4 | 1997 |
| 1 | CT | Beacon Heights Landfill | Beacon Falls | 02 | RA | PRP | 03/31/92 | 4 | 1997 |
| 1 | CT | Durham Meadows | Durham | 01 | RI/FS | NR | 06/30/97 | | 1 |
| 1 | CT | Laurel Park Inc. (once Listed as Laurel Park Landfill) | Naugatuck Borough | 02 | RA | PRP | 07/29/96 | 3 | 1999 |
| 1 | CT | New London Submarine Base | New London | 04 05 07 08 | RI/FS RI/FS RI/FS RI/FS | FF FF FF FF | 09/27/94 09/27/94 11/05/94 11/05/94 | 3 4 4 2 | 1999 1998 2000 2001 |
| 1 | CT | Raymark Industries, Inc. | Stratford | 01 02 03 | RA RI/FS RI/FS | F F F | 05/15/96 09/04/96 09/20/93 | 3 3 4 | 1998 1 2000 |
| 1 | CT | Solvents Recovery Service of New England | Southington | 01 02 | RA RA | PRP PRP | 05/21/92 10/29/86 | | 3 |
| 1 | MA | Atlas Tack Corp. | Fairhaven | 01 | RI/FS | F | 09/18/89 | 4 | 1997 |
| 1 | MA | Baird & McGuire | Holbrook | 02 03 04 | RA RA RA | F F F | 06/26/90 09/30/91 04/20/95 | 2 4 4 | 1998 1995 1995 |
| 1 | MA | Charles-George Reclamation Trust | Tyngsborough Landfill | 03 04 | RA RA | F F | 09/28/90 09/28/96 | 2 1 | 1998 3 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|-------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 1 | MA | Fort Devens | Fort Devens | 01 | RA | FF | 06/13/96 | 2 1998 | 2 2008 |
| | | | | 02 | RI/FS | FF | 05/13/91 | 2 1997 | 2 1999 |
| | | | | 06 | RA | FF | 06/18/97 | | 2 2000 |
| | | | | 07 | RI/FS | FF | 05/24/94 | 4 1998 | 4 1998 |
| | | | | 08 | RI/FS | FF | 03/25/96 | 3 1998 | 3 1999 |
| | | | | 09 | RI/FS | FF | 07/06/95 | 4 1998 | 2 1999 |
| | | | | 11 | RI/FS | FF | 10/15/95 | 4 1999 | 4 2000 |
| 1 | MA | Groveland Wells | Groveland | 01 | RA | F | 09/22/97 | | 4 2000 |
| | | | | 02 | RA | F | 11/02/92 | 1 1998 | 4 2000 |
| 1 | MA | Hanscom Field/Hanscom Air Force Base | Bedford | 01 | RI/FS | FF | 03/14/97 | | 4 2000 |
| | | | | 03 | RI/FS | FF | 06/12/97 | | 4 1999 |
| 1 | MA | Hocomonco Pond | Westborough | 02 | RA | PRP | 06/02/93 | 3 1997 | 4 1999 |
| 1 | MA | Industri-Plex (Mark Phillips Trust) | Woburn | 01 | RA | PRP | 05/18/92 | 4 1997 | 2 2000 |
| | | | | 02 | RI/FS | F | 05/30/90 | | 4 2000 |
| | | | | 02 | RI | PRP | 12/08/89 | 1 1998 | 1 1998 |
| 1 | MA | Iron Horse Park | Billerica | 01 | RA | PRP | 07/15/91 | 4 1998 | 4 1999 |
| | | | | 03 | RI/FS | F | 01/31/90 | 2 1998 | 3 2000 |
| 1 | MA | Materials Technology Laboratory (USARMY) | Watertown | 01 | RA | FF | 11/20/96 | | 4 1998 |
| | | | | 02 | RI/FS | FF | 05/30/97 | | 1 2000 |
| 1 | MA | Natick Laboratory Army Research, D&E Cntr | Natick | 01 | RI/FS | FF | 06/26/97 | | 1 1999 |
| 1 | MA | Naval Weapons Industrial Reserve Plant | Bedford | 01 | RI/FS | FF | 10/21/94 | | 4 2000 |
| | | | | 02 | RI/FS | FF | 10/21/94 | | 4 2000 |
| 1 | MA | New Bedford Site | New Bedford | 02 | RA | F | 09/10/91 | | 4 1994 |
| | | | | 02 | RA | F | 12/20/91 | | 2 2000 |
| 1 | MA | Norwood PCBs | Norwood | 01 | RA | F* | 04/18/94 | | 4 1998 |
| | | | | 01 | RA | PRP* | 04/30/97 | | 1 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE | | |
|----|----|---|------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|---|------|
| 1 | MA | Nyanza Chemical Waste Dump | Ashland | 04 | RI/FS | F | 02/18/93 | 2 | 1998 | 1 | 2000 |
| 1 | MA | Otis Air National Guard Base/Camp Edwards | Falmouth | 03 | RI/FS | FF | 07/17/91 | 1 | 1997 | 4 | 1998 |
| | | | | 05 | RI/FS | FF | 07/17/91 | 3 | 1997 | 4 | 1998 |
| | | | | 06 | RI/FS | FF | 07/17/91 | 1 | 1997 | 3 | 1999 |
| | | | | 08 | RI/FS | FF | 07/17/91 | 2 | 1998 | 4 | 1999 |
| | | | | 09 | RI/FS | FF | 02/01/93 | 3 | 1998 | 4 | 2001 |
| | | | | 10 | RI/FS | FF | 03/02/93 | 4 | 1998 | 1 | 2000 |
| | | | | 11 | RI/FS | FF | 11/30/91 | | | 1 | 2000 |
| 1 | MA | PSC Resources | Palmer | 01 | RA | PRP | 03/05/97 | | | 1 | 2009 |
| 1 | MA | Re-Solve, Inc. | Dartmouth | 03 | RA | MR | 07/10/96 | 1 | 2000 | 1 | 2000 |
| 1 | MA | Salem Acres | Salem | 01 | RA | PRP | 03/28/96 | | | 4 | 1999 |
| 1 | MA | Shipack Landfill | Norton/Attleboro | 01 | RI/FS | PRP | 09/24/90 | 3 | 1998 | 1 | 2000 |
| 1 | MA | Silresin Chemical Corp. | Lowell | 01 | RA | F | 03/08/94 | | | 4 | 1996 |
| 1 | MA | South Weymouth Naval Air Station | Weymouth | 01 | RI/FS | FF | 01/17/97 | | | 4 | 2000 |
| 1 | MA | Sullivan's Ledge | New Bedford | 01 | RA | PRP | 06/09/97 | | | 1 | 2001 |
| 1 | MA | Wells G&H | Woburn | 01 | RA | PRP | 09/30/92 | 4 | 2000 | 4 | 2002 |
| | | | | 02 | RI/FS | PRP | 09/28/90 | 2 | 1998 | 1 | 2000 |
| | | | | 03 | RI/FS | F | 09/28/90 | 2 | 1998 | 1 | 2000 |
| 1 | ME | Brunswick Naval Air Station | Brunswick | 07 | RI/FS | FF | 06/22/90 | 2 | 1998 | 4 | 1998 |
| 1 | ME | Eastern Surplus | Meddybemps | 01 | RI/FS | F | 08/27/96 | 1 | 2001 | 4 | 1999 |
| | | | | 01 | FS | F | 07/15/97 | | | 3 | 1999 |
| 1 | ME | Loring Air Force Base | Limestone | 02 | RA | FF | 07/25/95 | 4 | 1997 | 1 | 2001 |
| | | | | 05 | RI/FS | FF* | 05/09/91 | 3 | 1998 | 4 | 1999 |
| | | | | 08 | RI/FS | FF | 01/30/91 | 1 | 1999 | 1 | 1999 |
| | | | | 10 | RI/FS | FF | 01/30/91 | 3 | 1999 | 4 | 1998 |
| | | | | 12 | RI/FS | FF | 01/16/96 | 4 | 1998 | 2 | 1999 |
| | | | | 13 | RA | FF | 07/08/97 | | | 1 | 2001 |
| | | | | 15 | RI/FS | FF | 03/16/95 | 4 | 1996 | 4 | 1996 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF RENEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997,

| RG ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|-------|-------------------------------|----------------------|-----------------------|-------------------------|----------------------|--|------------------------------------|-----------------------------------|
| 1 ME | O'Connor Co. | Augusta | 01 03 | RA RA | PRP PRP | 07/30/96 10/24/96 | 1 1 | 1998 1999 |
| 1 ME | Portsmouth Naval Shipyard | Kittery | 01 02 04 | RI/FS RI/FS RI/FS | FF FF FF | 04/01/97 02/10/97 06/04/97 | 2 3 1 | 2001 1999 2001 |
| 1 ME | Saco Municipal Landfill | Saco | 01 | RI/FS | PRP | 09/26/95 | 4 | 1998 2 1999 |
| 1 ME | Saco Tannery Waste Pits | Saco | 01 | RA | F | 02/18/93 | 4 | 1998 |
| 1 ME | Union Chemical Co., Inc. | South Hope | 01 | RA | PRP | 04/05/95 | 4 | 1997 4 2000 |
| 1 ME | Winthrop Landfill | Winthrop | 03 | RA | PRP | 04/28/94 | 4 | 1997 4 1998 |
| 1 NH | Beede Waste Oil | Plaistow | 01 | RI/FS | \$ | 09/27/96 | 4 | 1999 |
| 1 NH | Cookley Landfill | North Hampton | 01 | RA | PRP | 01/25/96 | 4 | 1998 1 2000 |
| 1 NH | Fletcher's Paint Works | Milford | 01 | RI/FS | F | 07/29/90 | 3 | 1997 4 1998 |
| 1 NH | Mottolo Pig Farm | Raymond | 01 01 | RA RA | F F | 09/10/92 06/24/93 | 3 3 | 2001 2001 |
| 1 NH | New Hampshire Plating Co. | Merrimack | 01 | RI/FS | F | 07/14/92 | 2 | 1997 4 1998 |
| 1 NH | Ottati & Goss) | Kingston | 04 04 | RA FS | F F | 02/26/93 09/18/96 | 1 | 1998 1 1999 |
| 1 NH | Pease Air Force Base | Portsmouth/Newington | 04 07 10 11 | RA RA RA RA/FS | FF FF FF FF | 12/17/96 12/30/96 12/30/96 01/02/91 | 1 4 1 4 | 1999 1998 1999 1997 |
| 1 NH | Savage Municipal Water Supply | Milford | 01 | RA | \$ | 03/25/97 | 2 | 2001 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS, ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|---------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 1 | NH | Tibbets Road | Barrington | 01 | RA | PRP | 07/26/96 | 4 | 2000 |
| 1 | NH | Tinkham Garage | Londonderry | 02 | RA | PRP | 02/07/94 | 3 | 1998 |
| 1 | RI | Central Landfill | Johnston | 02 | RI/FS | PRP | 08/25/94 | 3 | 1997 |
| 1 | RI | Davisville Naval Construction Batt Center | North Kingstown | 04 | RI/FS | FF | 03/23/92 | 4 | 1997 |
| | | | | 07 | RI/FS | FF | 04/21/97 | | 2000 |
| 1 | RI | Newport Naval Education/Training Center | Newport | 03 | RI/FS | FF | 03/23/92 | 3 | 2000 |
| | | | | 04 | RI/FS | FF | 03/23/92 | 4 | 1997 |
| | | | | 05 | RI/FS | FF | 02/12/96 | | 2000 |
| 1 | RI | Rose Hill Regional Landfill | South Kingstown | 01 | RI/FS | F | 09/30/90 | 3 | 1997 |
| 1 | VT | Bennington Municipal Sanitary Landfill | Bennington | 01 | RI/FS | PRP | 06/28/91 | 1 | 1998 |
| 1 | VT | Burgess Brothers Landfill | Woodford | 01 | RI/FS | PRP | 08/27/91 | 4 | 1997 |
| 2 | NJ | A. O. Polymer | Sparta Township | 02 | RA | PRP | 07/08/97 | | 2 1999 |
| 2 | NJ | American Cyanamid Co. | Bound Brook | 01 | RA | PS | 06/01/94 | | 4 1999 |
| | | | | 02 | RA | PS | 04/24/97 | | 4 2000 |
| | | | | 04 | RI/FS | SE | 05/28/88 | 1 | 2000 |
| | | | | 05 | RI/FS | SE | 05/28/88 | 1 | 2001 |
| 2 | NJ | Asbestos Dump | Hillington | 01 | RA | F | 09/30/97 | | 1 2000 |
| | | | | 03 | RI/FS | FF | 01/24/91 | 2 | 1996 |
| 2 | NJ | Burnt Fly Bog | Marlboro Township | 03 | RI/FS | S | 09/30/88 | 2 | 1998 |
| 2 | NJ | CPS/Madison Industries | Old Bridge Township | 01 | RI/FS | PS | 01/15/83 | | 1 2000 |
| 2 | NJ | Caldwell Trucking Co. | Fairfield | 01 | RA | PRP | 05/12/93 | 4 | 1997 |
| | | | | 02 | RA | PRP | 09/15/97 | | 4 1998 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|-------------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 2 | NJ | Chemical Insecticide Corp. | Edison Township | 02 | RI/FS | F | 03/29/85 | 4 1997 | 2 1999 |
| 2 | NJ | Chemical Leaman Tank Lines, Inc. | Bridgeport | 01 | RA | PRP | 09/30/97 | 3 1999 | |
| | | | | 02 | RI/FS | F | 07/15/85 | 1 1998 | 1 1999 |
| 2 | NJ | Chemsol, Inc. | Piscataway | 01 | RI/FS | F | 09/28/90 | 1 1997 | 4 1998 |
| 2 | NJ | Ciba-Geigy Corp. (TOMS RIVER CHEMICAL) | Toms River | 02 | RI/FS | F | 09/30/89 | 1 1998 | |
| | | | | 02 | RI/FS | PRP | 07/05/89 | 3 1999 | 3 1999 |
| 2 | NJ | Cinnaminson Township (Block 702) Ground Water Contamination | Cinnaminson Township | 01 | RA | PRP | 05/11/95 | 1 1997 | |
| 2 | NJ | combe Fill South Landfill | Chester Township | 01 | RA | S | 09/28/90 | 4 1996 | 2 1998 |
| 2 | NJ | D'Imperio Property | Hamilton Township | 01 | RA | PRP | 05/10/94 | 4 1997 | 4 1998 |
| 2 | NJ | DeRenewal Chemical Co. | Kingwood Township | 01 | RA | F | 09/27/96 | 1 1999 | |
| 2 | NJ | Diamond Alkali Co. | Newark | 02 | RI/FS | PRP | 04/20/94 | 1 1997 | 1 2001 |
| 2 | NJ | Dover Municipal Well 4 | Dover Township | 02 | RI/FS | F | 07/06/93 | 2 1997 | 1 2000 |
| 2 | NJ | Ellis Property | Evesham Township | 01 | RA | S | 09/30/97 | 3 1999 | |
| | | | | 02 | RA | S | 09/30/97 | 4 2000 | |
| 2 | NJ | Evor Phillips Leasing | Old Bridge Township | 01 | RA | PS | 02/15/96 | 3 2000 | 3 2000 |
| | | | | 02 | RI/FS | PS* | 02/15/96 | 1 1998 | 4 1999 |
| 2 | NJ | Ewan Property | Shamong Township | 02 | RA | PRP | 09/26/97 | 4 1999 | |
| 2 | NJ | Fair Lawn Well Field | Fair Lawn | 01 | RI/FS | F | 09/30/92 | 2 1996 | 2 2000 |
| 2 | NJ | Federal Aviation Administration Technical Center | Atlantic City | 01 | RA | FF | 08/19/92 | 4 1996 | 2 1995 |
| | | | | 02 | RA | FF | 10/24/95 | 1 1997 | |
| | | | | 07 | RI/FS | FF | 06/01/87 | 4 1996 | 4 1998 |
| | | | | 11 | RI/FS | FF | 06/01/87 | 4 1996 | 4 1998 |
| | | | | 12 | RI/FS | FF | 06/01/87 | 4 1996 | 4 1999 |
| | | | | 13 | RI/FS | FF | 11/01/95 | 4 2000 | |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|-------------------------|-----------------------|-------------------|-------------|----------------------------------|------------------------------------|-----------------------------------|
| 2 | NJ | Florence Land Recontouring Landfill | Florence Township | 01 | RA | S | 09/29/89 | 1 | 1997 |
| 2 | NJ | Fort Dix (Landfill Site) | Pemberton Township | 02 03 | RI/FS RI/FS | FF FF | 06/19/91 10/01/92 | 2 4 | 1998 1997 |
| 2 | NJ | Franklin Burn | Franklin Township | 01 | RI/FS | F | 09/30/92 | 2 | 1997 |
| 2 | NJ | Fried Industries | East Brunswick Township | 01 01 | RA RA | F F | 05/27/97 09/30/97 | 3 | 1998 |
| 2 | NJ | Garden State Cleaners Co. | Minotola | 02 | RA | F | 09/24/96 | 1 | 2000 |
| 2 | NJ | Glen Ridge Radium Site | Glen Ridge | 01 02 03 | RA RI/FS RA | F F F | 09/15/89 03/30/90 09/30/92 | 4 2 4 | 1998 1995 1998 |
| 2 | NJ | Grand Street Mercury | Hoboken | 01 | RA | F | 09/30/97 | 2 | 2000 |
| 2 | NJ | Hercules, Inc. (Gibbstown Plant) | Gibbstown | 02 | RI/FS | PS | 07/02/86 | 1 | 1997 |
| 2 | NJ | Higgins Farm | Franklin Township | 01 | RA | F | 03/17/95 | 2 | 1997 |
| 2 | NJ | Horseshoe Road | Sayreville | 01 | RI/FS | F | 09/23/96 | 2 | 2000 |
| 2 | NJ | Imperial Oil Co., Inc./Champion Chemicals | Morganville | 01 01 03 | RA RA FS | S F S | 09/29/94 09/30/97 09/28/84 | 1 3 | 1998 1995 |
| 2 | NJ | Industrial Latex Corp. | Wallington Borough | 01 02 | RA RI/FS | F F | 09/25/97 09/30/93 | 4 | 2000 1996 |
| 2 | NJ | Kim-Buc Landfill | Edison Township | 00 | RI | F | 05/05/97 | 4 | 1998 |
| 2 | NJ | King of Prussia | Winslow Township | 03 | RA | PRP | 07/22/94 | 1 | 1995 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS, ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|-------------------------------------|-----------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 2 | NJ | Lipari Landfill | Pitman | 02 | RA | F | 09/30/88 | 4 | 1999 |
| 2 | NJ | Maywood Chemical Co. | Maywood/Rochelle Park | 01 | RI/FS | PRP | 09/21/87 | 4 | 1999 |
| 2 | NJ | Monitor Devices/Intercircuits, Inc. | Walt Township | 02 | RI/FS | FF | 07/21/90 | 4 | 1999 |
| 2 | NJ | Montclair/West Orange Radium Site | Montclair/West Orange | 01 | RA | F | 09/15/89 | 4 | 1998 |
| 2 | NJ | Naval Air Engineering Center | Lakehurst | 02 | RI/FS | F | 03/30/90 | 2 | 1995 |
| 2 | NJ | Naval Weapons Station | Colts Neck | 03 | RA | F | 09/30/92 | 4 | 2000 |
| 2 | NJ | Picatinny Arsenal | Rockaway Township | 04 | RI/FS | FF | 09/27/90 | 1 | 1998 |
| 2 | NJ | Reich Farms | Pleasant Plains | 05 | RI/FS | FF | 09/27/90 | 2 | 1998 |
| 2 | NJ | Rockaway Borough Well Field | Rockaway Township | 06 | RI/FS | FF | 09/27/90 | 3 | 1998 |
| 2 | NJ | Rockaway Township Wells | Rockaway | 02 | RI/FS | FF | 04/19/93 | 4 | 2000 |
| 2 | NJ | Rocky Hill Municipal Well | Rocky Hill Borough | 03 | RI/FS | FF | 01/04/93 | 4 | 1999 |
| 2 | NJ | Roebling Steel Co. | Florence | 04 | RI/FS | FF | 01/10/95 | 4 | 2001 |
| 2 | NJ | Sayreville Landfill | Sayreville | 05 | RA | PRP | 09/25/95 | 1 | 1997 |
| | | | | 02 | RI/FS | PRP* | 09/27/95 | 1 | 1997 |
| | | | | 03 | RI/FS | PS | 03/13/96 | 1 | 1999 |
| | | | | 02 | RI | F | 08/06/97 | 4 | 1998 |
| | | | | 05 | RI/FS | F | 09/30/95 | 1 | 1999 |
| | | | | 01 | RA | PS | 02/13/96 | 3 | 1997 |
| | | | | 02 | RI/FS | PS | 11/26/91 | 1 | 1997 |
| | | | | | | | | 3 | 1998 |

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|----------------------------|----------------------------|--|----------------------------|--|------------------------------------|-----------------------------------|
| 2 | NJ | Scientific Chemical Processing | Carlstadt | 02 03 | RI/FS FS | PRP PRP | 12/19/88 09/07/95 | 1 1 | 1996 1999 |
| 2 | NJ | Shield Alloy Corp. | Newfield Borough | 02 | RI/FS | PS | 10/05/88 | 2 | 1997 |
| 2 | NJ | South Jersey Clothing Co. | Minotola | 01 02 | RA RA | F F | 09/24/96 09/24/96 | 1 | 2000 |
| 2 | NJ | Swape Oil & Chemical Co. | Pennsauken | 01 | RA | PRP | 09/07/88 | 3 | 1997 |
| 2 | NJ | Syncor Resins | South Kearny | 01 02 | RA R1/FS | S S | 05/25/89 09/27/96 | 2 | 1994 1999 |
| 2 | NJ | U.S. Radium Corp. | Orange | 01 01 01 02 | RA RA RA RA | F F F F | 06/18/96 06/18/96 08/15/97 09/30/97 | 4 4 2 4 | 1999 1998 2000 2000 |
| 2 | NJ | Universal Oil Products (Chemical Division) | East Rutherford | 01 | RA | PS | 11/08/95 | 4 | 1998 |
| 2 | NJ | Vineland Chemical Co., Inc. | Vineland | 02 | RA | F | 09/24/96 | 2 | 1999 |
| 2 | NJ | WR Grace & Co. Inc./Wayne Interim Storage Site | Wayne Township | 01 | R1/FS | FF | 07/21/90 | 4 | 1996 |
| 2 | NJ | Welsbach & General Gas Mantle (Camden) | Camden and Gloucester City | 01 02 | RI/FS RI/FS | F PRP | 09/20/96 09/24/97 | 4 4 | 1998 1998 |
| 2 | NJ | White Chemical Corp | Newark | 02 | R1/FS | F | 09/30/96 | 2 | 1999 |
| 2 | NJ | Williams Property | Swainston | 01 | RA | S | 06/30/93 | 2 | 1995 |
| 2 | NY | American Thermostat Co. | South Cairo | 02 | RA | F | 06/30/93 | 3 | 1999 |
| 2 | NY | Brookhaven National Laboratory (USDOE) | Upton | 01 02 03 04 05 | RI/FS RI/FS RI/FS RA RI/FS | FF FF FF FF FF | 05/11/93 12/14/94 06/30/94 06/11/97 10/29/93 | 2 4 3 1 4 | 1998 1998 1998 1 2000 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|----------------------------------|----------------------|-----------------------|----------|------|----------------------------------|------------------------------------|-----------------------------------|
| 2 | NY | Carrol & Dubies Sewage Disposal | Port Jervis | 06 | R1/FS | FF | 06/02/94 | 2 | 1997 |
| 2 | NY | Circuitron Corp. | East Farmingdale | 02 | R1/FS | PRP | 07/31/92 | 3 | 1996 |
| 2 | NY | Claremont Polychemical | Old Bethpage | 04 | RA | F | 09/10/97 | 1 | 2000 |
| 2 | NY | Cortese Landfill | Vill. of Narrowsburg | 02 | RA | F | 09/30/93 09/30/93 | 1 | 1999 4 1997 |
| 2 | NY | Endicott Village Well Field | Village of Endicott | 03 | RA | PRP | 05/16/97 | 1 | 1999 |
| 2 | NY | FMC Corp. (Dublin Road Landfill) | Town of Shelby | 01 | RA | PS | 05/02/94 | 4 | 1996 |
| 2 | NY | Facet Enterprises, Inc. | Elmira | 01 | RA | PRP | 05/14/96 | 1 | 1998 |
| 2 | NY | Fulton Terminals | Fulton | 02 | RA | PRP | 03/31/95 | 4 | 1997 |
| 2 | NY | GCL Tie & Treating Inc. | Village of Sidney | 01 | RA | F | 09/30/97 | 2 | 1999 |
| 2 | NY | Genzale Plating Co. | Franklin Square | 03 | RA | F | 09/30/94 | 4 | 1997 |
| 2 | NY | Goldisc Recordings, Inc. | Holbrook | 02 | R1/FS | PRP | 06/27/91 | 4 | 1998 |
| 2 | NY | Griffiss Air Force Base | Rome | 01 | R1/FS | FF | 03/29/90 | 2 | 1998 |
| 2 | NY | Hertel Landfill | Plattekill | 01 | RA | PRP | 09/30/96 | 1 | 1999 |
| 2 | NY | Hoover (102nd Street) | Niagara Falls | 01 | RA | PRP | 11/07/95 04/08/96 | 4 1 | 1998 1995 |
| 2 | NY | Hoover (Hyde Park) | Niagara Falls | 01 | RA | PRP | 08/15/87 | 1 | 1997 |
| 2 | NY | Hoover (South Area) | Niagara Falls | 01 | RA | PRP | 11/02/90 11/02/90 12/09/93 | 1 4 1 | 2001 2000 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | | | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|------------------------------------|---------------|-----------------------|-------|-----|----------|----------|------------------|------------------------------------|-----------------------------------|
| | | | | 01 | 02 | 03 | | | | | |
| 2 | NY | Hoover Chemical/Ruco Polymer Corp. | Hicksville | | | | RI/FS | PRP | 09/23/94 | 4 | 1996 |
| 2 | NY | Hudson River PCBs | Hudson River | 01 | RA | S | 09/28/84 | | | 1 | 1992 |
| 2 | NY | Islip Municipal Sanitary Landfill | Islip | 01 | RA | F | 07/25/90 | 1 | 1997 | 1 | 2000 |
| 2 | NY | Jones Chemicals, Inc. | Caledonia | 01 | RI/FS | PRP | 03/29/91 | 1 | 1997 | 1 | 1998 |
| 2 | NY | Kentucky Avenue Well Field | Horseheads | 02 | RA | PRP | 07/15/96 | | | 1 | 1999 |
| 2 | NY | Li Tungsten Corp. | Glen Cove | 01 | RI/FS | F | 08/26/92 | 3 | 1997 | 4 | 1998 |
| 2 | NY | Liberty Industrial Finishing | Farmingdale | 01 | RI/FS | F | 09/03/97 | | | 2 | 1999 |
| 2 | NY | Little Valley | Little Valley | 01 | RA | F | 09/28/90 | 2 | 1996 | 2 | 1999 |
| 2 | NY | Love Canal | Niagara Falls | 01 | RI/FS | F | 09/27/96 | | | 1 | 2000 |
| 2 | NY | Ludlow Sand & Gravel | Clayville | 02 | RI/FS | PRP | 01/14/97 | | | 4 | 2000 |
| 2 | NY | Mattiace Petrochemical Co., Inc. | Glen Cove | 03 | RA | F | 02/09/87 | 3 | 1998 | 3 | 1999 |
| 2 | NY | Wheatfield | Wheatfield | 04 | RA | F | 11/12/89 | | | 1 | 1999 |
| 2 | NY | Niagara County Refuse | Syracuse | 05 | RA | F | 09/20/96 | 3 | 1998 | 4 | 1998 |
| 2 | NY | Onondaga Lake | | 06 | RA | F | 06/30/93 | 4 | 1997 | 4 | 1997 |
| | | | | | | | PRP | 09/30/97 | | 1 | 2000 |
| | | | | 01 | RI/FS | PS | 09/30/94 | | | 4 | 2001 |
| | | | | 01 | RI/FS | F* | 09/30/94 | 4 | 1998 | 2 | 1998 |
| | | | | 02 | RI/FS | PRP | 03/16/92 | | | 2 | 2001 |
| | | | | 03 | RI/FS | PRP | 08/10/90 | | | 1 | 1997 |
| | | | | 05 | RI/FS | PRP | 10/20/95 | | | 2 | 1998 |
| | | | | 06 | RI/FS | PRP | 06/26/89 | | | 1 | 1997 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|-------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 2 | NY | Plattsburgh Air Force Base | Plattsburgh | 05 | RI/FS | FF | 04/23/91 | 1 | 1997 |
| | | | | 06 | RI/FS | FF | 06/04/92 | 3 | 1997 |
| | | | | 07 | RI/FS | FF | 10/01/92 | 2 | 1998 |
| | | | | 08 | RA | FF | 04/14/97 | 4 | 2000 |
| | | | | 10 | RA | FF | 04/14/97 | 4 | 1998 |
| | | | | 11 | RI/FS | FF | 04/29/97 | 2 | 1999 |
| 2 | NY | Preferred Plating Corp. | Farmingdale | 01 | RA | F | 01/31/92 | 2 | 2003 |
| 2 | NY | Ramapo Landfill | Ramapo | 01 | RA | PS | 06/20/94 | 4 | 1996 |
| 2 | NY | Robintech, Inc./National Pipe Co. | Town of Vestal | 03 | FS | F | 11/25/92 | * | 20 |
| 2 | NY | Rowe Industries Ground Water Contamination | Noyack/Sag Harbor | 01 | RA | PRP | 02/28/97 | 2 | 2002 |
| 2 | NY | Sarney Farm | Amenia | 02 | RA | PRP | 01/22/97 | 4 | 1998 |
| 2 | NY | Seneca Army Depot | Romulus | 01 | RI/FS | FF | 03/19/90 | 2 | 1997 |
| | | | | 02 | RI/FS | FF | 04/29/91 | 2 | 1997 |
| | | | | 03 | RI/FS | FF | 03/31/95 | 4 | 1998 |
| | | | | 04 | RI/FS | FF | 03/30/95 | 4 | 1998 |
| | | | | 05 | RI/FS | FF | 06/19/95 | 3 | 1999 |
| | | | | 06 | RI/FS | FF | 09/20/95 | 2 | 2000 |
| | | | | 07 | RI/FS | FF | 10/26/95 | 2 | 1999 |
| | | | | 08 | RI/FS | FF | 11/15/95 | 4 | 1999 |
| | | | | 09 | RI/FS | FF | 12/21/95 | 2 | 1999 |
| | | | | 10 | RI/FS | FF | 01/22/96 | 1 | 2000 |
| | | | | 11 | RI/FS | FF | 01/31/96 | 1 | 2000 |
| | | | | 12 | RI/FS | FF | 12/04/96 | 1 | 2003 |
| 2 | NY | Sinclair Refinery | Wellsville | 02 | RA | PRP | 03/03/95 | 1 | 1996 |
| 2 | NY | Syosset Landfill | Oyster Bay | 01 | RA | PRP | 07/19/96 | | 4 |
| 2 | NY | Tri-Cities Barrel Co., Inc. | Port Crane | 01 | RI/FS | PRP | 05/14/92 | 4 | 1997 |
| | | | | | | | | 3 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|----------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 2 | NY | Vestal Water Supply Well 1-1 | Vestal | 02 RA 02 | RA PRP* | PRP | 09/30/94 4 | 1998 | 4 1999 |
| 2 | NY | Warwick Landfill | Warwick | 01 RA | PRP | PRP | 09/30/94 4 | 1998 | 4 2000 |
| 2 | NY | York Oil Co. | Warwick | 02 RI/FS | PRP | PRP | 05/21/92 3 | 1997 | 3 1998 |
| 2 | PR | Fibers Public Supply Wells | Jobs | 02 RA | PRP | PRP | 09/28/95 2 | 1997 | 2 1999 |
| 2 | PR | GE Wiring Devices | Juana Diaz | 02 RA | PRP | PRP | 02/22/96 | | 1 2000 |
| 2 | PR | Upjohn Facility | Barceloneta | 01 RA | PRP | PRP | 04/19/89 1 | 1996 | 1 1999 |
| 2 | PR | V&W/Albaladejo | Almirante Norte Ward | 01 RI/FS | F | PRP | 02/11/92 3 | 1994 | 2 1999 |
| 2 | PR | Vega Alta Public Supply Wells | Vega Alta | 01 RA | PRP | PRP | 09/30/96 | | 4 1999 |
| 2 | VI | Island Chemical Corp/V.I. Chemical Corp | Christiansted | 01 RI/FS | PRP | PRP | 09/18/92 4 | 1994 | 4 1994 |
| 3 | DE | Army Creek Landfill (Delaware Sand & Gravel Llangollen) | New Castle County | 02 RA | NR | NR | 07/23/91 | | 3 2020 |
| 3 | DE | Chem-Solv, Inc. | Cheswold | 01 RA | PRP | PRP | 05/28/97 | | 4 2010 |
| 3 | DE | Coker's Sanitation Service Landfills | Kent County | 01 RA | F | PRP | 09/30/90 1 | 1998 | 4 1999 |
| 3 | DE | Delaware City PVC Plant (Stauffer Chemical Co.) | Delaware City | 02 RI/FS | PRP | PRP | 09/29/89 1 | 1998 | 2 2011 |
| 3 | DE | Delaware Sand & Gravel-Llangollen/A Army Creek Landfill | New Castle County | 03 RI/FS | PRP | PRP | 06/30/95 1 | 1997 | 2 1999 |
| 3 | DE | | | 04 RI/FS | PRP | PRP | 12/12/95 1 | 1997 | 2 1999 |
| 3 | DE | | | 05 RA | PRP | PRP | 07/24/96 3 | 1997 | 3 2005 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE | | |
|----|----|---|------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|---|------|
| 3 | DE | Dover Air Force Base | Dover | 02 | RA | FF | 08/09/94 | 4 | 1996 | 4 | 2000 |
| | | | | 13 | RI/FS | FF | 09/30/93 | 4 | 1998 | 4 | 1998 |
| | | | | 15 | RI/FS | FF | 09/30/93 | 4 | 1998 | 4 | 1998 |
| | | | | 16 | RI/FS | FF | 09/30/93 | 4 | 1999 | | |
| 3 | DE | Dover Gas Light Co. | Dover | 01 | FS | PRP | 07/10/95 | | | | |
| 3 | DE | Koppers Co., Inc. (Newport Plant) | Newport | 01 | RI/FS | PRP | 09/26/91 | 3 | 1998 | 3 | 1999 |
| 3 | DE | NCR Corp. (Millsboro Plant) | Millsboro | 01 | RA | PRP | 04/10/96 | | | | |
| 3 | DE | Typhouts Corner Landfill | Smyrna | 01 | RA | MR | 11/25/92 | 1 | 1997 | 4 | 2017 |
| 3 | DE | Wildcat Landfill | Dover | 01 | RA | PRP | 10/16/89 | 2 | 1997 | 4 | 1998 |
| | | | | 02 | RA | PRP | 02/15/91 | 2 | 1997 | 4 | 1998 |
| 3 | MD | Aberdeen Proving Ground (Edgehood Area) | Edgehood | 01 | RA | FF | 05/01/97 | | | | |
| | | | | 02 | RI/FS | FF | 03/27/90 | 1 | 1998 | 1 | 1999 |
| | | | | 03 | RA | FF | 08/18/97 | | | | |
| | | | | 04 | RA | FF | 10/18/95 | 4 | 1996 | 4 | 1998 |
| | | | | 08 | RI/FS | FF | 03/27/90 | 3 | 1997 | 3 | 1997 |
| | | | | 10 | RI/FS | FF | 03/27/90 | 3 | 1997 | 3 | 1997 |
| | | | | 12 | RA | FF | 09/02/97 | | | 1 | 1998 |
| | | | | 13 | RA | FF | 07/21/97 | | | 2 | 1999 |
| | | | | 14 | RI/FS | FF | 09/27/91 | | | 4 | 2013 |
| | | | | 15 | RI | FF | 05/31/97 | | | 1 | 1999 |
| 3 | MD | Aberdeen Proving Grounds (Michaelsville Landfill) | Aberdeen | 02 | RI/FS | FF | 03/27/90 | 4 | 1998 | 4 | 2009 |
| | | | | 03 | RI/FS | FF | 03/27/90 | 1 | 2000 | 1 | 2000 |
| | | | | 06 | RI/FS | FF | 08/30/91 | 1 | 2005 | 1 | 2001 |
| 3 | MD | Beltsville Agricultural Research (USDA) | Beltsville | 01 | RI/FS | FF | 10/26/96 | | | 1 | 1999 |
| | | | | 03 | RI/FS | FF | 01/22/97 | | | 2 | 1999 |
| 3 | MD | Central Chemical (Hagerstown) | Hagerstown | 01 | RI/FS | PRP | 08/29/97 | | | 3 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|-------------------|-----------------------|----------|----------|------------------|------------------------------------|-----------------------------------|
| 3 | MD | Fort George G. Meade | Odenton | 01 RI/FS | FF | 01/17/95 | 4 | 1998 | |
| | | | | 02 RI/FS | FF | 01/17/95 | 4 | 1998 | |
| | | | | 03 RI/FS | FF | 11/08/95 | 4 | 1998 | |
| | | | | 04 RI/FS | FF | 11/08/95 | 2 | 1999 | |
| | | | | 05 RI/FS | FF | 11/08/95 | 4 | 1998 | |
| | | | | 06 RI/FS | FF | 01/17/95 | 1 | 1999 | |
| | | | | 07 RA | FF | 08/06/96 | 4 | 1998 | |
| | | | | 07 RI/FS | FF | 11/08/95 | 1 | 1999 | |
| | | | | 08 RI/FS | FF | 06/12/95 | 1 | 1999 | |
| 3 | MD | Indian Head Naval Surface Warfare Center | Indian Head | 02 RI/FS | FF | 06/30/97 | 4 | 1999 | |
| | | | | 03 RI/FS | FF | 06/30/97 | 2 | 2000 | |
| | | | | 05 RI/FS | FF | 06/30/97 | 4 | 2001 | |
| 3 | MD | Ordnance Products | Cecil County | 01 RI/FS | F | 09/25/96 | 3 | 1998 | 3 1999 |
| 3 | MD | Patuxent River Naval Air Station | St. Mary's County | 01 RI/FS | FF | 02/18/97 | 1 | 1999 | |
| | | | | 02 RI/FS | FF | 02/18/97 | 1 | 1999 | |
| | | | | 03 RI/FS | FF | 02/18/97 | 2 | 1999 | |
| | | | | 04 RI/FS | FF | 02/18/97 | 3 | 1999 | |
| | | | | 05 RI/FS | FF | 02/18/97 | 4 | 1998 | |
| | | | | 06 RI/FS | FF | 02/18/97 | 2 | 1999 | |
| | | | | 08 RI/FS | FF | 02/18/97 | 1 | 1999 | |
| | | | | 09 RI/FS | FF | 02/18/97 | 3 | 1999 | |
| | | | | 11 RI/FS | FF | 02/18/97 | 3 | 1999 | |
| | | | | 12 RI/FS | FF | 02/18/97 | 2 | 1999 | |
| | | | | 13 RI/FS | FF | 02/18/97 | 2 | 1999 | |
| | | | | 14 RI/FS | FF | 02/18/97 | 3 | 1999 | |
| | | | | 15 RI/FS | FF | 02/18/97 | 3 | 1999 | |
| | | | | 16 RI/FS | FF | 02/18/97 | 2 | 1999 | |
| | | | | 17 RI/FS | FF | 02/18/97 | 2 | 1999 | |
| | | | | 18 RI/FS | FF | 02/18/97 | 3 | 1999 | |
| | | | | 19 RI/FS | FF | 02/18/97 | 2 | 1999 | |
| | | | | 20 RI/FS | FF | 02/18/97 | 3 | 1999 | |
| | | | | 27 RI/FS | FF | 02/18/97 | 2 | 1999 | |
| | | | | 29 RI/FS | FF | 02/18/97 | 4 | 1998 | |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|---------------------------|-----------------------|-------------|------------|----------------------|------------------------------------|-----------------------------------|
| 3 | MD | Sand, Gravel & Stone | Elkton | 03 04 | RA RI/FS | PRP PRP | 05/18/95 06/08/95 | 2 1 | 1997 1 1999 |
| 3 | MD | Southern Maryland Wood Treating | Hollywood | 02 | RA | F | 01/23/97 | | 4 1999 |
| 3 | MD | Spectron, Inc. | Elkton | 01 | RI/FS | PRP | 05/20/96 | 4 | 1998 1 2000 |
| 3 | PA | Aladdin Plating, Inc. | Scott Township | 02 | RA | F | 01/28/96 | | 4 1997 |
| 3 | PA | Austin Avenue Radiation Site | Deleware County | 01 | RA | F | 12/13/94 | 1 | 1999 3 1998 |
| 3 | PA | Avco Lycoming (Williamsport Division) | Williamsport | 01 02 | RA RA | PRP PRP | 05/02/97 09/24/97 | | 1 3 2003 |
| 3 | PA | Bally Ground Water Contamination | Bally Borough | 01 | RA | PRP | 02/17/95 | 4 | 1997 4 1999 |
| 3 | PA | Bendix Flight Systems Division | Bridgewater Township | 05 | RA | PRP | 06/23/94 | 4 | 1996 4 2016 |
| 3 | PA | Berks Sand Pit | Longswamp Township | 03 | RA | F | 08/16/91 | | 3 2004 |
| 3 | PA | Boarhead Farms | Bridgeton Township | 01 | RI/FS | F | 12/05/89 | 2 | 1997 3 1998 |
| 3 | PA | Breslube-Penn, Inc | Coraopolis | 01 | RI/FS | F | 09/18/96 | | 4 1999 |
| 3 | PA | Broadhead Creek | Stroudsburg | 01 | RA | PRP | 05/04/94 | 1 | 1997 4 1998 |
| 3 | PA | Centre County Kepone | State College Boro | 02 | RI/FS | PRP | 09/30/96 | | 3 2000 |
| 3 | PA | Commodore Semiconductor Group | Lower Providence Township | 01 | RA | PRP | 11/18/94 | 2 | 1997 4 1998 |
| 3 | PA | Crater Resources/Keystone Coke/Alan Wood | Upper Merion Township | 01 | RI/FS | PRP | 09/07/94 | 3 | 1998 1 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|------------------------------|-------------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 3 | PA | Croydon TCE | Croydon | 02 | RA | F | 09/30/91 | 2 | 2005 1 2016 |
| 3 | PA | CryoChem, Inc. | Norman | 02 | RA | F | 09/30/93 | 1 | 1998 3 2008 |
| 3 | PA | Dorney Road Landfill | Upper Macungie Township | 01 | RA | PRP | 06/14/95 | 4 | 1998 1 1999 |
| 3 | PA | Drake Chemical | Lock Haven | 02 | RA | PRP | 12/28/95 | 1 | 1997 4 1998 |
| 3 | PA | Dublin TCE Site | Dublin Borough | 02 | RI/FS | PRP | 08/15/91 | 3 | 1998 4 1999 |
| 3 | PA | East Mount Zion | Springettsbury Township | 01 | RA | F | 09/30/94 | 4 | 1998 3 1999 |
| 3 | PA | Eastern Diversified Metals | Hometown | 02 | RA | PRP | 08/29/96 | 4 | 1998 1 1999 |
| | | | | 04 | FS | PRP | 06/30/97 | | |
| 3 | PA | Fischer & Porter Co. | Warminster | 02 | RI/FS | F | 02/20/92 | 2 | 1997 4 1998 |
| 3 | PA | Foote Mineral Co. | East Whiteland Township | 01 | RI/FS | PRP | 09/30/96 | 2 | 1998 1 1999 |
| 3 | PA | Havertown PCP | Haverford | 01 | RA | F | 07/27/90 | | 4 1999 |
| | | | | 02 | RA | F | 09/27/96 | 4 | 1998 2 1999 |
| | | | | 03 | RI/FS | F* | 08/15/91 | 1 | 1998 1 2000 |
| 3 | PA | Heleva Landfill | North Whitehall | 05 | RA | PRP | 09/05/97 | | 4 2028 |
| 3 | PA | Hellertown Manufacturing Co. | Hellertown | 02 | RA | F | 09/22/93 | 2 | 1997 2 2026 |
| 3 | PA | Henderson Road Site | Upper Merion Township | 04 | RA | PRP | 09/12/92 | | 1 2008 |
| 3 | PA | Industrial Lane | Williams Township | 02 | RA | PS | 08/02/96 | | 4 2018 |
| 3 | PA | Keystone Sanitation Landfill | Union Township | 02 | RI/FS | F | 04/21/94 | 3 | 1997 4 1998 |
| | | | | 03 | RA | PRP | 08/22/97 | | 4 1999 |
| | | | | 04 | RA | | 08/22/97 | | 4 2018 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|---------------------|--|--|--|--|--|--------------------------------------|
| 3 | PA | Kimberton Site | Kimberton Borough | 02 | RA | PRP | 02/26/93 | | 1 2014 |
| 3 | PA | Letterkenny Army Depot (Property Disposal Office Area) | Franklin County | 02 03 04 05 | RI/FS RI/FS RI/FS RI | FF FF FF FF | 02/03/89 08/31/94 08/31/94 05/01/97 | 3 1997 3 1997 3 1999 1 2002 | |
| 3 | PA | Letterkenny Army Depot (Southeast Area) | Chambersburg | 01 02 03 04 05 06 07 | RA RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS | FF FF FF FF FF FF FF | 09/08/93 02/03/89 02/03/89 07/31/94 07/31/94 07/31/94 07/31/94 | 1 1997 1 1998 3 1997 4 1999 2 1998 1 2000 2 1999 | |
| 3 | PA | Lord-Shope Landfill | Girard Township | 01 | RA | PRP | 07/20/94 | 3 1997 | 4 2024 |
| 3 | PA | Metropolitan Mirror and Glass | Frackville | 01 | RI/FS | F | 09/19/94 | 2 1997 | 4 1998 |
| 3 | PA | Hill Creek Dump | Erie | 01 02 | RA RA | F PRP | 02/01/92 05/04/92 | 3 2005 1 1998 | 3 2007 2 1999 |
| 3 | PA | Naval Air Development Center (8 Waste Centers) | Warminster Township | 01 04 06 | RA RA RI | FF FF FF | 01/15/95 09/13/96 09/20/90 | 3 1997 3 1998 3 1999 | 1 2000 3 1999 3 1999 |
| 3 | PA | Navy Ships Parts Control Center | Mechanicsburg | 01 03 04 | RI/FS RI/FS RI/FS | FF FF FF | 05/19/97 02/11/97 09/03/97 | | 2 1999 4 1998 1 2000 |
| 3 | PA | North Penn-Area 2 (Ametek, Inc. Hunter Spring Division) | Hatfield | 01 02 02 02 | RI/FS RI RI RI/FS | F PRP PRP PRP | 06/30/88 07/08/93 07/08/93 07/31/93 | 2 1999 4 1998 4 1998 1 1998 | 2 2001 4 1998 4 1998 2 2001 |

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|-----------------------|-----------------------|----------------------------------|----------------------|--|------------------------------------|-----------------------------------|
| 3 | PA | North Penn-Area 6 (J.W. Rex/Allied Paint/Keystone hydr) | Lansdale | 02 03 | RI/FS RI/FS | PRP F | 05/11/95 09/28/93 | 2 1 | 1998 1998 |
| 3 | PA | Occidental Chemical Corp./Firestone Co. | Lower Pottsgrove Twp. | 01 | RA | PRP | 08/05/97 | | 3 2029 |
| 3 | PA | Ohio River Park | Neville Island | 03 | RI/FS | PRP | 09/27/96 | | 4 1998 |
| 3 | PA | Old City of York Landfill | Seven Valleys | 01 | RA | PRP | 05/08/95 | 1 | 1997 4 2027 |
| 3 | PA | Osborne Landfill | Grove City | 01 | RA | PRP | 01/24/95 | 1 | 1998 4 2029 |
| 3 | PA | Palmerton Zinc Pile | Palmerton | 01 04 | RA RI/FS | PRP F | 07/31/88 12/02/96 | 1 | 2000 2 1999 |
| 3 | PA | Publicker Industries Inc. | Philadelphia | 03 | RA | PRP | 07/17/97 | | 4 1998 |
| 3 | PA | Raymark | Hatboro | 03 | RA | F | 06/17/93 | | 4 2004 |
| 3 | PA | Rodale Manufacturing Co., Inc. | Emmaus Borough | 01 | RI/FS | PRP | 09/22/92 | 2 | 1998 2 1999 |
| 3 | PA | Strasburg Landfill | Newlin Township | 04 | RI/FS | F | 01/14/92 | 3 | 1997 4 2000 |
| 3 | PA | Tobyhanna Army Depot | Toby Hanna | 04 05 06 07 | RI/FS RI/FS RI/FS RI/FS | FF FF FF FF | 06/22/93 06/22/93 06/22/93 09/01/96 | 1 1 2 1 | 1997 1 1999 2 1999 3 1999 |
| 3 | PA | Tysons Dump | Upper Merion Township | 01 03 | RA RA | PRP PRP | 06/03/88 07/22/96 | 1 3 | 1997 1 1998 3 2017 |
| 3 | PA | Walsh Landfill | Honeybrook Township | 02 04 | RA RI/FS | F F | 11/09/95 05/01/90 | 1 | 1998 1 1999 1 2000 |
| 3 | PA | Westinghouse Elevator Co. (Sharon Plant) | Sharon | 01 | RI/FS | PS | 09/20/88 | 1 | 1998 1 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|------------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 3 | PA | Westinghouse Elevator Co. Plant | Gettysburg | 01 | RA | PRP | 05/30/97 | | 4 2019 |
| 3 | PA | Whitmoyer Laboratories | Jackson Township | 04 | RA | PRP | 02/06/97 | 3 1998 | 3 1999 |
| 3 | PA | William Dick Lagoons | West Caln Township | 06 | RA | PRP | 05/10/96 | 3 1998 | 4 2017 |
| 3 | PA | Willow Grove Naval Air & Air Res. Stn. | Willow Grove | 01 | RI/FS | FF | 05/28/97 | | 2 1999 |
| 3 | VA | Alex Corporation | Portsmouth | 01 | RA | PRP | 01/03/97 | | 4 1999 |
| 3 | VA | Avtex Fibers, Inc. | Front Royal | 04 | RA | F | 07/22/91 | 1 1998 | 1 1999 |
| | | | | 07 | RI/FS | PRP | 03/30/93 | 1 1998 | 4 2000 |
| | | | | 08 | RI/FS | PRP | 06/19/95 | 1 1998 | 1 1999 |
| | | | | 09 | RI/FS | F | 07/23/96 | | 4 1999 |
| 3 | VA | Buckingham County Landfill | Buckingham | 01 | RA | PRP | 07/02/97 | | 1 1999 |
| 3 | VA | C&R Battery Co., Inc. | Chesterfield County | 01 | RA | PRP | 04/28/92 | 1 1997 | 4 1998 |
| 3 | VA | Chisman Creek | York County | 02 | RA | PRP | 01/25/89 | | 4 1999 |
| 3 | VA | Defense General Supply Center | Chesterfield County | 02 | RI/FS | FF | 09/21/90 | 3 1997 | 1 1999 |
| | | | | 03 | RA | FF | 01/31/97 | | 3 1999 |
| | | | | 04 | RI/FS | FF | 09/21/90 | 2 1998 | 4 1998 |
| | | | | 06 | RI/FS | FF | 10/11/91 | 4 1997 | 2 1999 |
| | | | | 07 | RI/FS | FF | 10/11/91 | 2 1997 | 3 2000 |
| | | | | 08 | RI/FS | FF | 10/11/91 | 4 1998 | 2 1999 |
| | | | | 10 | RI/FS | FF | 07/15/95 | | 1 1999 |
| | | | | 11 | RI/FS | FF | 07/15/95 | | 1 1999 |
| | | | | 12 | RI/FS | FF | 07/14/95 | 1 2000 | |
| | | | | 13 | RI/FS | FF | 07/14/95 | 1 2000 | |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|--------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 3 | VA | Fort Eustis (US Army) | Newport News | 01 | RI/FS | FF | 04/30/96 | 2 1998 | 1 1999 |
| | | | | 02 | RI/FS | FF | 10/01/95 | 4 1998 | |
| | | | | 03 | RI | FF | 01/30/95 | 4 1998 | |
| | | | | 04 | RI | FF | 07/30/97 | 4 1999 | |
| | | | | 05 | RI | FF | 05/30/97 | 4 1999 | |
| 3 | VA | Greenwood Chemical Co. | Newton | 02 | RA | F | 09/29/97 | 4 2018 | |
| | | | | 04 | FS | F | 09/26/96 | 4 1998 | |
| 3 | VA | Langley Air Force Base/NASA Langley Cntr | Hampton | 03 | RI/FS | FF | 12/16/93 | 1 1998 | 1 1999 |
| | | | | 05 | RI/FS | FF | 11/01/96 | 4 1999 | |
| | | | | 21 | RI/FS | FF | 06/17/96 | 2 2000 | |
| | | | | 22 | RI/FS | FF | 05/26/97 | 3 2000 | |
| | | | | 23 | RI/FS | FF | 06/17/96 | 2 2000 | |
| | | | | 24 | RI/FS | FF | 12/31/95 | 2 2000 | |
| | | | | 25 | RI/FS | FF | 08/05/96 | 2 2000 | |
| | | | | 26 | RI/FS | FF | 03/10/97 | 2 2000 | |
| | | | | 28 | RI/FS | FF | 08/05/96 | 2 2030 | |
| | | | | 29 | RI/FS | FF | 08/05/96 | 2 2000 | |
| | | | | 30 | RI/FS | FF | 08/05/96 | 2 2000 | |
| | | | | 31 | RI/FS | FF | 08/05/96 | 2 1999 | |
| | | | | 32 | RI/FS | FF | 05/26/97 | 2 2000 | |
| | | | | 33 | RI/FS | FF | 06/17/96 | 2 2000 | |
| | | | | 35 | RI/FS | FF | 10/17/96 | 2 2000 | |
| | | | | 37 | RI/FS | FF | 06/17/96 | 2 2000 | |
| | | | | 42 | RI/FS | FF | 06/17/96 | 2 1999 | |
| | | | | 44 | RI/FS | FF | 06/17/96 | 2 2000 | |
| | | | | 47 | RI | FF | 09/13/97 | 2 1999 | |
| | | | | 49 | RI/FS | FF | 10/01/96 | 3 2000 | |
| | | | | 50 | RI/FS | FF | 08/31/95 | 1 1999 | |
| 3 | VA | Marine Corps Combat Development Command | Quantico | 01 | RI/FS | FF | 12/01/96 | 4 1998 | |
| | | | | 02 | RI/FS | FF | 12/31/96 | 1 2000 | |
| | | | | 03 | RI/FS | FF | 12/31/96 | 4 1998 | |
| | | | | 04 | RI/FS | FF | 12/31/96 | 1 1997 | 1 1999 |
| | | | | 05 | RI/FS | FF | 12/31/96 | 4 1998 | |
| | | | | 06 | RI/FS | FF | 12/31/96 | 4 1998 | |
| | | | | 07 | RI/FS | FF | 12/31/96 | 4 1998 | |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS, ON SEPTEMBER 30, 1997

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 3 | VA | Naval Surface Warfare - Dahlgren | Dahlgren | 03 | R1/FS | FF | 12/13/93 | 4 1997 | 4 1998 |
| | | | | 04 | R1/FS | FF | 12/13/93 | 3 1997 | 4 1998 |
| | | | | 05 | R1/FS | FF | 12/13/93 | | 4 1998 |
| | | | | 06 | R1/FS | FF | 10/10/96 | | 3 2000 |
| | | | | 07 | R1/FS | FF | 10/10/96 | | 3 2000 |
| | | | | 08 | R1/FS | FF | 10/10/96 | | 3 2000 |
| | | | | 09 | R1/FS | FF | 12/13/93 | | 3 1999 |
| 3 | VA | Naval Weapons Station - Yorktown | Yorktown | 02 | R1/FS | FF | 07/25/94 | 2 1997 | 4 1998 |
| | | | | 06 | R1/FS | FF | 02/05/96 | | 3 1998 |
| | | | | 07 | R1/FS | FF | 07/03/96 | | 1 2000 |
| | | | | 08 | R1/FS | FF | 10/23/96 | | 3 1999 |
| | | | | 09 | R1/FS | FF | 01/13/97 | | 1 2000 |
| | | | | 10 | R1/FS | FF | 07/31/97 | | 1 2001 |
| 3 | VA | Norfolk Naval Base (Seawells Pt Nvl Crpx) | Norfolk | 04 | RA | FF | 07/07/97 | | 4 1998 |
| 3 | VA | Rinehart Tire Fire Dump | Frederick County | 01 | RA | F | 09/29/89 | 1 1997 | 3 2002 |
| | | | | 02 | RA | F | 08/26/94 | 1 1997 | 2 1999 |
| | | | | 03 | R1/FS | F | 06/17/94 | 1 1998 | 1 1999 |
| 3 | VA | Saltville Waste Disposal Ponds | Saltville | 04 | R1/FS | PRP | 09/15/88 | 3 1998 | 4 2000 |
| 3 | VA | Saunders Supply Co. | Chuckatuck | 01 | RA | F | 09/25/96 | 2 1998 | 1 1999 |
| 3 | VA | U.S. Titanium | Piney River | 01 | RA | PRP | 08/18/94 | 3 1997 | 4 1999 |
| 3 | WV | Allegany Ballistics Laboratory (USNAVY) | Mineral | 02 | R1/FS | FF | 12/20/94 | 1 1997 | 1 2001 |
| | | | | 04 | R1/FS | FF | 12/20/94 | | 4 1999 |
| 3 | WV | Fike Chemical | Nitro | 04 | R1/FS | PRP | 09/30/94 | 2 1998 | 4 2000 |
| 3 | WV | Sharon Steel Corp (Fairmont Coke Works) | Fairmont | 01 | R1/FS | PRP | 09/17/97 | | 2 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|----------------|----------------------------------|--|----------------------------------|--|------------------------------------|--|
| 3 | WV | West Virginia Ordnance | Point Pleasant | 08 09 10 11 12 13 | RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS | FF FF FF FF FF F | 09/28/93 09/28/93 01/24/95 01/04/94 11/24/94 12/20/95 | 3 2 3 3 3 2 | 1998 1998 1998 1998 1999 1997 |
| 4 | AL | Alabama Army Ammunition Plant | Childersburg | 04 05 | RI/FS RA | FF FF | 09/27/94 07/01/97 | 1 | 1998 3 |
| 4 | AL | Anniston Army Depot (Southeast Industrial Area) | Anniston | 01 01 02 | RI/FS RA RI/FS | FF FF FF | 08/01/94 05/04/92 12/12/90 | 2 1 1 | 2000 2000 2000 |
| 4 | AL | Ciba-Geigy Corp. (McIntosh Plant) | McIntosh | 01 02 04 05 | RA RA RA RI/FS | PRP PRP PRP EP | 09/28/89 09/30/96 09/30/96 05/21/93 | 1 4 4 1 | 1998 1998 1998 2000 |
| 4 | AL | Olin Corp. (McIntosh Plant) | McIntosh | 02 03 | RI/FS RI/FS | PRP EP | 06/17/94 05/21/93 | 2 1 | 1997 2000 |
| 4 | AL | Redstone Arsenal (USARMY/NASA) | Huntsville | 01 | RI/FS | FF | 05/17/95 | 1 | 1998 2 |
| 4 | AL | Stauffer Chemical Co. (Clemoyne Plant) | Axis | 01 01 02 02 04 | RA RA RI/FS RI/FS RI/FS | PRP* PRP PRP PRP PRP | 12/18/92 09/27/89 08/18/93 01/05/90 05/27/93 | 4 4 4 4 1 | 1999 1999 1999 1998 2000 |
| 4 | AL | Stauffer Chemical Co. (Cold Creek Plant) | Bucks | 01 01 01 04 | RA RA RA RI/FS | PRP PRP PRP F | 12/18/92 09/27/89 09/27/93 05/21/93 | 4 4 4 1 | 2010 1999 2010 2000 |
| 4 | AL | T-H. Agriculture & Nutrition Co. (Montgomery Plant) | Montgomery | 01 02 | RA RI/FS | PRP PRP | 09/27/96 07/16/94 | 4 1 | 1998 1997 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE | | |
|----|----|--|-----------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|---|------|
| 4 | FL | Airco Plating Co. | Miami | 01 | RA | PRP | 12/20/95 | 1 | 1997 | 3 | 1998 |
| 4 | FL | American Creosote Works, Inc. (Pensacola Plant) | Pensacola | 02 | RA | F | 09/11/97 | | | 2 | 2002 |
| 4 | FL | B&B Chemical Co., Inc. | Hialeah | 01 | RA | PRP | 12/07/95 | 4 | 1998 | 4 | 1998 |
| 4 | FL | Cabot/Koppers | Gainesville | 01 | RI/FS | F | 05/17/94 | | | 4 | 1999 |
| | | | | 01 | RA | PRP | 09/27/91 | | | 4 | 1999 |
| | | | | 01 | RA | PRP | 09/29/93 | 4 | 1995 | 4 | 1997 |
| 4 | FL | Cecil Field Naval Air Station | Jacksonville | 01 | RA | FF | 01/17/97 | | | 3 | 1999 |
| | | | | 02 | RA | FF | 02/02/95 | 3 | 1998 | 3 | 1999 |
| | | | | 02 | RA | FF | 04/09/97 | | | 2 | 1999 |
| | | | | 03 | RI/FS | FF | 10/22/90 | 1 | 1998 | 1 | 1999 |
| | | | | 05 | RI/FS | FF | 02/18/92 | 2 | 1998 | 3 | 1999 |
| | | | | 06 | RI/FS | FF | 02/18/92 | | | 3 | 1998 |
| | | | | 08 | RI/FS | FF | 02/29/96 | 1 | 1997 | 3 | 1998 |
| 4 | FL | Dubose Oil Products Co. | Cantonment | 01 | RA | PRP | 02/16/93 | 1 | 2001 | 1 | 2001 |
| 4 | FL | Escambia Wood - Pensacola | Pensacola | 01 | RA | F | 05/12/97 | | | 4 | 2000 |
| 4 | FL | Florida Petroleum Reprocessors | Fort Lauderdale | 01 | RI/FS | F | 05/10/96 | | | 4 | 1998 |
| 4 | FL | Florida Steel Corp. | Indiantown | 02 | RA | PRP | 01/24/96 | 2 | 1997 | 3 | 1998 |
| 4 | FL | Helena Chemical Co. | Tampa | 02 | RI/FS | PRP | 11/06/92 | 4 | 1995 | 4 | 1995 |
| 4 | FL | Homestead Air Force Base | Homestead | 05 | RI/FS | FF | 10/01/90 | 3 | 1997 | 2 | 1998 |
| | | | | 07 | RI/FS | FF | 10/01/90 | 2 | 1997 | 2 | 1998 |
| | | | | 09 | RI/FS | FF | 05/21/93 | | | 2 | 1998 |
| 4 | FL | Jacksonville Naval Air Station | Jacksonville | 01 | RI/FS | FF | 10/08/90 | 4 | 1996 | 4 | 1996 |
| | | | | 01 | RA | FF | 03/20/95 | 1 | 2000 | 2 | 2000 |
| | | | | 02 | RI/FS | FF | 07/01/92 | 1 | 1998 | 4 | 1998 |
| | | | | 02 | RA | FF | 03/06/95 | 1 | 1997 | 2 | 1998 |
| | | | | 03 | RI/FS | FF | 12/17/93 | 2 | 1998 | 1 | 2001 |
| | | | | 04 | RI/FS | FF | 08/15/97 | | | 3 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|---------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 4 | FL | Kassau-Kimerling Battery Disposal (once listed as Timber Lake Battery Disposal) | Tampa | 02 | RA | PRP | 09/02/94 | 2 | 1997 |
| 4 | FL | MRJ Corp (Tampa) | Tampa | 01 | RI/FS | F | 12/19/96 | 1 | 1999 |
| 4 | FL | Madison County Sanitary Landfill | Madison | 01 | RA | PRP | 02/07/95 | 1 | 1997 |
| 4 | FL | Pensacola Naval Air Station | Pensacola | 01 | RI/FS | FF | 11/01/90 | 3 | 1997 |
| | | | | 02 | RI/FS | FF | 10/15/90 | 2 | 1998 |
| | | | | 03 | RI/FS | FF | 10/15/90 | 3 | 1998 |
| | | | | 04 | RI/FS | FF | 10/15/90 | 1 | 1999 |
| | | | | 05 | RI/FS | FF | 10/15/90 | 2 | 1998 |
| | | | | 06 | RI/FS | FF | 10/15/90 | 2 | 1997 |
| | | | | 07 | RI/FS | FF | 10/15/90 | 1 | 1997 |
| | | | | 08 | RI/FS | FF | 10/15/90 | 1 | 2000 |
| | | | | 09 | RI/FS | FF | 11/29/93 | 2 | 1998 |
| | | | | 11 | RI/FS | FF | 10/01/91 | 3 | 1999 |
| | | | | 13 | RI/FS | FF | 10/01/91 | 3 | 1998 |
| | | | | 14 | RI/FS | FF | 10/01/91 | 2 | 1998 |
| | | | | 15 | RI/FS | FF | 11/29/93 | 2 | 1998 |
| | | | | 16 | RI/FS | FF | 11/29/93 | 2 | 1998 |
| 4 | FL | Pepper Steel & Alloys, Inc. | Melody | 01 | RA | PRP | 03/26/87 | 4 | 1998 |
| 4 | FL | Petroleum Products Corp. | Pembroke Park | 02 | RI/FS | F | 09/15/89 | 4 | 1996 |
| 4 | FL | Piper Aircraft/Vero Beach Water & Sewer | Vero Beach | 01 | RA | PRP | 09/30/97 | 1 | 1999 |
| 4 | FL | Sapp Battery Salvage | Cottontdale | 01 | RA | PRP | 03/10/93 | 1 | 1999 |
| 4 | FL | Sherwood Medical Industries | DeLand | 02 | RI/FS | F | 09/30/90 | 1 | 2000 |
| 4 | FL | Southern Solvents, Inc. | Tampa | 01 | RA | PRP | 09/23/93 | 4 | 2010 |
| | | | | | RI/FS | F | 02/02/97 | 1 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 4 | FL | Stauffer Chemical Co. (Tampa plant) | Tampa | 02 | RI/FS | PRP | 12/12/92 | 1 | 2000 |
| 4 | FL | Toker Chemical Co. | Clermont | 02 | RI/FS | F | 03/22/94 | 1 | 1997 |
| 4 | FL | Whitehouse Oil Pits | Whitehouse | 01 | RI/FS | F | 04/15/94 | 2 | 1997 |
| 4 | FL | Whiting Field Naval Air Station | Milton | 01 | RI/FS | FF | 11/27/95 | 3 | 1998 |
| | | | | 02 | RI/FS | FF | 11/27/95 | 3 | 1998 |
| | | | | 03 | RI/FS | FF | 11/27/95 | 2 | 1999 |
| 4 | FL | Zellwood Ground Water Contamination | Zellwood | 01 | RA | EP | 09/21/92 | 4 | 1999 |
| 4 | GA | Brunswick Wood Preserving | Brunswick | 01 | RI/FS | F | 02/24/97 | 2 | 1999 |
| 4 | GA | Cedartown Industries, Inc. | Cedartown | 01 | RA | PRP | 11/16/95 | 4 | 1999 |
| 4 | GA | Cedartown Municipal Landfill | Cedartown | 01 | RA | MR | 11/04/94 | 4 | 1997 |
| 4 | GA | Diamond Shamrock Corp. Landfill | Cedartown | 01 | RA | PRP | 06/29/95 | 4 | 1999 |
| 4 | GA | Firestone Tire & Rubber Co. | Albany | 01 | RA | PRP | 06/28/96 | 1 | 1999 |
| 4 | GA | LCP Chemicals Georgia | Brunswick | 01 | RI/FS | PRP | 07/06/95 | 2 | 1997 |
| | | | | 02 | RI/FS | PRP | 12/12/96 | 4 | 1999 |
| 4 | GA | Marine Corps Logistics Base | Albany | 01 | RA | FF | 12/30/94 | 4 | 1999 |
| | | | | 04 | RI/FS | FF | 09/15/92 | 3 | 1997 |
| 4 | GA | Marzane Inc./Chevron Chemical Co. | Tifton | 01 | RA | PRP | 09/09/96 | 3 | 1998 |
| | | | | 01 | RA | PRP | 06/30/97 | 4 | 1998 |
| | | | | 02 | RI/FS | F | 04/15/95 | 1 | 1997 |
| 4 | GA | Mathis Brothers Landfill (South Marble Top Road) | Kensington | 01 | RA | PRP | 03/18/97 | 1 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|----------------|-----------------------|----------|------|----------------------|------------------------------------|-----------------------------------|
| 4 | GA | Robins Air Force Base (Landfill #4/ Sludge Lagoon) | Houston County | 01 | RA | FF | 12/31/91 08/02/94 | 1 3 | 1998 1998 |
| 4 | GA | T.H. Agriculture & Nutrition Co. | Albany | 01 | RA | PRP | 11/29/95 | 4 | 1998 |
| 4 | GA | Woolfolk Chemical Works, Inc. | Fort Valley | 02 | RA | PRP | 10/03/96 04/24/90 | | 1999 |
| | | | | 03 | RI/FS | PRP | 04/24/90 | | 1998 |
| | | | | 04 | RI/FS | PRP | 04/24/90 | | 2000 |
| | | | | 04 | FS | PRP | 04/24/90 | | 2000 |
| 4 | KY | Airco | Calvert City | 01 | RA | PRP | 09/29/95 | 4 | 1997 |
| 4 | KY | B.F. Goodrich | Calvert City | 01 | RA | PRP | 09/29/95 | 4 | 1997 |
| 4 | KY | Brantley Landfill | Calvert City | 01 | RA | PRP | 06/24/97 | | 2000 |
| 4 | KY | Distiller Brickyard | West Point | 01 | RA | F | 09/28/88 | 4 | 2000 |
| 4 | KY | Fort Hartford Coal Co. Stone Quarry | Glenston | 01 | RA | PRP | 03/31/97 | | 1999 |
| 4 | KY | Green River Disposal, Inc. | Macco | 01 | RA | PRP | 04/29/96 | 1 | 1998 |
| 4 | KY | National Electric Coil/Cooper Industries | Dayhoit | 01 | RA | PRP | 02/25/93 09/29/97 | 3 | 1995 |
| | | | | 01 | RA | PRP | 09/29/97 | | 1998 |
| 4 | KY | National Southwire Aluminum Co. | Hawesville | 01 | RA | PRP | 12/12/94 | 2 | 1997 |
| 4 | KY | Paducah Gaseous Diffusion Plant (USDOE) | Paducah | 01 | RI/FS | FF | 04/10/89 08/12/93 | 4 | 2010 |
| | | | | 04 | FS | FF | 08/12/93 | 2 | 1999 |
| | | | | 07 | RI/FS | FF | 07/09/93 | 4 | 1999 |
| | | | | 08 | RI/FS | FF | 03/29/95 | 3 | 1998 |
| | | | | 10 | RI/FS | FF | 04/27/93 | 4 | 1999 |
| | | | | 11 | RI/FS | FF | 06/28/93 | 3 | 1999 |
| | | | | 13 | RI/FS | FF | 09/13/95 | 3 | 1999 |
| | | | | 15 | RI/FS | FF | 11/14/96 | 1 | 2000 |
| | | | | 16 | RI/FS | FF | 08/02/97 | 3 | 2001 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|----------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 4 | KY | Red Penn Sanition Co. Landfill | Peeewe Valley | 01 | RI/FS | F | 08/18/89 | 1 | 1998 4 1994 |
| 4 | KY | Smith's Farm | Brooks | 02 | RA | PRP | 03/13/96 | 3 | 1998 4 1998 |
| 4 | MS | Chamfax, Inc. | Gulfport | 01 | RI/FS | EP | 09/07/94 | 4 | 1999 4 1999 |
| 4 | NC | ABC One Hour Cleaners | Jacksonville | 01 | RA | F | 09/30/96 | 1 | 2001 4 2000 |
| 4 | NC | Aberdeen Pesticide Dumps | Aberdeen | 01 | RA | PRP | 11/25/96 | | 1 1999 |
| | | | | 01 | RA | PRP | 11/25/96 | | 1 1999 |
| | | | | 01 | RA | PRP | 11/25/96 | | 1 1999 |
| | | | | 01 | RA | PRP | 11/25/96 | | 1 1999 |
| | | | | 04 | RA | PRP | 11/25/96 | | 1 1999 |
| 4 | NC | Battery Tech | Lexington | 01 | RI/FS | PRP | 09/09/94 | 3 | 1997 1 1999 |
| 4 | NC | Benfield Industries, Inc. | Hazelwood | 01 | RA | F | 09/30/96 | 3 | 2000 3 2000 |
| 4 | NC | Bypass 601 Ground Water Contamination | Concord | 02 | RA | PRP | 09/29/97 | | 2 1999 |
| 4 | NC | Camp Lejeune Military Reservation (Marine Corp Base) | Oncslow County | 02 | RA | FF | 03/20/95 | 1 | 1999 4 1998 |
| | | | | 07 | RI/FS | FF | 06/08/94 | 3 | 1997 2 1998 |
| | | | | 10 | RI/FS | FF | 04/13/92 | 1 | 1998 3 1998 |
| | | | | 16 | RI/FS | FF | 02/21/97 | | 3 1999 |
| | | | | 17 | RI/FS | FF | 04/07/97 | | 2 1999 |
| | | | | 18 | RI/FS | FF | 02/21/97 | | 1 1999 |
| 4 | NC | Cape Fear Wood Preserving | Fayetteville | 01 | RA | F | 09/29/94 | 2 | 2000 2 2000 |
| 4 | NC | Carolina Transformer Co. | Fayetteville | 01 | RA | F | 09/30/97 | | 2 2002 |
| 4 | NC | Charles Macon Lagoon & Drum Storage | Cordova | 01 | RA | PRP | 06/28/94 | 1 | 2000 1 2005 |
| 4 | NC | Chemtronics, Inc. | Swannanoa | 01 | RA | PRP | 06/10/91 | 2 | 1997 2 1997 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---------------------------------------|--------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 4 | NC | Cherry Point Marine Corps Air Station | Havelock | 01 | RA | FF | 03/03/97 | 1 | 1999 |
| | | | | 02 | RI/FS | FF | 03/20/96 | 1 | 1997 |
| | | | | 03 | RI/FS | FF | 07/12/95 | 2 | 1997 |
| 4 | NC | Davis Park Road TCE Site | Gastonia | 01 | RI/FS | F | 08/03/95 | 4 | 1998 |
| 4 | NC | FCX, Inc. (Statesville Plant) | Statesville | 01 | RA | F | 09/30/96 | 3 | 1997 |
| | | | | 02 | RA | F | 09/30/97 | 4 | 1999 |
| 4 | NC | Flanders Filters Inc. | Washington | 01 | RI/FS | PRP | 02/12/96 | 4 | 1997 |
| 4 | NC | Geigy Chemical Corp. (Aberdeen Plant) | Aberdeen | 01 | RA | PRP | 02/22/96 | 4 | 2000 |
| 4 | NC | Harwell Road Septic Pit | Gastonia | 01 | RI/FS | F | 08/22/97 | 2 | 1999 |
| 4 | NC | JFD Electronics/Channel Master | Oxford | 01 | RA | PRP | 09/11/96 | 3 | 1999 |
| 4 | NC | Jaddco-Hughes Facility | Belmont | 01 | RA | PRP | 06/20/95 | 4 | 2001 |
| 4 | NC | Koppers Co., Inc (Morrisville Plant) | Morrisville | 01 | RA | PRP | 06/22/95 | 3 | 2030 |
| 4 | NC | Martin-Marietta, Soddyeca, Inc. | Charlotte | 01 | RA | PRP | 09/25/89 | 2 | 1999 |
| 4 | NC | National Starch & Chemical Corp. | Salisbury | 01 | RA | PRP | 06/27/90 | 1 | 2000 |
| 4 | NC | Potter's Septic Tank Service Pits | Naco | 01 | RA | F | 09/23/94 | 3 | 1996 |
| 4 | NC | RAM Leather Care Site | Charlotte | 01 | RI/FS | F | 09/05/97 | 2 | 2001 |
| 4 | NC | Reesor Chemical Company | Castle Hayne | 01 | RI/FS | F | 08/09/96 | 1 | 1998 |
| | | | | | | | | 3 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|-------------------|-----------------------|----------|--------|------------------|------------------------------------|-----------------------------------|
| 4 | SC | Aqua-Tech Environmental Inc (Groce Labs) | Greer | 01 | RI/FS | PRP | 09/26/95 | 3 1998 | 1 2000 |
| 4 | SC | Calhoun Park/Ansonborough Home | Charleston | 01 | RI/FS | PRP | 01/22/93 | 2 1997 | 3 1998 |
| 4 | SC | Carolawn, Inc. | Fort Lawn | 01 | RA | PRP | 05/12/93 | 2 1998 | 4 2008 |
| 4 | SC | Elmore Waste Disposal | Greer | 01 | RA | F | 09/30/96 | 2 1998 | 4 2004 |
| 4 | SC | Geiger (C & M Oil) | Rantoulles | 01 | RA | F | 01/19/94 | 4 1998 | 4 2001 |
| 4 | SC | 02 | RA | F | 01/19/94 | 4 1998 | 4 1998 | | |
| 4 | SC | Helena Chemical Co. Landfill | Fairfax | 01 | RA | PRP | 05/28/97 | | 4 2009 |
| 4 | SC | Katama Specialty Chemicals | Beaufort | 01 | RA | PRP | 04/18/96 | 1 1997 | 4 1998 |
| 4 | SC | Koppers Co., Inc (Florence Plant) | Florence | 01 | RI/FS | PRP | 02/29/88 | 3 1997 | 1 1998 |
| 4 | SC | Koppers Co., Inc. (Charleston Plant) | Charleston | 01 | RA | PRP | 03/25/96 | 3 1998 | 4 2008 |
| 4 | SC | Leonard Chemical Co., Inc. | Rock Hill | 01 | RI/FS | PRP | 12/13/90 | 1 1997 | 2 1999 |
| 4 | SC | Lexington County Landfill Area | Cayce | 01 | RA | PRP | 09/30/96 | 2 1998 | 2 1999 |
| 4 | SC | Medley Farm Drum Dump | Gaffney | 01 | RA | PRP | 09/30/93 | | 4 1999 |
| 4 | SC | Palmetto Wood Preserving | Dixiana | 02 | RA | F | 09/25/89 | 1 2000 | 3 2001 |
| 4 | SC | Para-Chem Southern, Inc. | Simpsonville | 01 | RA | PRP | 02/15/96 | 1 1998 | 4 2003 |
| 4 | SC | Rochester Property | Travelers Rest | 01 | RA | PRP | 11/14/94 | | 4 2005 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|-----------|-----------------------|----------|----------|------------------|------------------------------------|-----------------------------------|
| 4 | SC | Rock Hill Chemical Co. | Rock Hill | 01 | RA | PRP | 09/19/96 | 2 | 2006 1 2002 |
| 4 | SC | SCRD1 Bluff Road | Columbia | 01 | RA | PRP | 12/04/95 | 1 | 1997 1 2003 |
| 4 | SC | SCRD1 Dixiana | Cayce | 01 | RA | F | 09/29/89 | | 4 2000 |
| 4 | SC | Sangamo Weston, Inc./Twelve-Mile Creek/Lake Hartwell PCB | Pickens | 01 | RA | PRP | 11/22/93 | 1 | 1997 1 2000 |
| 4 | SC | Savannah River Site (USDOE) | Aiken | 08 | RA | FF | 04/05/96 | 3 | 1999 3 1999 |
| | | | 09 | RA | FF | 04/05/96 | 3 | 1999 3 1999 | |
| | | | 10 | RI/FS | FF | 01/09/91 | 3 | 1995 3 1995 | |
| | | | 10 | RI/FS | FF | 09/21/96 | 4 | 2000 4 2000 | |
| | | | 19 | RI/FS | FF | 08/05/91 | 1 | 1998 1 1998 | |
| | | | 21 | RI/FS | FF | 10/28/91 | 3 | 1999 3 1999 | |
| | | | 22 | RI/FS | FF | 03/25/92 | 2 | 2001 2 2001 | |
| | | | 23 | RI/FS | FF | 10/21/91 | 1 | 1998 3 1998 | |
| | | | 24 | RI/FS | FF | 02/25/92 | 2 | 1998 2 1998 | |
| | | | 25 | RI/FS | FF | 02/05/92 | 1 | 2000 1 2000 | |
| | | | 26 | RI/FS | FF | 07/15/92 | 3 | 1999 3 1999 | |
| | | | 27 | RI/FS | FF | 08/15/92 | 4 | 1997 4 1997 | |
| | | | 28 | RI/FS | FF | 08/05/91 | 3 | 1998 3 1998 | |
| | | | 30 | RI/FS | FF | 04/10/97 | | 2 2000 | |
| | | | 31 | RI/FS | FF | 07/16/90 | 2 | 1998 2 1998 | |
| | | | 32 | RA | FF | 07/01/96 | 3 | 1999 3 1999 | |
| | | | 36 | RI/FS | FF | 12/29/89 | 1 | 1999 1 1999 | |
| | | | 37 | RI/FS | FF | 08/05/91 | 1 | 1999 1 1999 | |
| | | | 38 | RI/FS | FF | 01/31/95 | 3 | 1999 3 1999 | |
| | | | 39 | RI/FS | FF | 03/31/95 | 3 | 1999 3 1999 | |
| | | | 40 | RI/FS | FF | 03/31/95 | 1 | 1999 1 1999 | |
| | | | 42 | RI/FS | FF | 01/31/92 | 4 | 1998 1 1999 | |
| | | | 44 | RI/FS | FF | 12/29/89 | 4 | 1999 4 1999 | |
| | | | 46 | RI/FS | FF | 05/15/93 | 3 | 1998 3 2000 | |
| | | | 47 | RI/FS | FF | 12/19/95 | 4 | 1999 4 1999 | |
| | | | 50 | RI/FS | FF | 02/25/97 | | 3 2001 | |
| | | | 52 | RI/FS | FF | 04/03/96 | 2 | 1998 1 1999 | |
| | | | 55 | RI/FS | FF | 03/31/92 | 3 | 1998 3 1998 | |
| | | | 58 | RI/FS | FF | 03/17/97 | | 4 2000 | |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG. | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|-----|----|--------------------------------|--------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 4 | SC | Townsend Saw Chain Co. | Pontiac | 01 | RA | PRP | 06/21/95 | 3 | 1996 4 1998 |
| 4 | TN | Arlington Blending & Packaging | Arlington | 00 | RA | PRP | 12/12/94 | 4 | 2027 |
| 4 | TN | Carrier Air Conditioning Co. | Collierville | 01 | RA | PRP | 11/03/94 | 3 | 1995 3 1995 |
| 4 | TN | Mallory Capacitor Co. | Waynesboro | 01 | RA | PRP | 06/08/93 | 2 | 2027 |
| 4 | TN | Memphis Defense Depot (DLA) | Memphis | 02 | RI/FS | FF | 02/09/94 | 3 | 1998 4 1999 |
| | | | | 03 | RI/FS | FF | 03/10/94 | 3 | 1998 1 2000 |
| | | | | 04 | RI/FS | FF | 05/09/94 | 4 | 1998 1 2000 |
| 4 | TN | Milan Army Ammunition Plant | Milan | 01 | RA | FF | 11/15/93 | 1 | 1998 2 1998 |
| | | | | 03 | RI/FS | FF | 10/01/89 | 4 | 1998 2 2000 |
| | | | | 03 | RI/FS | FF | 09/04/96 | 2 | 2000 |
| | | | | 04 | RI/FS | FF | 10/01/89 | 1 | 1998 2 2000 |
| | | | | 05 | RI/FS | FF | 09/04/96 | 2 | 2000 |
| | | | | 06 | RI/FS | FF | 09/04/96 | 2 | 2000 |
| | | | | 07 | RI/FS | FF | 09/04/96 | 2 | 2000 |
| | | | | 08 | RI/FS | FF | 09/04/96 | 3 | 2000 |
| | | | | 09 | RI/FS | FF | 10/01/89 | 1 | 1998 2 2000 |
| | | | | 13 | RI/FS | FF | 11/26/91 | 1 | 1998 3 2000 |
| | | | | 13 | RI/FS | FF | 08/13/96 | 3 | 2000 |
| | | | | 14 | RA | FF | 02/18/97 | 2 | 1999 |
| | | | | 18 | RI/FS | FF | 05/29/97 | 2 | 1999 |
| 4 | TN | Murray-Ohio Dump | Lawrenceburg | 01 | RA | PRP | 07/16/96 | 4 | 1998 4 1998 |
| 4 | TN | Oak Ridge Reservation (USDOE) | Oak Ridge | 05 | RI/FS | FF | 03/31/90 | 4 | 1999 3 1999 |
| | | | | 07 | RI/FS | FF | 06/05/90 | 4 | 1998 4 2005 |
| | | | | 09 | RI/FS | FF | 06/05/90 | 4 | 1999 4 2005 |
| | | | | 10 | RA | FF | 02/21/97 | 3 | 1998 |
| | | | | 12 | RI/FS | FF | 01/03/90 | 3 | 1999 |
| | | | | 13 | RI/FS | FF | 06/09/90 | 3 | 1998 3 1998 |
| | | | | 15 | RI/FS | FF | 09/14/90 | 1 | 1999 3 2001 |
| | | | | 19 | RI/FS | FF | 10/25/86 | 4 | 1999 3 1999 |
| | | | | 21 | RI/FS | FF | 08/28/92 | 4 | 1999 |
| | | | | 22 | RI/FS | FF | 12/28/90 | 3 | 1998 2 1999 |
| | | | | 23 | RI/FS | FF | 01/14/91 | 3 | 1999 3 1999 |
| | | | | 25 | RI/FS | FF | 10/25/86 | 4 | 1999 3 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997.

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|---------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 2 | IL | Acme Solvent Reclaiming, Inc. | Morristown | 28 | RI/FS | FF | 10/01/95 | 3 | 1998 |
| | | | | 29 | RI/FS | FF | 12/02/92 | 3 | 1999 |
| | | | | 30 | RI/FS | FF | 10/04/93 | 4 | 1999 |
| | | | | 31 | RI/FS | FF | 09/23/93 | 4 | 1998 |
| | | | | 32 | RI/FS | FF | 09/30/93 | 2 | 1999 |
| | | | | 34 | RI/FS | FF | 12/02/92 | 4 | 1999 |
| | | | | 35 | RI/FS | FF | 02/02/94 | 4 | 1999 |
| | | | | 36 | RI/FS | FF | 03/31/94 | 4 | 2000 |
| | | | | 40 | RI/FS | FF | 12/22/94 | 3 | 1999 |
| 4 | TN | Ross Metals Inc | Rossville | 01 | RI/FS | F | 10/03/96 | 4 | 1998 |
| 4 | TN | Tennessee Products | Chattanooga | 01 | RI/FS | F | 08/14/95 | 3 | 1997 |
| 4 | TN | Velsicol Chemical Corp. (Hardeman County) | Toone | 01 | RA | PRP | 05/26/95 | 2 | 2027 |
| | | | | 02 | RA | PRP | 04/25/97 | 2 | 2026 |
| 5 | IL | Acme Solvent Reclaiming, Inc. | Morristown | 06 | RA | PRP | 09/29/94 | 1 | 2000 |
| | | | | 08 | RA | PRP | 06/25/97 | 4 | 1998 |
| 5 | IL | Beloit Corp. | Rackton | 01 | RI/FS | PS | 09/27/90 | 2 | 1998 |
| 5 | IL | Byron Salvage Yard | Byron | 04 | RI/FS | EP | 12/29/89 | 1 | 1997 |
| 5 | IL | Cross Brothers Pail Recycling | Pembroke Township | 01 | RA | PRP | 09/30/93 | 4 | 1997 |
| 5 | IL | DuPage County Landfill/Blackwell Forest Preserve) | Warrenville | 01 | RA | PRP | 03/01/96 | 1 | 1999 |
| 5 | IL | Galesburg/Koppers Co. | Galesburg | 01 | RA | PS | 05/05/95 | 2 | 1999 |
| 5 | IL | Illada Energy Co. | East Cape Girardeau | 01 | RI/FS | PRP | 06/19/89 | 4 | 1997 |
| 5 | IL | Joliet Army Ammunition Plant (Manufacturing Area) | Joliet | 01 | RI/FS | FF | 06/09/89 | 4 | 1998 |
| | | | | 02 | RI/FS | FF | 06/09/89 | 1 | 1998 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|-----------------------------|-----------------------|-------------------|-----------------|----------------------------------|------------------------------------|-----------------------------------|
| 5 | IL | Joliet Army Ammunition Plant(Lead-A ssembly-Packaging Area) | Joliet | 01 02 | RI/FS RI/FS | FF FF | 06/09/89 06/09/89 | 4 4 | 1998 1998 |
| 5 | IL | Kerr-McGee (Kress Creek/West Branch of DuPage River) | DuPage County | 01 | RI/FS | F | 09/30/92 | 3 | 1997 2000 |
| 5 | IL | Kerr-McGee (Reed-Keppler Park) | West Chicago | 01 | RI/FS | F | 05/20/92 | 4 | 1998 1999 |
| 5 | IL | Kerr-McGee (Residential Areas) | West Chicago/DuPage Cnty | 01 | RI/FS | F | 09/17/93 | 4 | 1997 2001 |
| 5 | IL | Kerr-McGee (Sewage Treat Plant) | West Chicago | 01 | RI/FS | F | 05/20/92 | 4 | 1998 1999 |
| 5 | IL | Lenz Oil Service, Inc. | Lemont | 01 | RI/FS | PRP | 09/29/89 | 3 | 1997 1998 |
| 5 | IL | MIG/DeWane Landfill | Belvidere | 01 01 | RI/FS RI/FS | F PRP | 05/01/95 03/29/91 | 4 | 1997 1998 |
| 5 | IL | NL Industries/Tarsacorp Lead Smelter | Granite City | 01 01 01 | RA RA RA | F F F | 03/08/91 03/15/93 09/30/97 | 4 4 1 | 1999 2000 2000 |
| 5 | IL | Ottawa Radiation Areas | Ottawa | 01 | RI/FS | PRP | 03/26/93 | 2 | 1998 1998 |
| 5 | IL | Outboard Marine Corp. | Waukegan | 02 | RI/FS | PRP | 09/26/90 | 4 | 1997 1998 |
| 5 | IL | Pegel's Pit | Rockford | 01 02 | RA RI/FS | PRP PRP | 08/08/97 08/13/91 | 2 | 1997 1997 |
| 5 | IL | Parsons Casket Hardware Co. | Belvidere | 02 | RI/FS | S | 09/01/96 | 1 | 1998 1999 |
| 5 | IL | Sangamo Electric Dump/Crab Orchard National Wildlife Refuge (USDOI) | Carterville | 01 02 04 | RA RA RI/FS | FF PRP FF | 06/30/93 09/27/95 09/13/91 | 1 1 1 | 1997 1998 1999 |

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | | PRESENT COMPLETION SCHEDULE |
|----|----|---|-------------|-----------------------|----------|------|----------------------|------------------------------------|------|-----------------------------------|
| | | | | | | | | ACTIVITY | LEAD | |
| 5 | IL | Savanna Army Depot Activity | Savanna | 02 | RI/FS | FF | 09/29/89 10/31/91 | 2 | 1997 | 1 1999 |
| 5 | IL | Southeast Rockford Ground Water Contamination | Rockford | 03 | RI/FS | S | 02/07/96 | 3 | 1997 | 1 1999 |
| 5 | IN | American Chemical Service, Inc. | Griffith | 01 | RA | PRP | 04/10/96 06/06/96 | 3 | 1997 | 4 1998 |
| 5 | IN | Cam-Or Inc | Westville | 01 | RI/FS | F | 06/30/97 | | 1 | 2000 |
| 5 | IN | Continental Steel Corp. | Kokomo | 00 | RI/FS | F | 07/01/97 05/25/90 | 3 | 1997 | 4 1998 |
| | | | | 01 | RI/FS | S | 08/26/91 | 3 | 1997 | 4 1998 |
| | | | | 02 | RI/FS | S | 03/27/92 | 3 | 1997 | 4 1998 |
| | | | | 03 | RI/FS | S | 03/27/92 | 3 | 1997 | 4 1998 |
| | | | | 04 | RI/FS | S | 03/27/92 | 3 | 1997 | 4 1998 |
| | | | | 05 | RI/FS | S | 03/27/92 | 3 | 1997 | 4 1998 |
| | | | | 05 | RA | S | 06/23/97 | 4 | 1997 | 1 2000 |
| | | | | 06 | RI/FS | S | 03/27/92 | 3 | 1997 | 4 1998 |
| 5 | IN | Douglas Road/Uniroyal, Inc., Landfill | Mishawaka | 01 | RA | F | 09/30/97 09/27/96 | 1 | 1999 | 1 2000 |
| 5 | IN | Fisher-Cato | Laporte | 02 | RA | F | 09/27/96 | 1 | 1998 | 3 2000 |
| 5 | IN | Fort Wayne Reduction Dump | Fort Wayne | 01 | RA | PRP | 09/20/90 | 2 | 1997 | 4 1998 |
| 5 | IN | Lemon Land Landfill | Bloomington | 01 | RI/FS | F* | 05/08/95 07/21/97 | 2 | 1998 | 4 2000 |
| 5 | IN | MIDCO I Site | Gary | 01 | RA | PRP | 07/22/93 | 2 | 1997 | 4 1998 |
| 5 | IN | Neal's Landfill (Bloomington) | Bloomington | 01 | RI/FS | PRP | 08/13/96 07/07/88 | 4 | 1998 | 1 1999 |
| 5 | IN | Ninth Avenue Dump | Gary | 02 | RA | PRP | 02/14/94 | 1 | 1997 | 4 1998 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|------------------|-----------------------|----------------------------------|----------------------|--|------------------------------------|-----------------------------------|
| 5 | IN | Northside Sanitary Landfill, Inc. | Zionsville | 01 | RA | PRP | 09/30/94 | 2 1999 | 2 1999 |
| 5 | IN | Reilly Tar & Chemical Corp. (Indianapolis Plant) | Indianapolis | 01 03 | RA RA | PRP PRP | 09/30/94 09/13/96 | 4 1998 | 1 1999 |
| 5 | IN | Seymour Recycling Corp. | Seymour | 01 | RA | PRP | 08/17/87 | 3 1997 | 4 2010 |
| 5 | IN | Tri-State Plating | Columbus | 01 | RA | F | 03/29/91 | 2 1999 | 2 1999 |
| 5 | MI | Albion-Sheridan Township Landfill | Albion | 01 | RA | PRP | 09/04/97 | 2 | 2020 |
| 5 | MI | Allied Paper, Inc./Portage Creek/Kalamazoo River | Kalamazoo | 01 02 04 05 | RI/FS RI/FS RI/FS RI/FS | PS PS PS PS | 12/28/90 12/28/90 12/28/90 12/28/90 | 3 1998 4 1997 1 1999 | 3 1999 |
| 5 | MI | Bay City Middlegrounds | Bay City | 00 | RI/FS | PS | 06/18/97 | | 2 1998 |
| 5 | MI | Bofors Nobel, Inc. | Muskegon | 02 | RI/FS | \$ | 03/31/90 | 1 1997 | 4 1998 |
| 5 | MI | Chem Central | Wyoming Township | 01 | RA | PRP | 08/18/94 | 3 1997 | 3 1999 |
| 5 | MI | Electrovoice | Buchanan | 01 02 | RA RI/FS | PRP F | 05/24/96 09/15/92 | 4 1997 3 1997 | 3 2000 |
| 5 | MI | Forest Waste Products | Otisville | 02 | RA | PRP | 03/26/96 | 1 1997 | 4 2000 |
| 5 | MI | G&H Landfill | Utica | 01 | RA | PRP | 06/02/95 | 1 1999 | 1 1999 |
| 5 | MI | Ionia City Landfill | Ionia | 02 | RI/FS | PRP | 01/29/86 | 4 1997 | 1 1999 |
| 5 | MI | Kysor Industrial Corp. | Cadillac | 01 | RA | PRP | 03/03/95 | 2 2020 | 4 2016 |
| 5 | MI | Liquid Disposal, Inc. | Utica | 01 | RA | PRP | 09/30/92 | 4 1997 | 4 2001 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|-----------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 5 | MI | Lower Ecorse Creek Dump | Wyandotte | 01 | RA | F | 09/25/97 | 4 | 1998 |
| 5 | MI | Motor Wheel, Inc. | Lansing | 01 | RA | PRP | 06/27/97 | 4 | 1998 |
| 5 | MI | North Bronson Industrial Area | Bronson | 02 | R1 | S | 09/16/96 | 4 | 1998 |
| 5 | MI | Northernaire Plating | Cadillac | 02 | RA | PRP | 03/03/95 | 2 | 2002 |
| 5 | MI | OTT/Story/Cordova Chemical Co. | Dalton Township | 01 | RA | F | 09/25/91 | 3 | 1997 |
| | | | | 02 | RA | F | 09/28/92 | 3 | 1997 |
| | | | | 03 | RA | S | 04/04/95 | 1 | 1999 |
| 5 | MI | Peerless Plating Co. | Muskegon | 01 | RA | F | 09/23/96 | 1 | 1999 |
| 5 | MI | Rockwell International Corp. (Allegan Plant) | Allegan | 02 | RI/FS | PRP | 03/31/88 | 1 | 1998 |
| 5 | MI | Shiawassee River | Howell | 01 | RI/FS | S | 06/19/87 | 1 | 1997 |
| 5 | MI | Sparta Landfill | Sparta Township | 01 | RI/FS | PRP | 09/23/93 | 1 | 1998 |
| 5 | MI | Thermo-Chem, Inc. | Muskegon | 01 | RA | PRP | 10/27/94 | 4 | 1998 |
| | | | | 01 | RA | PRP | 10/27/94 | 4 | 1998 |
| | | | | 01 | RA | PRP | 10/27/94 | 1 | 1997 |
| | | | | 02 | RI/FS | PRP | 09/21/87 | 1 | 1998 |
| | | | | | | | | 2 | 1999 |
| 5 | MI | Velsicol Chemical Corp.(Michigan) | St. Louis | 02 | RI/FS | EP | 02/14/97 | | 2 |
| 5 | MI | Verona Well Field | Battle Creek | 02 | RA | PRP | 12/28/94 | 2 | 1997 |
| 5 | MI | Wurtsmith Air Force Base | Isoco | 01 | RI/FS | FF | 01/03/95 | 2 | 1997 |
| | | | | 01 | RA | FF | 06/01/88 | 4 | 2018 |
| | | | | 02 | RI/FS | FF | 09/26/94 | 4 | 1996 |
| | | | | 03 | RI/FS | FF | 06/26/94 | 4 | 1996 |
| | | | | 04 | RI/FS | FF | 01/03/95 | 2 | 1997 |
| | | | | 05 | RI/FS | FF | 03/15/93 | 3 | 1997 |
| | | | | 06 | RI/FS | FF | 12/14/94 | 2 | 1997 |
| | | | | 07 | RI/FS | FF | 08/06/94 | 4 | 1996 |
| | | | | 07 | RA | FF | 06/30/91 | 4 | 2005 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|--------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 5 | MN | Arrowhead Refinery Co. | Hermantown | 01 | RA | \$ | 08/15/90 | 4 | 2000 |
| 5 | MN | Freeway Sanitary Landfill | Burnsville | 01 | RI/FS | PS | 03/27/86 | 1 | 1996 |
| 5 | MN | Joslyn Manufacturing & Supply Co. | Brooklyn Center | 03 | RA | PS | 07/31/95 | 1 | 1997 |
| 5 | MN | Long Prairie Ground Water Contamination | Long Prairie | 02 | RA | \$ | 04/11/91 | 1 | 1997 |
| | | | | 03 | RA | \$ | 12/09/93 | 3 | 1997 |
| 5 | MN | MacGillis & Gibbs Co./Bell Lumber & Pole Co. | New Brighton | 01 | RA | \$ | 09/30/94 | 4 | 1998 |
| | | | | 03 | RA | F | 09/23/96 | 4 | 1997 |
| 5 | MN | Naval Industrial Reserve Ordnance Plant | Fridley | 01 | RA | FF | 06/14/91 | 4 | 1999 |
| | | | | 02 | RI/FS | FF | 03/22/92 | 1 | 1999 |
| | | | | 03 | RI/FS | FF | 05/20/96 | 4 | 1998 |
| 5 | MN | New Brighton/Arden Hills | New Brighton | 07 | RA | FF | 09/21/95 | 2 | 1997 |
| 5 | MN | Oak Grove Sanitary landfill | Oak Grove Township | 02 | RA | PRP | 08/05/92 | 3 | 1996 |
| 5 | MN | Perham Arsenic | Perham | 01 | RA | F | 09/30/96 | 3 | 1998 |
| 5 | MN | St. Regis Paper Co. | Cass Lake | 01 | RA | PS | 01/07/87 | | 1999 |
| | | | | 02 | RA | PS | 01/07/87 | | 1999 |
| 5 | MN | Waite Park Wells | Waite Park | 02 | RA | PS | 08/12/94 | 2 | 1997 |
| | | | | 02 | RA | PRP | 03/03/95 | 1 | 1997 |
| 5 | OH | Allied Chemical & Ironton Coke | Ironton | 02 | RA | PRP | 03/03/95 | 1 | 1999 |
| 5 | OH | Altco Anaconda | Gnadenhutten | 01 | RA | PRP | 09/30/91 | 1 | 1997 |
| 5 | OH | Buckeye Reclamation | St. Clairsville | 01 | RA | PRP | 02/10/95 | 1 | 1999 |
| | | | | 01 | RA | PRP | 07/02/97 | 4 | 2000 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 5 | OH | Dover Chemical Corp. | Dover | 01 | RI/FS | PRP | 08/24/88 | 2 | 1997 |
| 5 | OH | Feed Materials Production Center (USDOE) | Fernald | 01 | RA | FF | 04/01/96 | 1 | 1998 |
| | | | | 02 | RA | FF | 06/10/96 | 1 | 2005 |
| | | | | 03 | RA | FF | 09/25/96 | 1 | 2002 |
| | | | | 04 | RA | FF | 03/04/96 | 1 | 2006 |
| | | | | 05 | RA | FF | 09/09/96 | 1 | 2006 |
| | | | | 06 | RA | FF | 06/09/95 | 2 | 2006 |
| 5 | OH | Fultz Landfill | Jackson Township | 01 | RA | PRP | 06/25/97 | 4 | 1998 |
| 5 | OH | Mound Plant (USDOE) | Miamisburg | 02 | RI/FS | FF | 06/21/93 | 3 | 2000 |
| | | | | 05 | RI/FS | FF | 02/04/93 | 4 | 1997 |
| | | | | 06 | RI/FS | FF | 07/17/92 | 1 | 2001 |
| | | | | 09 | RI/FS | FF | 05/22/92 | 1 | 2006 |
| 5 | OH | Nease Chemical | Salem | 01 | RI/FS | PRP | 01/27/88 | 1 | 1998 |
| 5 | OH | Ormet Corp. | Hannibal | 01 | RA | PRP | 04/14/97 | 4 | 1998 |
| 5 | OH | Pristine, Inc. | Reading | 05 | RA | PRP | 03/17/97 | 4 | 1998 |
| 5 | OH | Rickenbacker Air National Guard (USAF) | Lockbourne | 01 | RI/FS | FF | 04/15/96 | 1 | 1997 |
| 5 | OH | Sanitary Landfill Co. (Industrial Waste Disposal Co. Inc) | Dayton | 01 | RA | PRP | 04/16/96 | 4 | 1998 |
| 5 | OH | Skinner Landfill | West Chester | 02 | RA | PRP | 06/18/96 | 1 | 1998 |
| 5 | OH | Van Dale Junkyard | Marietta | 01 | RA | PRP | 04/02/97 | 2 | 2000 |
| 5 | OH | Wright-Patterson Air Force Base | Dayton | 12 | RI/FS | FF | 08/31/95 | 2 | 1998 |
| 5 | WI | Better Brite Plating Co. Chrome and Zinc Shops | Depere | 02 | RA | F | 08/05/91 | 3 | 1997 |
| | | | | | | | | 1 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--------------------------------------|---------------------|-----------------------|-------------|------|----------------------|------------------------------------|-----------------------------------|
| 5 | WI | City Disposal Corp. Landfill | Ourn | 01 | RA | PRP | 03/30/95 | 1 | 1998 |
| 5 | WI | Delavan Municipal Well #4 | Delavan | 01 | RI/FS | PS | 09/28/90 | 2 | 1997 |
| 5 | WI | Janesville Ash Beds | Janesville | 01 | RA | PRP | 09/09/96 | 3 | 1997 |
| 5 | WI | Janesville Old Landfill | Janesville | 01 | RA | PRP | 09/09/96 | 3 | 1997 |
| 5 | WI | Lauer I Sanitary Landfill | Menomonee Falls | 01 | RA | PS | 03/31/97 | 4 | 1998 |
| 5 | WI | Master Disposal Service Landfill | Brookfield | 01 | RA | PRP | 03/29/94 | 1 | 1997 |
| 5 | WI | Moss-American (Kerr-McGee Oil Co.) | Milwaukee | 01 | RA | PRP* | 05/19/95 | 1 | 2000 |
| 5 | WI | Muskego Sanitary Landfill | Muskego | 02 | RA | PRP | 09/26/97 | 4 | 1998 |
| 5 | WI | National Presto Industries, Inc. | Eau Claire | 01 | RA | PRP | 11/12/93 | 2 | 1999 |
| 5 | WI | Oconomowoc Electropolating Co., Inc. | Ashippin | 01 02 | RA RI/FS | F | 05/12/94 09/20/90 | 1 | 1999 |
| 5 | WI | Penta Wood Products | Daniels | 01 | RI/FS | F | 03/01/94 | 2 | 1997 |
| 5 | WI | Sheboygan Harbor & River | Sheboygan | 01 | RI/FS | PRP | 04/11/86 | 3 | 1997 |
| 5 | WI | Stoughton City Landfill | Stoughton | 01 | RA | F | 09/27/97 | 4 | 1998 |
| 5 | WI | Wheeler Pit | La Prairie Township | 01 | RA | PRP | 05/21/92 | 1 | 1998 |
| 6 | AR | Frit Industries | Walnut Ridge | 01 | RA | PRP | 09/08/83 | 1 | 1997 |
| 6 | AR | Midland Products | Ola/Birte | 01 | RA | S | 06/29/90 | 4 | 1998 |
| | | | | | | | | | 1 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|----------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 6 | AR | Popite, Inc. | El Dorado | 01 | RA | F | 09/27/94 | 1 | 1999 |
| 6 | AR | Vertac, Inc. | Jacksonville | 02 | RA | PRP* | 09/26/94 | 4 | 1998 |
| | | | | 03 | RA | PRP | 07/30/97 | 4 | 1998 |
| | | | | 05 | RA | PRP | 07/30/97 | 4 | 1998 |
| 6 | LA | American Cresote Works, Inc (Winnfield) | Winnfield | 01 | RA | F | 09/28/93 | 2 | 1999 |
| 6 | LA | Combustion, Inc. | Denham Springs | 01 | RI/FS | PS | 10/25/88 | 3 | 1997 |
| 6 | LA | Gulf Coast Vacuum Services | Abbeville | 01 | RA | PRP | 06/02/97 | 1 | 2006 |
| 6 | LA | Gulf State Utilities-North Ryan Street | Lake Charles | 01 | RI/FS | PRP | 02/10/97 | 2 | 1999 |
| | | | | 01 | RI/FS | PRP | 02/10/97 | 3 | 1999 |
| 6 | LA | Highway 71/72 Refinery | Bossier | 00 | FS | F | 08/08/97 | 3 | 1999 |
| | | | | 00 | RI | F | 06/26/97 | 3 | 1999 |
| | | | | 01 | RI/FS | F | 09/22/94 | 2 | 1997 |
| 6 | LA | Louisiana Army Ammunition Plant | Doyline | 03 | RI/FS | FF | 09/30/93 | 4 | 1997 |
| | | | | 04 | RI/FS | FF | 04/01/97 | 3 | 1998 |
| 6 | LA | Madisonville Creosote Works | Madisonville | 01 | FS | F | 01/17/97 | 4 | 1998 |
| 6 | LA | Old Inger Oil Refinery | Darrow | 01 | RA | S | 04/25/86 | 2 | 1999 |
| 6 | LA | PAB Oil & Chemical Service, Inc. | Abbeville | 01 | RA | PRP | 06/09/97 | 4 | 1998 |
| 6 | LA | Petro-Processors of Louisiana, Inc. | Scotlandville | 01 | RI/FS | PRP | 11/09/92 | 4 | 1999 |
| | | | | 01 | RI/FS | PRP | 12/17/92 | 4 | 2000 |
| | | | | 01 | RA | PRP | 06/30/87 | 4 | 1998 |
| 6 | NM | AT & SF (Clovis) | Clovis | 01 | RA | PRP | 08/07/89 | 4 | 1998 |
| 6 | NM | AT&SF (Albuquerque) | Albuquerque | 01 | RI/FS | PRP | 06/06/94 | 2 | 1997 |
| | | | | | | | | 4 | 1998 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|---------------|-----------------------|-------------------|-------------------|--|------------------------------------|--------------------------------------|
| 6 | NM | Cimarron Mining Corp. | Carrizozo | 01 02 | RA RA | F* F* | 08/13/91 12/20/91 | 1 2 | 1998 1997 |
| 6 | NM | Espanola Wells | Espanola | 01 | RI/FS | S | 09/09/96 | 1 | 1998 |
| 6 | NM | Fruit Avenue Plume | Albuquerque | 01 | RI/FS | S | 09/09/96 | 1 | 1998 |
| 6 | NM | Prewitt Abandoned Refinery | Prewitt | 01 | RA | PRP | 01/16/95 | 4 | 2002 |
| 6 | NM | Rinchem Co., Inc. | Albuquerque | 01 | RI/FS | PRP | 10/01/95 | 4 | 1996 |
| 6 | NM | South Valley | Albuquerque | 05 06 | RA RA | PRP PRP | 06/24/92 08/18/95 | 2 | 2003 2025 |
| 6 | NM | United Nuclear Corp. | Church Rock | 01 | RA | PRP | 09/12/89 | 1 | 1998 |
| 6 | OK | Double Eagle Refinery Co. | Oklahoma City | 01 | RA | F | 09/30/97 | 3 | 1999 |
| 6 | OK | Hardage/Criner | Criner | 02 02 | RA RA | PRP PRP | 01/04/93 05/15/95 | 3 | 1997 |
| 6 | OK | Mostley Road Sanitary Landfill | Oklahoma City | 01 01 01 | RA RA RA | PRP PRP PRP | 03/16/95 11/06/95 02/15/95 | 4 4 4 | 1999 2000 2000 |
| 6 | OK | National Zinc Corp. | Bartlesville | 01 | RA | PS | 03/15/94 | 4 | 1999 |
| 6 | OK | Oklahoma Refining Co. (Pesses Chemical Co.) | Cyril | 01 | RA | S | 07/28/97 | | 1 |
| 6 | OK | RAB Valley Wood Preserving | Panama | 01 | RI/FS | F | 09/27/94 | 1 | 1997 |
| 6 | OK | Sand Springs Petrochemical Complex | Sand Springs | 01 | RA | PRP | 09/16/94 | 4 | 1998 |
| 6 | OK | Tar Creek (Ottawa County) | Ottawa County | 01 02 02 | RA RI/FS RA | S F F | 05/24/96 03/20/95 08/25/94 09/22/97 | 1 1 1 1 | 1998 1997 1998 2001 2004 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997.**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--------------------------------------|---------------|-----------------------|----------------------|----------------|----------------------------------|------------------------------------|-----------------------------------|
| 6 | OK | Tinker Air Force Base | Oklahoma City | 03 04 | RI/FS RI/FS | FF* FF* | 10/16/95 10/16/95 | 4 2 | 1997 1997 |
| 6 | TX | ALLCO (Point Comfort)/Lavaca Bay | Point Comfort | 01 | RI/FS | PRP | 03/31/94 | 4 | 1998 |
| 6 | TX | Bailey Waste Disposal | Bridge City | 01 | RA | MR | 02/19/92 | 1 | 1998 |
| 6 | TX | Brio Refining Co., Inc. | Friendswood | 01 | RA | PRP | 06/29/89 | 4 | 2002 |
| 6 | TX | French, Ltd. | Crosby | 02 | RA | PRP | 06/28/89 | 3 | 1998 |
| 6 | TX | Geneva Industries/Fuhrmann Energy | Houston | 02 | RA | \$ | 03/31/89 | 4 | 1999 |
| 6 | TX | Koppers Co., Inc. (Texarkana Plant) | Texarkana | 01 | RA | PRP | 03/03/96 | | 1 1999 |
| 6 | TX | Lone Star Army Ammunition Plant | Texarkana | 01 02 | RI/FS RI/FS | FF FF | 06/18/90 06/18/90 | 1 1 | 1998 1998 |
| 6 | TX | Longhorn Army Ammunition Plant | Karnack | 02 02 04 | RI/FS RA RI/FS | FF FF FF | 10/16/91 10/25/96 10/16/91 | 2 2 2 | 1997 2000 1999 |
| 6 | TX | MOTCO, Inc. | La Marque | 01 02 | RA RA | PRP PRP | 12/30/88 12/13/93 | 1 1 | 1998 1998 |
| 6 | TX | North Calvacade Street | Houston | 01 02 | RA RA | \$ \$ | 09/12/91 09/03/93 | 4 1 | 1999 2000 |
| 6 | TX | Odessa Chromium #1 | Odessa | 02 | RA | \$ | 09/27/89 | 2 | 1998 |
| 6 | TX | Odessa Chromium #2 (Andrews Highway) | Odessa | 02 03 | RA RA | \$ PRP | 03/30/90 04/18/93 | 2 2 | 1997 1998 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS, ON SEPTEMBER 30, 1997**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|----------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 6 | TX | Pantex Plant (USDOE) | Pantex Village | 01 | RI/FS | FF | 05/01/91 | 3 | 1999 |
| 6 | TX | Petro-Chemical Systems, Inc. (Turtle Bayou) | Liberty County | 04 | RA | F | 09/26/97 | 4 | 1999 |
| 6 | TX | Sol Lynn/Industrial Transformers | Houston | 02 | RA | S | 09/10/91 | 4 | 2004 |
| 6 | TX | South Cavalcade Street | Houston | 01 | RA | PRP | 01/11/95 | 4 | 2025 |
| 6 | TX | Sprague Road Ground Water Plume | Odessa | 00 | RI/FS | F | 09/12/97 | 3 | 1999 |
| 6 | TX | Tex-Tin Corp. | Texas City | 01 | FS | F | 03/06/97 | 1 | 1998 |
| 6 | TX | Texarkana Wood Preserving Co. | Texarkana | 01 | RA | S | 05/21/93 | 4 | 1999 |
| 6 | TX | United Creosoting Co. | Conroe | 03 | RA | S | 09/17/93 | 4 | 1999 |
| 6 | TX | United Creosoting Co. | | 03 | RA | S | 09/17/93 | 1 | 1999 |
| 6 | TX | United Creosoting Co. | | 03 | RA | S | 09/17/93 | 4 | 1999 |
| 6 | TX | United Creosoting Co. | | 03 | RA | S | 09/17/93 | 1 | 1999 |
| 7 | IA | Farmers' Mutual Cooperative | Hospers | 00 | RA | PS | 01/09/96 | 3 | 2005 |
| 7 | IA | Iowa Army Ammunition Plant | Middletown | 01 | RI/FS | FF | 09/20/90 | 3 | 1998 |
| 7 | IA | Iowa Army Ammunition Plant | | 03 | RI/FS | FF | 07/22/97 | 4 | 1999 |
| 7 | IA | Mason City Coal Gasification Plant | Mason City | 01 | RI/FS | PRP | 10/01/91 | 4 | 1999 |
| 7 | IA | Peoples Natural Gas Co. | Dubuque | 01 | RA | PRP | 03/29/94 | 4 | 1998 |
| 7 | IA | Ralston Site | Cedar Rapids | 01 | RI/FS | PRP | 11/27/91 | 1 | 1998 |
| 7 | IA | Red Oak City Landfill | Red Oak | 01 | RA | PRP | 08/16/97 | 4 | 1998 |
| 7 | IA | Vogel Paint & Wax | Orange City | 01 | RA | PS | 05/20/91 | 2 | 1997 |
| 7 | IA | Vogel Paint & Wax | | | | | | 4 | 2000 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|-----------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 7 | IA | Waterloo Coal Gasification Plant | Waterloo | 01 | RI/FS | PRP | 05/30/95 | 3 | 1999 |
| 7 | KS | 29th & Mead Ground Water Contamination | Wichita | 01 | RI/FS | PS | 09/27/89 | 1 | 1999 |
| 7 | KS | 57th and North Broadway Streets Site | Wichita Heights | 01 | RI/FS | F | 09/15/94 | 2 | 1999 |
| 7 | KS | Ace Services | Colby | 01 | RI/FS | F | 07/23/96 | 4 | 1998 |
| 7 | KS | Cherokee County (Tar Creek, Cherokee County) | Cherokee County | 07 | RA | F | 08/02/96 | 4 | 1998 |
| 7 | KS | Doepke Disposal (Holiday) | Johnson County | 07 | RA | F | 09/29/97 | 4 | 2000 |
| 7 | KS | Fort Riley | Junction City | 01 | RA | PRP | 03/06/95 | 4 | 1998 |
| 7 | KS | Obey Road | Hutchinson | 02 | RI/FS | FF | 09/29/97 | 4 | 1998 |
| 7 | KS | Pester Refinery Co. | EI Dorado | 01 | RA | PS | 01/22/92 | 4 | 1997 |
| 7 | KS | Sunflower Army Ammunition Plant | DeSoto | 02 | RI/FS | PS | 07/01/93 | 3 | 1997 |
| 7 | KS | Obey Road | Hutchinson | 02 | FS | PS | 04/11/97 | 4 | 2002 |
| 7 | MO | Big River Nine Tails/St. Joe Minerals | Destage | 01 | RI/FS | PS | 10/17/96 | 2 | 2000 |
| 7 | MO | Ellisville Site | Ellisville | 02 | RI/FS | PRP | 01/29/97 | 4 | 1999 |
| 7 | MO | Independence | Independence | 02 | RA | NR | 01/30/96 | 4 | 1998 |
| 7 | MO | Lake City Army Ammunition Plant (Northwest Lagoon) | Independence | 03 | RA | EP | 07/01/97 | 4 | 1998 |
| 7 | MO | Lake City Army Ammunition Plant (Northwest Lagoon) | Independence | 04 | RA | NR | 01/25/96 | 4 | 1998 |
| 7 | MO | Lake City Army Ammunition Plant (Northwest Lagoon) | Independence | 01 | RI/FS | FF | 08/03/90 | 1 | 1999 |
| 7 | MO | Lake City Army Ammunition Plant (Northwest Lagoon) | Independence | 01 | RI/FS | FF | 08/01/87 | 1 | 1999 |
| 7 | MO | Lake City Army Ammunition Plant (Northwest Lagoon) | Independence | 02 | RI/FS | FF | 04/21/92 | 1 | 1997 |
| 7 | MO | Lake City Army Ammunition Plant (Northwest Lagoon) | Independence | 03 | RI/FS | FF | 06/27/90 | 3 | 1997 |
| 7 | MO | Lake City Army Ammunition Plant (Northwest Lagoon) | Independence | 04 | RI/FS | FF | 09/30/92 | 3 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|--------------------|-----------------------|-------------|------------|----------------------|------------------------------------|-----------------------------------|
| | | | | | | | | | |
| 7 | MO | Lee Chemical | Liberty | 01 | RA | PS | 12/30/92 | 4 | 1999 |
| 7 | MO | Minker/Stout/Romaine Creek (Area 2: Fills 1 & 2) | Imperial | 01 | RA | MR | 09/24/96 | 4 | 1998 |
| 7 | MO | Oronogo-Duineneg Mining Belt | Jasper County | 01 | RI RI/FS | F MR | 04/24/90 08/02/91 | 3 | 1997 |
| | | | | 02 | RA | F | 08/02/96 | 4 | 2001 |
| | | | | 03 | RA | F | 04/01/97 | 1 | 1999 |
| | | | | 04 | FS | PRP | 08/01/95 | 3 | 1998 |
| 7 | MO | Shenandoah Stables (once listed as Arena 1: Shenandoah Staples) | Moscow Mills | 02 | RA | MR | 08/26/96 | 1 | 1997 |
| 7 | MO | St. Louis Airport/Hazelwood Interim Storage/Futura Coat | St. Louis County | 01 | RI/FS | FF | 06/26/90 | 1 | 1999 |
| | | | | 02 | RI/FS | FF | 06/26/90 | 4 | 1998 |
| 7 | MO | Syntex Facility | Verona | 01 | RA | PRP | 09/30/89 | 3 | 1997 |
| 7 | MO | Times Beach Site | Times Beach | 02 | RA RA | MR* MR* | 09/30/94 03/15/96 | 2 | 1997 |
| | | | | 02 | RA | MR* | 06/30/97 | 2 | 1997 |
| | | | | 02 | RA | MR* | 06/30/97 | 4 | 1998 |
| 7 | MO | Valley Park TCE | Valley Park | 02 | RI/FS | S | 04/17/97 | 2 | 2000 |
| 7 | MO | Weldon Spring Quarry (USDOE/Army) | St. Charles County | 01 | RA | FF | 04/10/95 | 4 | 1999 |
| | | | | 01 | RA | FF | 09/04/95 | 4 | 1999 |
| | | | | 01 | RA | FF | 10/26/95 | 4 | 2002 |
| | | | | 01 | RA | FF | 04/08/96 | 4 | 2002 |
| | | | | 02 | RA | FF | 01/01/96 | 4 | 1999 |
| | | | | 02 | RA | FF | 04/23/97 | 4 | 2002 |
| | | | | 03 | RA | FF | 07/12/95 | 4 | 2002 |
| | | | | 03 | RA | FF | 07/31/95 | 4 | 2002 |
| | | | | 03 | RA | FF | 09/05/95 | 4 | 2002 |
| | | | | 03 | RA | FF | 06/08/96 | 4 | 2002 |
| | | | | 03 | RA | FF | 12/21/96 | 4 | 2002 |
| | | | | 05 | RI/FS | FF | 10/24/91 | 1 | 1998 |
| | | | | 06 | RI/FS | FF | 05/18/95 | 4 | 1998 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|--------------------|--|--|--------------------------------------|--|--|--|
| 7 | MO | Weldon Springs Ordnance Works | St. Charles County | 02 | RI/FS | FF | 06/30/96 | 3 1997 | 4 1998 |
| 7 | MO | Westlake Landfill | Bridgeton | 01 02 | RI/FS RI/FS | PRP PRP | 03/03/93 12/14/94 | 4 1997 3 1998 | 1 1999 |
| 7 | NE | 10th Street Site | Columbus | 01 | RA | F | 02/23/95 | | 4 1998 |
| 7 | NE | Bruno Co-op Association/Associated Press Prop | Bruno | 01 | RI/FS | PRP | 05/17/94 | 4 1998 | 4 1998 |
| 7 | NE | Cleburn Street Well | Grand Island | 03 04 05 | RA RA RI/FS | F F PRP | 09/15/97 09/15/97 06/13/97 | | 4 1998 |
| 7 | NE | Cornhusker Army Ammunition Plant | Hall County | 01 02 | RA RI/FS | FF | 08/11/97 12/01/94 | 2 1997 | 4 1999 |
| 7 | NE | Hastings Ground Water Contamination | Hastings | 03 04 05 09 | RA RA RI/FS RA | PRP FF PRP PRP | 09/28/95 08/12/96 09/13/93 09/27/95 | 4 1998 4 1998 2 1998 3 1998 | 4 1998 |
| 7 | NE | | | 12 13 14 14 15 16 19 | RI/FS RA RI/FS RI/FS RI/FS RI/FS RI/FS | F F FF FF PRP FF F | 08/31/90 07/25/96 06/15/86 09/30/91 07/19/95 02/11/91 03/22/85 | 2 1998 2 2008 1 2001 1 2001 1 2011 2 2007 4 1999 | 2 1999 2 2008 1 2001 1 2001 1 2011 1 2007 4 1999 |
| 7 | NE | Nebraska Ordnance Plant (Former) | Mead | 01 03 | RA RI/FS | FF | 06/12/96 02/08/95 | 3 1998 1 1999 | 3 1998 1 2000 |
| 8 | CO | Air Force Plant PIKS | Watertown | 01 | RI/FS | FF | 02/07/89 | 4 1999 | 4 2000 |
| 8 | CO | California Gulch | Leadville | 00 05 06 07 08 09 | RI RI/FS RI/FS RI/FS RI/FS RI/FS | F PRP F PRP PRP PRP | 12/18/92 08/29/94 08/26/94 08/26/94 08/26/94 08/26/94 | 3 1996 4 1996 2 1997 2 1997 3 1997 4 1998 | 3 1996 4 1996 4 1999 4 1999 2 1999 4 1998 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|----------------------------|------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 8 | CO | Central City - Clear Creek | Idaho Springs | 12 | RI/FS | PRP | 08/26/94 | 4 | 2001 |
| | | | | 03 | RA | F | 09/26/96 | 4 | 2007 |
| | | | | 03 | RA | S | 09/29/93 | 4 | 1999 |
| | | | | 03 | RA | S | 09/29/93 | 4 | 2000 |
| | | | | 03 | RA | S | 09/29/93 | 4 | 2000 |
| | | | | 03 | RA | S | 09/29/93 | 4 | 2000 |
| 8 | CO | Denver Radium Site | Denver | 08 | RA | PRP | 03/31/93 | 1 | 1997 |
| 8 | CO | Eagle Mine | Ninturn/Redcliff | 01 | FS | PS | 09/01/88 | 2 | 1999 |
| 8 | CO | Lincoln Park | Canon City | 01 | FS | F | 03/11/92 | 1 | 1997 |
| 8 | CO | Louray Landfill | Arapahoe County | 00 | RA | PRP | 01/17/95 | 4 | 1999 |
| | | | | 01 | RA | PRP | 08/22/96 | 4 | 1998 |
| | | | | 01 | RA | PRP | 03/12/97 | 4 | 1998 |
| | | | | 01 | RA | PRP | 04/22/97 | 4 | 1998 |
| 8 | CO | Rocky Flats Plant (USDOE) | Golden | 04 | RI | FF | 06/08/90 | 4 | 1999 |
| | | | | 06 | RI | FF | 04/19/91 | 4 | 1998 |
| | | | | 07 | RI | FF | 06/08/90 | 4 | 1996 |
| | | | | 12 | RI | FF | 05/08/92 | 4 | 1999 |
| | | | | 13 | RI | FF | 05/15/92 | 4 | 1999 |
| | | | | 16 | RI | FF | 09/24/91 | 4 | 1999 |
| 8 | CO | Rocky Mountain Arsenal | Adams County | 03 | RA | FF | 12/09/96 | 1 | 2001 |
| | | | | 03 | RA | FF | 12/09/96 | 4 | 1998 |
| | | | | 03 | RA | FF | 12/09/96 | 4 | 2008 |
| | | | | 03 | RA | FF | 12/09/96 | 4 | 2008 |
| | | | | 03 | RA | FF | 12/09/96 | 4 | 2000 |
| | | | | 03 | RA | FF | 12/09/96 | 3 | 1998 |
| | | | | 03 | RA | FF | 12/09/96 | 4 | 1998 |
| | | | | 03 | RA | FF | 08/19/97 | 2 | 1999 |
| | | | | 03 | RA | FF | 09/05/97 | 4 | 1998 |
| | | | | 03 | RA | FF | 09/26/97 | 1 | 2001 |
| | | | | 04 | RA | FF | 03/13/96 | 2 | 1997 |
| | | | | 04 | RA | FF | 12/09/96 | 4 | 2008 |
| | | | | 04 | RA | FF | 12/09/96 | 4 | 2008 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|----------------------------------|-----------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| | | | | | | | | | |
| 8 | CO | Summitville Mine | Rio Grande County | 00 | RI/FS | F* | 05/11/93 | 4 | 1998 |
| | | | | 00 | RA | F | 06/07/95 | 3 | 2001 |
| | | | | 00 | RI/FS | S | 09/11/97 | 3 | 2001 |
| | | | | 01 | RA | F | 06/07/95 | 4 | 1999 |
| | | | | 01 | RA | F | 07/11/96 | 4 | 2003 |
| | | | | 02 | RA | F | 06/07/95 | 3 | 1997 |
| | | | | 03 | FS | F | 09/21/94 | 4 | 1999 |
| | | | | | | | | | 1 |
| 8 | MT | Anaconda Co. Smelter | Anaconda | 07 | RA | PRP | 05/19/94 | 3 | 1998 |
| | | | East Helena | 01 | RA | PRP | 03/31/92 | 1 | 1998 |
| | | | | 02 | RI/FS | PRP | 12/30/88 | 1 | 2002 |
| | | | | | | | | | 3 |
| | | | | | | | | | 1998 |
| 8 | MT | Idaho Pole Co. | Bozeman | 01 | RA | PRP | 06/29/95 | 1 | 2002 |
| | | | | 01 | RA | PRP | 08/22/96 | 1 | 2007 |
| | | | | | | | | | 1 |
| | | | | | | | | | 2002 |
| 8 | MT | Libby Ground Water Contamination | Libby | 02 | RA | PRP | 10/18/89 | 4 | 1999 |
| | | | | | | | | | 4 |
| | | | | | | | | | 2010 |
| 8 | MT | Milltown Reservoir Sediments | Milltown | 02 | FS | PRP | 02/02/90 | 3 | 1997 |
| | | | | 03 | RI/FS | PRP | 07/07/95 | 2 | 1998 |
| | | | | | | | | | 4 |
| | | | | | | | | | 1999 |
| 8 | MT | Montana Pole and Treating | Butte | 01 | RA | PRP* | 04/18/96 | 1 | 2014 |
| | | | | | | | | | 1 |
| | | | | | | | | | 2014 |
| 8 | MT | Silver Bow Creek/Butte Area | Silver Bow/Deer Lodge | 04 | RA | PRP | 06/30/92 | 4 | 1998 |
| | | | | 07 | RA | PRP | 06/09/97 | 1 | 2022 |
| | | | | 12 | RA | FE | 05/18/94 | 4 | 1998 |
| | | | | | | | | | 2 |
| | | | | | | | | | 2002 |
| 8 | SD | Ellsworth Air Force Base | Rapid City | 11 | RA | FF | 04/29/97 | 4 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|-------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 8 | UT | Hill Air Force Base | Ogden | 01 | RI/FS | FF | 06/28/91 | 3 | 1998 |
| | | | | 02 | RA | FF | 09/30/96 | 4 | 1997 |
| | | | | 03 | RA | FF | 12/23/96 | 4 | 1998 |
| | | | | 05 | RI/FS | FF | 08/13/91 | 4 | 1997 |
| | | | | 07 | RA | FF | 11/05/96 | 4 | 1998 |
| | | | | 08 | RI/FS | FF | 05/03/95 | 1 | 1999 |
| | | | | 01 | RI/FS | PRP | 09/22/93 | 4 | 1996 |
| 8 | UT | Kennecott (North Zone) | Magna | 08 | RI/FS | PRP | 06/16/97 | 4 | 1998 |
| 8 | UT | Kennecott (South Zone) | Copperton | 00 | RI/FS | PRP | 09/22/93 | 1 | 1998 |
| | | | | 02 | RI/FS | PRP | 07/29/94 | 2 | 1998 |
| 8 | UT | Midvale Slag | Midvale | 02 | RI/FS | F | 09/05/97 | 1 | 1999 |
| 8 | UT | Monticello Mill Tails (USDOE) | Monticello | 01 | RA | FF | 06/07/97 | 4 | 1999 |
| | | | | 02 | RA | FF | 05/13/94 | 3 | 1998 |
| | | | | 02 | RA | FF | 09/20/96 | 1 | 1998 |
| | | | | 03 | RI/FS | FF | 05/31/91 | 1 | 1998 |
| 8 | UT | Monticello Radioactively Contaminated Properties | Monticello | 02 | RA | FF | 11/09/90 | 4 | 1997 |
| | | | | 00 | FS | FE | 01/18/94 | 1 | 1998 |
| 8 | UT | Murray Smelter | Murray City | | | | | | |
| 8 | UT | Portland Cement (Kiln Dust 2 & 3) | Salt Lake City | 01 | RA | S | 04/03/95 | 1 | 1997 |
| 8 | UT | Richardson Flat Tails | Summit County | 01 | RI/FS | PRP | 09/29/89 | 1 | 1997 |
| 8 | UT | Sharon Steel Corp. (Midvale Tails/Smelters) | Midvale | 01 | RA | S | 05/18/95 | 4 | 1997 |
| | | | | 02 | RA | S | 09/29/95 | 2 | 1997 |
| | | | | 02 | RA | S | 09/20/94 | 4 | 1996 |
| 8 | UT | Tooele Army Depot (North Area) | Tooele | 04 | RI/FS | FF | 07/15/93 | 3 | 1998 |
| | | | | 09 | RI/FS | FF | 01/02/92 | 3 | 1993 |
| | | | | | | | | 2 | 2000 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|----------------------|--|---|---|--|------------------------------------|--|
| 8 | WY | F.E. Warren Air Force Base | Cheyenne | 03 03 06 07 10 | RA RA RI/FS RI/FS RI/FS | FF FF FF FF FF | 11/01/96 03/21/97 03/09/94 03/23/94 01/01/94 | 2 2 2 2 2 | 1998 2000 2000 2000 2000 |
| 9 | AZ | Apache Powder Co. | St. David | 01 | RA | PRP | 02/05/97 | 4 | 1998 |
| 9 | AZ | Hassayampa Landfill | Hassayampa | 01 | RA | PRP | 01/22/96 | 2 | 1997 |
| 9 | AZ | Indian Bend Wash Area | Scottsdale/Tmpe/Phnx | 02 02 03 05 06 06 07 | RA FS RA/FS RA RA RA RI | PRP PRP F PRP PRP PRP F | 06/30/92 06/27/97 03/14/98 03/29/96 02/08/94 07/11/94 09/26/90 | 3 2 1 1 1 1 2 | 1997 1997 1998 1998 1997 1998 1998 |
| 9 | AZ | Luke Air Force Base | Glendale | 01 02 | RI/FS RA | FF FF | 09/27/90 04/10/95 | 3 4 | 1997 1999 |
| 9 | AZ | Nineteenth Avenue Landfill | Phoenix | 01 | RA | PS | 05/11/95 | 3 | 1997 |
| 9 | AZ | Quality Printed Circuits | Phoenix | 01 | RI/FS | F | 06/18/97 | 4 | 1998 |
| 9 | AZ | Williams Air Force Base | Chandler | 02 04 05 | RA RI/FS RI/FS | FF FF FF | 12/30/92 07/31/95 09/01/93 | 1 1 3 | 1997 1998 1999 |
| 9 | AZ | Yuma Marine Corps Air Station | Yuma | 01 | RI/FS | FF | 09/30/91 | 1 | 1999 |
| 9 | CA | Aerojet General Corp. | Rancho Cordova | 01 | RI/FS | PRP | 09/08/88 | 4 | 1999 |
| 9 | CA | Atlas Asbestos Mine | Fresno County | 01 | RA | PRP | 06/22/94 | 2 | 1997 |
| 9 | CA | Barstow Marine Corps Logistics Base (Nebo Area) | Barstow | 07 | RI/FS | FF | 09/28/90 | 2 | 2000 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|------------------------------------|------------------|--|---|--|--|---|--|
| | | | | | | | | | |
| 9 | CA | Brown & Bryant, Inc. (Arvin Plant) | Arvin | 01 RI/FS | RA F* | | 09/27/96 09/30/92 | 1 3 | 1999 3 1999 |
| 9 | CA | Camp Pendleton Marine Corps Base | San Diego County | 03 RI/FS | FF | | 09/28/90 | 1 | 1998 4 1998 |
| 9 | CA | Castle Air Force Base | Merced | 01 04 05 05 | RI/FS RA RA | FF FF FF | 07/21/89 12/16/92 03/01/97 06/02/97 | 2 1 4 4 | 1999 1 1999 4 2000 4 2000 |
| 9 | CA | Concord Naval Weapons Station | Concord | 01 02 03 | RI/FS RI/FS RI/FS | FF FF FF | 02/02/95 11/21/94 02/14/95 | 4 4 1 | 1998 4 1998 2 1999 |
| 9 | CA | Cooper Drum Co. | South Gate | 01 | RI/FS | F | 08/12/93 | 1 | 1999 1 2002 |
| 9 | CA | Crazy Horse Sanitary Landfill | Salinas | 01 | RI/FS | EP | 09/18/93 | 2 | 1998 2 2002 |
| 9 | CA | Del Amo Facility | Los Angeles | 01 | RI/FS | MR | 05/07/92 | 4 | 1998 1 2000 |
| 9 | CA | Edwards Air Force Base | Kern County | 01 02 03 05 07 08 09 10 11 | RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS | FF FF FF FF FF FF FF FF FF | 09/26/90 09/26/90 12/18/92 06/21/94 06/03/94 07/16/96 07/16/96 07/16/96 07/16/96 | 4 2 1 2 4 3 1 2 1 | 2004 4 1997 1 1999 2 2001 4 1999 3 2003 1 2002 2 2002 1 2003 |
| 9 | CA | El Toro Marine Corps Air Station | El Toro | 00 01 03 04 05 08 | RI/FS RI/FS RI/FS RI/FS RI/FS RI | FF FF FF FF FF FF | 09/28/90 09/28/90 09/28/90 09/28/90 09/28/90 09/28/90 | 4 4 2 1 1 2 | 1998 4 1999 3 1999 2 1999 4 1998 2 2000 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE | |
|----|----|---|----------------|--|----------------------|--|------------------|------------------------------------|-----------------------------------|------------------------------|
| 9 | CA | Fairchild Semiconductor/Camera & (South San Jose Plant) | South San Jose | 01 RA 02 RA | PRP PRP | 12/11/96 04/04/95 | 1 1 | 1998 2030 | 2 2030 | |
| 9 | CA | Fort Ord | Marina | 01 RA 02 RA 07 RA | FF FF FF | 09/29/95 05/17/97 05/31/97 | | 4 2 4 | 1998 1999 1998 | |
| 9 | CA | Frontier Fertilizer | Davis | 01 RI/FS | F | 08/02/93 | 3 | 1998 | 3 | 1999 |
| 9 | CA | GBF, Inc., Dump | Antioch | 01 RI/FS | PS | 07/28/93 | 2 | 1997 | 4 | 1998 |
| 9 | CA | George Air Force Base | Victorville | 02 RI/FS 03 RA | FF FF | 09/21/90 04/29/96 | 4 1 | 1999 1998 | 4 2000 | |
| 9 | CA | Hunter's Point Annex | San Francisco | 03 RI/FS 04 RI/FS 05 RI/FS 06 RI/FS | FF FF FF FF | 09/28/90 10/01/90 01/22/91 09/28/90 | 1 1 3 3 | 1998 1998 1998 1999 | 3 4 2 3 | 1999 1998 2000 1999 |
| 9 | CA | Intel Corp. (Mountain View Plant) | Mountain View | 01 RA 02 RA | PRP PRP | 12/11/96 04/17/95 | 2 | 1998 | 2 | 2030 |
| 9 | CA | Iron Mountain Mine | Redding | 03 RA 05 RI/FS 06 RI/FS | F F F | 08/23/94 09/18/96 09/29/96 | 2 | 1997 | 1 | 1999 |
| 9 | CA | J.H. Baxter & Co. | Weed | 01 FS 03 RA | F PRP | 08/04/95 07/16/92 | 1 | 1997 | 1 | 2002 |
| 9 | CA | Jasco Chemical Corp. | Mountain View | 01 RA | PRP | 07/31/96 | 2 | 1998 | 1 | 1999 |
| 9 | CA | Jet Propulsion Laboratory (NASA) | Pasadena | 01 RI/FS 02 RI/FS 03 RI/FS | FF FF FF* | 12/23/92 07/07/93 04/29/94 | 1 4 1 | 2000 1999 2000 | 1 4 1 | 2000 1999 2000 |
| 9 | CA | Koppers Co., Inc. (Oroville Plant) | Oroville | 01 RA 01 RA | PRP PRP | 09/17/93 09/17/96 | 1 | 1998 | 4 | 1998 2000 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF RENEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND RENEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997,**

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE | | |
|----|----|--|------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|---|------|
| 9 | CA | LEHR/Old Campus Landfill (USDOE) | Davis | 01 | RI/FS | FF | 09/30/94 | 4 | 1997 | 4 | 2002 |
| 9 | CA | Lawrence Livermore National Laboratory | Livermore | 00 | RI/FS | FF | 06/29/92 | 1 | 2001 | 3 | 2000 |
| 9 | CA | Lawrence Livermore National Laboratory (USDOE) | Livermore | 06 | RI | FF | 06/30/92 | 1 | 2000 | 4 | 2003 |
| 9 | CA | Lorentz Barrel & Drum Co. | San Jose | 01 | RA | F | 07/04/96 | 1 | 1998 | 4 | 1998 |
| 9 | CA | Louisiana-Pacific Corp. | Oroville | 01 | RA | PRP | 12/28/92 | 4 | 1998 | | |
| 9 | CA | March Air Force Base | Riverside | 01 | RI/FS | FF | 09/27/90 | 1 | 1997 | 3 | 1999 |
| | | | | 03 | RI/FS | FF | 08/06/91 | 4 | 1998 | | |
| | | | | 04 | RI/FS | FF | 01/24/92 | 3 | 1997 | 4 | 2000 |
| 9 | CA | Mare Island Naval Shipyard | Vellejo | 00 | RI/FS | FF | 10/23/90 | 4 | 1998 | | |
| 9 | CA | Mather Air Force Base (AC & W Disposal Site) | Sacramento | 01 | RA | FF | 07/21/97 | 4 | 2000 | | |
| | | | | 01 | RA | FF | 09/15/97 | 4 | 2000 | | |
| | | | | 03 | RA | FF | 06/21/94 | 3 | 1997 | 3 | 1999 |
| | | | | 04 | RI/FS | FF | 09/19/95 | 1 | 1998 | 4 | 1998 |
| 9 | CA | McClellan Air Force Base (Ground Water Contamination) | Sacramento | 01 | RA | FF | 05/11/95 | 2 | 1998 | 1 | 1999 |
| | | | | 04 | RI | FF | 07/21/89 | 2 | 2000 | | |
| | | | | 05 | RI | FF | 08/21/90 | 2 | 2000 | | |
| | | | | 06 | RI | FF | 11/23/92 | 2 | 2000 | | |
| | | | | 07 | RI | FF | 09/27/96 | 2 | 2000 | | |
| | | | | 08 | RI | FF | 01/13/93 | 2 | 2000 | | |
| | | | | 09 | RI | FF | 07/21/89 | 2 | 2000 | | |
| 9 | CA | McColl | Fullerton | 01 | RA | S | 06/11/84 | 4 | 1991 | 4 | 1998 |
| 9 | CA | McCormic and Baxter Creosoting Co. | Stockton | 01 | RI/FS | F | 06/30/92 | 2 | 1997 | 3 | 1999 |
| | | | | 02 | RI/FS | F | 03/24/93 | 4 | 1998 | | |
| | | | | 03 | RI/FS | F | 09/28/94 | 2 | 1997 | 4 | 1998 |

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE | | |
|----|----|------------------------------------|----------------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|---|------|
| 9 | CA | Modesto Ground Water Contamination | Modesto | 01 | RI/FS | F | 03/21/91 | 1 | 1997 | 4 | 1998 |
| 9 | CA | Moffett Naval Air Station | Sunnyvale | 01 | RA | FF | 08/19/97 | | | 6 | 1998 |
| | | | | 05 | RA | FF | 08/01/97 | | | 4 | 2000 |
| | | | | 06 | RI/FS | FF | 08/08/89 | 1 | 1998 | 2 | 1999 |
| | | | | 07 | RI/FS | FF | 08/08/89 | | | 1 | 1999 |
| 9 | CA | Montrose Chemical Corp. | Torrance | 03 | RI/FS | F | 08/14/97 | | | 4 | 1998 |
| 9 | CA | National Semiconductor Corp. | Santa Clara | 01 | RA | PS | 09/11/91 | 1 | 1998 | 4 | 1998 |
| 9 | CA | Newmark Ground Water Contamination | San Bernardino | 01 | RA | F | 09/18/95 | 2 | 1998 | 4 | 1998 |
| | | | | 02 | RA | F | 09/05/96 | 2 | 1999 | 2 | 1999 |
| | | | | 03 | RI/FS | F | 02/09/94 | 3 | 1998 | 4 | 1999 |
| 9 | CA | Ralph Gray Trucking Co. | Westminster | 02 | RI/FS | F | 06/19/93 | 4 | 1997 | 1 | 1999 |
| 9 | CA | Raytheon Corp. | Mountain View | 01 | RA | PRP | 12/11/96 | | | 2 | 2030 |
| 9 | CA | Sacramento Army Depot | Sacramento | 01 | RA | FF | 06/24/96 | | | 4 | 1999 |
| | | | | 02 | RA | FF | 06/26/96 | | | 4 | 1999 |
| | | | | 02 | RA | FF | 02/16/90 | 4 | 1999 | 4 | 1999 |
| 9 | CA | San Fernando Valley (Area 1) | Los Angeles | 01 | RI/FS | F | 08/16/85 | | | 3 | 2000 |
| | | | | 01 | RI/FS | PRP | 02/18/94 | | | 4 | 1998 |
| | | | | 01 | RI | PRP | 02/18/94 | 1 | 1997 | 4 | 1998 |
| | | | | 03 | RA | PRP | 11/22/93 | 2 | 1997 | 4 | 1998 |
| | | | | 03 | RA | PRP | 11/22/93 | 2 | 1997 | 4 | 1998 |
| | | | | 03 | RA | PRP | 09/30/97 | | | 2 | 2000 |
| 9 | CA | San Fernando Valley (Area 2) | Los Angeles/Glendale | 01 | RI/FS | \$ | 08/16/85 | | | 4 | 2000 |
| 9 | CA | San Fernando Valley (Area 3) | Glendale | 01 | RI/FS | \$ | 08/16/85 | | | 3 | 2000 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

**STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997**

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE |
|----|----|---|----------------------|-----------------------|-------------------------|-------------------|----------------------------------|---|
| | | | | | | | 08/16/85 09/28/92 | 4 1997 |
| 9 | CA | San Fernando Valley Area 4) | Los Angeles | 01 02 | RI/FS RI/FS | S F | 06/13/84 03/16/95 07/25/95 | 4 1998 4 1999 4 2000 |
| 9 | CA | San Gabriel Valley Area 1) | EI Monte | 00 01 05 | RI/FS RI/FS RI/FS | PRP PRP PRP | 09/29/92 | 4 1997 |
| 9 | CA | Selma Treating Co. | Selma | 01 02 | RA RA | F F | 07/22/92 09/29/92 | 1 1998 4 2014 |
| 9 | CA | Sharpe Army Depot | Lathrop | 01 | RA | FF | 05/30/95 | 4 1997 |
| 9 | CA | South Bay Asbestos Area (Alviso Dumping Area) | Alviso | 01 | RA | PRP | 10/15/93 | 1 1998 4 1999 |
| 9 | CA | South Bay Basin | Silicon Valley | 01 | RI/FS | F | 01/28/87 | 4 1991 |
| 9 | CA | Stoker Company | Imperial | 01 | RI/FS | F | 05/01/92 | 4 2000 |
| 9 | CA | Stringfellow | Glen Avon Heights | 05 | RI/FS | S | 10/01/90 | 1 1998 2 2002 |
| 9 | CA | Sulphur Bank Mercury Mine | Clear Lake | 01 02 03 | RI/FS RI/FS RI/FS | F* F* EP* | 09/28/90 11/18/91 09/28/90 | 3 3 3 1998 2 2000 2 2000 |
| 9 | CA | T.H. Agriculture & Nutrition Co. (Thompson-Haywood Chem) | Fresno | 01 | RI/FS | PS | 02/06/87 | 4 1997 4 1998 |
| 9 | CA | Tracy Defense Depot | Tracy | 02 | RA | FF | 08/12/93 | 4 1997 4 1998 |
| 9 | CA | Travis Air Force Base | Solano County | 02 03 04 | RI/FS RI/FS RI/FS | FF FF FF | 04/01/94 06/10/95 06/10/95 | 3 1997 2 1998 4 2003 |
| 9 | CA | Treasure Island Naval Station- | San Francisco | 01 02 | RI/FS RI/FS | FF FF | 07/12/91 07/12/91 | 1 1999 4 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF RENEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | SI | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|--------------------------|--|---|--|--|---|---|
| 9 | CA | Tustin Marine Corps Air Station | Tustin | 01 03 | RI/FS RI/FS | FF FF | 08/30/95 07/15/96 | 2 | 2000 |
| 9 | CA | United Heckathorn Co. | Richmond | 01 | RA | PRP | 07/23/96 | 4 | 1999 |
| 9 | CA | Watkins-Johnson Co. (Stewart division) | Scotts Valley | 01 | RA | PRP | 07/16/91 | 1 | 1997 |
| 9 | CA | Westinghouse Electric Corp. (Sunnyvale Plant) | Sunnyvale | 01 | RA | PRP | 03/19/97 | 4 | 1998 |
| 9 | HI | Del Monte Corp. (Oahu Plantation) | Honolulu County | 01 | RI/FS | PRP | 09/28/95 | 1 | 1998 |
| 9 | HI | Pearl Harbor Naval Complex | Pearl Harbor | 01 02 03 04 05 06 07 08 09 10 11 | RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS RI/FS | FF FF FF FF FF FF FF FF FF FF FF | 09/30/93 04/26/95 09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 09/30/93 | 1 4 4 1 1 1 1 2 2 2 2 | 1999 1999 2000 2000 1999 1999 1999 1999 2 2 2 |
| 9 | HI | Schofield Barracks | Dahu | 04 | RA | FF | 06/01/97 | 4 | 1998 |
| 9 | NV | Carson River Mercury Site (Trust Territories PC) | Lyon/Churchill County | 01 02 | RA RI/FS | F F | 09/30/96 09/28/90 | 3 4 | 1998 1 2002 |
| 10 | AK | Adak Naval Air Station | Adak | 02 | RI/FS | FF | 05/06/96 | 4 | 1998 |
| 10 | AK | Eielson Air Force Base | Fairbanks N Star Borough | 01 02 03 04 05 07 | RA RA RA RA RA RA | FF FF FF FF FF FF | 11/07/95 10/22/95 06/08/96 06/08/96 06/08/96 08/05/96 | 2 4 1997 4 4 4 | 1997 4 1999 4 1998 4 1998 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE | |
|----|----|--|---------------------------|--|---|--|--|---|---|--|
| 10 | AK | Elmendorf Air Force Base | Greater Anchorage Borough | 01 02 05 08 | RA RA RA RA | FF FF FF FF | 05/22/95 05/05/95 07/15/96 08/11/93 | 4 4 4 4 | 1998 1998 1998 1998 | |
| 10 | AK | Fort Richardson (USARRY) | Anchorage | 03 04 | RI/FS RI/FS | FF FF | 03/06/96 09/12/96 | 2 2 | 1998 1999 | |
| 10 | AK | Fort Wainright | Fairbanks N Star Borough | 02 03 04 05 | RA RA RA RI/FS | FF FF FF FF | 03/31/97 05/30/96 06/23/97 01/17/95 | 1 4 4 1 | 1999 1999 1998 1999 | |
| 10 | AK | Ketchikan Pulp Company | Ketchikan | 01 02 | RI/FS RI/FS | PRP PRP | 07/21/97 09/19/95 | | 4 1 | 1999 1999 |
| 10 | ID | Blackbird Mine | Lemhi County | 01 | RI/FS | PRP | 11/18/94 | 3 | 2000 | 1 |
| 10 | ID | Bunker Hill Mining & Metallurgical | Smelterville | 01 02 | RA RA | PRP F | 09/27/94 04/13/95 | 1 | 2000 2002 | 1 1 |
| 10 | ID | Idaho National Engineering Lab (USDOE) | Idaho Falls | 02 03 07 10 11 13 15 16 18 20 21 25 | RA RI/FS RI/FS RI/FS RI/FS RI/FS RA RI/FS RA RI/FS RI/FS RI/FS | FF FF FF FF FF FF FF FF FF FF FF FF | 02/11/94 10/10/95 03/17/95 04/02/97 06/17/97 11/14/96 11/15/95 11/06/95 12/07/94 08/15/95 03/22/96 12/01/93 | 4 4 4 1 1 4 2 1 1 1 4 | 1998 1999 1997 2000 2000 2000 2002 4 1 1 1 1 2001 | 4 4 4 1 1 4 2 1 1 1 1 3 |
| 10 | ID | Kerr-McGee Chemical Corp. (Soda Springs Plant) | Soda Springs | 01 | RA | PRP | 07/17/97 | | 1 | 2010 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|---------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 10 | ID | Mountain Home Airforce Base | Mountain Home | 03 | RA | FF | 06/18/96 | 1 | 1998 |
| 10 | ID | Pacific Hide & Fur Recycling Co. | Pocatello | 02 | RA | PRP | 08/23/96 | 2 | 1999 |
| 10 | OR | Fremont Nat. Forest Uranium Mines (USDA) | Lakeview | 02 | RI/FS | FF | 04/24/95 | 4 | 1997 |
| 10 | OR | Gould, Inc. | Portland | 01 | RA | PRP | 03/02/92 | 4 | 1998 |
| 10 | OR | McCormick & Baxter Creos. Co. (Portland) | Portland | 01 | RA | S | 06/01/96 | 4 | 1999 |
| | | | | 01 | RI/FS | PRP | 09/29/95 | 1 | 1998 |
| | | | | 01 | RI/FS | F | 08/08/96 | 1 | 1998 |
| | | | | 02 | RA | S | 09/24/97 | 4 | 2000 |
| 10 | OR | Teledyne Wah Chang | Albany | 01 | RA | PRP | 06/23/97 | 2 | 1998 |
| | | | | 03 | RA | PRP | 09/29/97 | 4 | 1999 |
| 10 | OR | Umatilla Army Depot (Lagoons) | Hermiston | 01 | RA | FF | 02/15/94 | 2 | 1997 |
| | | | | 02 | RA | FF | 06/20/94 | 2 | 1997 |
| | | | | 03 | RA | FF | 09/14/95 | 1 | 1999 |
| | | | | 04 | RA | FF | 11/06/95 | 1 | 2026 |
| | | | | 05 | RA | FF | 11/06/95 | 1 | 2001 |
| | | | | 06 | RA | FF | 11/06/95 | 2 | 1998 |
| | | | | 07 | RA | FF | 06/21/96 | 2 | 1997 |
| 10 | WA | Bangor Naval Submarine Base | Silverdale | 01 | RA | FF | 06/17/96 | 1 | 1997 |
| | | | | 02 | RA | FF | 09/13/94 | 4 | 1999 |
| | | | | 05 | RA | FF | 12/01/95 | 1 | 1998 |
| | | | | 06 | RA | FF | 04/16/96 | 4 | 1998 |
| | | | | 07 | RA | FF | 02/04/93 | 1 | 1997 |
| | | | | 08 | RI/FS | FF | 04/04/97 | 4 | 1999 |
| 10 | WA | Bangor Ordnance Disposal | Bremerton | 01 | RA | FF | 03/05/93 | 2 | 1997 |
| | | | | 02 | RA | FF | 05/01/97 | 3 | 1999 |
| 10 | WA | BoeingHub/Airco | Vancouver | 01 | RI/FS | F | 03/27/95 | 1 | 1998 |
| | | | | | | | | 3 | 1999 |

Progress Toward Implementing Superfund: Fiscal Year 1997

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|--|----------------|-----------------------|----------|------|------------------|------------------------------------|-----------------------------------|
| 10 | WA | Colbert Landfill | Colbert | 01 | RA | MR | 08/28/89 | 4 | 1998 |
| 10 | WA | Commencement Bay, Near Shore/Tide Flats | Pierce County | 01 | RA | PS | 06/30/89 | 1 | 1995 |
| | | | | 04 | RA | PS | 11/12/91 | 1 | 1998 |
| | | | | 05 | RA | PS | 01/16/90 | 1 | 2000 |
| | | | | 06 | RA | PS | 12/17/93 | 1 | 1998 |
| | | | | 07 | RA | PS | 04/11/91 | 1 | 1999 |
| | | | | 09 | RA | PS | 07/31/92 | 4 | 1997 |
| | | | | 11 | RA | PRP | 06/25/93 | 2 | 1998 |
| | | | | 19 | FS | PRP | 10/04/94 | 2 | 2000 |
| | | | | 22 | RA | PRP | 12/21/93 | 4 | 2001 |
| 10 | WA | Fairchild Air Force Base (4 Waste Areas) | Spokane County | 02 | RA | FF | 03/07/94 | 3 | 1997 |
| | | | | 03 | RA | FF | 09/17/96 | 1 | 1997 |
| | | | | 04 | RI | FF | 05/31/95 | 2 | 1999 |
| 10 | WA | Fort Lewis Logistics Center | Tillicum | 01 | RA | FF | 01/15/92 | 1 | 1998 |
| | | | | 02 | RA | FF | 02/01/96 | 2 | 1999 |
| | | | | 03 | RA | FF | 01/11/96 | 2 | 1997 |
| 10 | WA | Hanford 100-Area (USDOE) | Benton County | 02 | RA | FF | 06/14/96 | | 4 2003 |
| | | | | 03 | RA | FF | 11/25/96 | | 3 2001 |
| | | | | 04 | RA | FF | 07/15/96 | 2 | 1999 |
| | | | | 07 | RA | FF | 09/23/97 | 4 | 2003 |
| | | | | 08 | RI/FS | FF | 10/12/90 | 3 | 1997 |
| | | | | 09 | RI/FS | FF | 10/12/90 | 3 | 1999 |
| | | | | 13 | RI/FS | FF* | 06/30/93 | 2 | 1997 |
| | | | | 17 | RI/FS | FF | 08/17/95 | 1 | 1999 |
| | | | | 27 | RI/FS | FF | 04/20/95 | 1 | 1999 |
| | | | | 28 | RI/FS | FF | 05/24/93 | 1 | 2000 |
| 10 | WA | Hanford 200-Area (USDOE) | Benton County | 01 | RI/FS | FF | 05/15/89 | 4 | 1999 |
| | | | | 02 | RI/FS | FF | 08/31/92 | 2 | 1997 |
| | | | | 11 | RI/FS | FF | 01/31/94 | 2 | 1997 |
| | | | | 12 | RA | FF | 03/31/97 | 2 | 2000 |
| | | | | 13 | RA | FF | 08/26/96 | 4 | 2001 |

APPENDIX A

STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES,
AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1997

| RG | ST | SITE NAME | LOCATION | OPER- ABLE UNIT | ACTIVITY | LEAD | FUNDING START | PREVIOUS COMPLETION SCHEDULE | PRESENT COMPLETION SCHEDULE |
|----|----|---|----------------------|----------------------------|-------------------------------|---------------------|--|------------------------------------|-----------------------------------|
| 10 | WA | Hanford 300-Area (USDOE) | Benton County | 01 03 | RA RI/FS | FF | 07/07/97 03/31/95 | 2 | 2001 |
| 10 | WA | Harbor Island (Lead) | Seattle | 01 08 | RA RI/FS | PRP F | 08/26/97 09/07/88 | 4 | 1997 |
| 10 | WA | Jackson Park Housing Complex (USNAVY) | Kitsap County | 01 02 | RI/FS RI/FS | FF | 07/01/95 07/01/95 | 2 3 | 1998 |
| 10 | WA | Naval Undersea Warfare Engineering Stn. (4 Waste Area) | Keyport | 01 | RI/FS | FF | 07/17/90 | 4 | 1997 |
| 10 | WA | Northwest Transformer (South Harkness St.) | Everson | 01 | RA | PRP | 09/30/92 | 1 | 1997 |
| 10 | WA | Pacific Sound Resources | Seattle | 01 02 | RI/FS RI/FS | PRP F | 09/29/94 05/18/95 | 2 2 | 1999 |
| 10 | WA | Paterno Well Field Ground Water Contam. | Tumwater | 01 | RI/FS | F | 06/05/97 | 4 | 1999 |
| 10 | WA | Puget Sound Naval Shipyard Complex (USNAVY) | Bremerton | 02 04 | RI/FS RA | FF | 01/26/94 06/18/97 | 1 | 1998 |
| 10 | WA | Queen City Farms | Maple Valley | 01 | RA | PRP | 07/27/95 | 3 | 1999 |
| 10 | WA | Tulalip Landfill | Marysville | 01 | RI/FS | PRP | 08/12/93 | 3 | 1998 |
| 10 | WA | Vancouver Water Station #1 Contamination | Vancouver | 01 | RI/FS | F | 09/16/97 | 4 | 1998 |
| 10 | WA | Vancouver Water Station #4 Contamination | Vancouver | 01 | RI/FS | F | 04/02/92 | 4 | 1998 |
| 10 | WA | Wycoff Co./Eagle Harbor | Bainbridge Island | 01 02 03 04 04 | RA RI/FS RA RA RA | PRP F F F* | 07/07/95 09/16/92 04/25/97 02/15/95 07/03/96 | 1 1 4 4 2 | 1999 2 4 4 2 |