

# **Appendix A**

## **Status of Remedial Investigations, Feasibility Studies, and Remedial Actions at Sites on the National Priorities List in Progress on September 30, 1998**

Appendix A satisfies the combined statutory requirements of CERCLA Sections 301(h)(1)(B) and (F). Accordingly, this appendix reports the status and estimated completion date of all remedial investigation/feasibility study (RI/FS) and remedial action RA Title I projects in progress at the end of FY98. This appendix also provides notice of RI/FSs and RAs that EPA presently believes will not meet its previously published schedule for completion, and includes new estimated dates of completion, as required by Section 301(h)(1)(C) to replace those reported in the previous fiscal year. In addition to meeting these statutory requirements, this appendix lists new remedial projects that were begun in and were in process at the end of FY98. Listed activities may include remedial projects at several operable units on a single site, as well as first and subsequent activities at a single operable unit.

Information in the appendix is organized under the following headings:

- **RG** – EPA region in which the site is located.

- **ST** – State in which the site is located.
- **Site Name** – Name of the site, as listed on the National Priorities List (NPL).
- **Location** – Location of the site, as listed on the NPL.
- **Operable Unit** – Operable unit at which the corresponding remedial activity is occurring; a single site may include more than one operable unit.
- **Activity** – Type of project in progress on September 30, 1998.
- **Lead** – The entity leading the activity, as follows:

**EP:** Fund-financed with EPA employees performing the project, not contractors;

**F:** Fund-financed and federal-lead by the Superfund remedial program;

**FE:** EPA enforcement program-lead;

knowledge. As work continues, schedules are adjusted to reflect actual site conditions.

**FF:** Federal facility-lead;

**MR:** Mixed funding; monies from both the Fund and potentially responsible parties (PRPs);

**PRP:** PRP-financed and conducted;

**PS:** PRP-financed work performed by the PRP under a state order (may include federal financing or federal oversight under an enforcement document);

**S:** State-lead and Fund-financed; and

**SE:** State enforcement-lead (may include federal financing).

Remaining terms used in the CERCLA Information System (CERCLIS) database, **O** (other), **SN** (state-lead and financed), no Fund money), and **SR** (state-ordered PRP response activities), are excluded from this status report because they do not include federal financing.

For some activities, the indicated lead is followed by an asterisk (\*), which indicates that funding for the activity was taken over by the indicated lead during FY98.

- **Funding Start** – The date on which funds were allocated for the activity.
- **Previous Completion Schedule** – For projects ongoing at the end of FY97 that continued into FY98, the quarter and fiscal year of the planned completion date for the activity. This column is blank for projects that were begun in FY98.
- **Present Completion Schedule** – The quarter and fiscal year of the planned completion of the activity.

An initial completion schedule is required to be put into CERCLIS when an activity is entered. Plans at this point are based on little site

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS		PRESENT	
				UNIT	ACTIVITY	LEAD		SCHEDULE	COMPLETION	SCHEDULE	
GU		Anderson Air Force Base	YIGO	1	RI/FS	FF	3/30/93	3	2001	4	1999
				2	RI/FS	FF	6/29/93	3	2000	3	2000
				4	RI/FS	FF	6/29/93	3	2000	3	2000
				5	RI/FS	FF	6/29/93	3	2002	3	2002
				6	RI/FS	FF	6/29/93	3	2003	3	2003
1	CT	Barkhamsted - New Hartford Landfill	Barkhamsted	1	RI/FS	PRP	9/30/91	2	1999	3	1999
1	CT	Beacon Heights Landfill	Beacon Falls	2	RA	PRP	3/31/92	4	1998	4	1999
1	CT	Durham Meadows	Durham	1	RI/FS	MR	6/30/97	1	2000	1	2000
1	CT	Laurel Park Inc. (once listed as Laurel Park Landfill)	Naugatuck Borough	2	RA	PRP	7/29/96	4	1998	4	1999
1	CT	New London Submarine Base	New London	2	RA	FF	4/14/98			3	2004
				4	RI/FS	FF	9/27/94	2	2000	2	2000
				5	RI/FS	FF	9/27/94	4	1999	4	1999
				7	RI/FS	FF	11/5/94	1	2000	1	2000
				8	RI/FS	FF	11/5/94	2	2001	2	2001
1	CT	Old Southington Landfill	Southington	1	RI	PRP	3/12/98			4	2007
1	CT	Raymark Industries, Inc.	Stratford	1	RA	F	5/15/96	4	1998	1	1999
				2	RI/FS	F	9/4/96	1	2000	1	2000
				3	RI/FS	F	9/20/93	1	2000	1	2000
				4	RI/FS	F	9/3/09			1	2000
1	CT	Solvents Recovery Service of New England	Southington	1	RA	PRP	5/21/92	3	1993	3	1993
				2	RA	PRP	10/29/86	4	1999		
1	MA	Atlas Tack Corp.	Fairhaven	1	RI/FS	F	9/18/89	2	1999	2	1999
1	MA	Baird & McGuire	Holbrook	2	RA	F	6/26/90	4	1999	4	1999
				3	RA	F	9/30/91	3	1999	4	1999
				4	RA	F	4/20/95	4	2000	4	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS		PRESENT	
				UNIT	ACTIVITY	LEAD		SCHEDULE	COMPLETION	SCHEDULE	
1	MA	Charles-George Reclamation Trust Landfill	Tyngsborough	3	RA	F	9/28/90	4	1999	4	1999
				4	RA	F	9/28/96	4	1999	4	1999
1	MA	Fort Devens	Fort Devens	1	RA	FF	6/13/96	2	2008	2	2008
				2	RI/FS	FF	5/13/91	2	1999	2	1999
				6	RA	FF	6/18/97	2	2000	2	2000
				7	RI/FS	FF	5/24/94	4	1998	1	1999
				8	RI/FS	FF	3/25/96	3	1999	1	2000
				9	RI/FS	FF	7/6/95	2	1999	1	2000
				11	RI/FS	FF	10/15/95	4	2000	4	2000
1	MA	GE - Housantonic River	Pittsfield	1	RI/FS	F	5/20/98			1	2000
				2	RI/FS	F	5/20/98			3	2000
				3	RI/FS	F	5/20/98			2	1999
				4	RI/FS	F	5/22/98			1	2000
				5	RI/FS	F	6/4/98			4	1999
				6	RI/FS	F	7/1/98			3	2000
1	MA	Groveland Wells	Groveland	1	RA	F	9/22/97	4	2000	4	2000
				2	RA	F	11/2/92	4	2000	4	2000
1	MA	Hanscom Field/Hanscom Air Force Base	Bedford	1	RI/FS	FF	3/14/97	4	2000	4	2000
				3	RI/FS	FF	6/12/97	4	1999	4	1999
1	MA	Hocomonco Pond	Westborough	2	RA	PRP	6/2/93	4	1999	2	2000
1	MA	Industri-Plex (Mark Philips Trust)	Woburn	1	RA	PRP	5/18/92	2	2000	2	2000
				2	RI	PRP	12/8/89	1	1998	1	1998
				2	RI/FS	F	5/30/90	4	2000	4	2000
1	MA	Iron Horse Park	Billerica	1	RA	PRP	7/15/91	4	1999	4	1999
				3	RI/FS	F	1/31/90	3	2000	2	2000
1	MA	Materials Technology Laboratory (US ARMY)	Watertown	2	RI/FS	FF	5/30/97	1	2000	1	2001
1	MA	Natick Laboratory Army Research, D&E Cntr	Natick	1	RI/FS	FF	6/26/97	1	1999	1	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS		PRESENT	
				UNIT	ACTIVITY	LEAD		SCHEDULE	COMPLETION	SCHEDULE	
1	MA	Naval Weapons Industrial Reserve Plant	Bedford	1	RI/FS	FF	10/21/94	4	2000	4	2000
				2	RI/FS	FF	10/21/94	4	2000	4	2000
1	MA	New Bedford Site	New Bedford	2	RA	F	12/20/91	2	2000	2	2000
				2	RA	F	9/10/91	4	1994	4	1994
1	MA	Norwood PCBs	Norwood	1	RA	PRP	4/30/97	1	1999	4	1999
				1	RA	F	4/18/94	4	1998	4	1999
1	MA	Nyanza Chemical Waste Dump	Ashland	3	RA	F	9/8/98			1	2001
				4	RI/FS	F	2/18/93	1	2000	1	2000
1	MA	Otis Air National Guard Base/Camp Edwards	Falmouth	6	RI/FS	FF	7/17/91	3	1999	3	1999
				8	RI/FS	FF	7/17/91	4	1999	3	1999
				9	RI/FS	FF	2/1/93	4	2001	4	2001
				10	RI/FS	FF	3/2/93	1	2000	1	2000
				11	RI/FS	FF	11/30/91	1	2000	3	1999
1	MA	PSC Resources	Palmer	1	RA	PRP	3/5/97	1	2009	1	2009
1	MA	Re-Solve, Inc.	Dartmouth	3	RA	MR	7/10/96	1	2000	1	2000
1	MA	Salem Acres	Salem	1	RA	PRP	3/28/96	4	1999	4	1999
1	MA	Shpack Landfill	Norton/Attleboro	1	RI/FS	PRP	9/24/90	1	2000	1	2000
1	MA	Silresim Chemical Corp.	Lowell	1	RA	F	3/8/94	4	1996	4	1996
1	MA	South Weymouth Naval Air Station	Weymouth	1	RI/FS	FF	1/17/97	4	2000	4	2000
1	MA	Sullivan's Ledge	New Bedford	1	RA	PRP	6/9/97	1	2001	1	2001
1	MA	W.R. Grace & Co., Inc.	Acton	3	RI/FS	PRP	4/6/98			4	2001
1	MA	Wells G&H	Woburn	1	RA	PRP	9/30/92	4	2002	4	2002
				2	RI/FS	PRP	9/28/90	1	2000	1	2000
				3	RI/FS	F	9/28/90	1	2000	1	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
1	ME	Brunswick Naval Air Station	Brunswick	5	RA	FF	4/27/98		1 2001
1	ME	Eastern Surplus	Meddybemps	1 1	RI/FS FS	F F	8/27/96 7/15/97	4 3	1999 1999
1	ME	Loring Air Force Base	Limestone	2 5 8 12 13 15	RA RI/FS RI/FS RI/FS RA RI/FS	FF FF FF FF FF FF	7/25/95 5/9/91 1/30/91 1/16/96 7/8/97 3/16/95	1 4 1 2 1 4	2001 1999 1999 2 2001 1996
1	ME	McKin Co.	Gray	2	FS	F	2/2/98		2 1999
1	ME	O'Connor Co.	Augusta	3	RA	PRP	10/24/96	1	1999
1	ME	Portsmouth Naval Shipyard	Kittery	1 2 4	RI/FS RI/FS RI/FS	FF FF FF	4/1/97 2/10/97 6/4/97	2 3 1	2001 2000 2001
1	ME	Saco Municipal Landfill	Saco	1	RI/FS	PRP	9/26/95	2	1999
1	ME	Saco Tannery Waste Pits	Saco	1	RA	F	2/18/93	4	1998
1	ME	Union Chemical Co., Inc.	South Hope	1	RA	PRP	4/5/95	4	2000
1	NH	Beede Waste Oil	Plaistow	1	RI/FS	S	9/27/96	4	1999
1	NH	Coakley Landfill	North Hampton	1	RA	PRP	1/25/96	1	2000
1	NH	Mottolo Pig Farm	Raymond	1	RA	F	9/10/92	3	2001
1	NH	New Hampshire Plating Co.	Merrimack	2	RA	F	9/28/98		2 1999
1	NH	Ottati & Goss	Kingston	4 4	RA FS	F F	2/26/93 9/18/96	4 1	1994 1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								COMPLETION YEAR	COMPLETION YEAR	COMPLETION YEAR	COMPLETION YEAR
1	NH	Pease Air Force Base	Portsmouth / Newington	10 11	RA RI/FS	FF FF	12/30/96 1/2/91	1 4	1999 1997	1 4	1999 1997
1	NH	Savage Municipal Water Supply	Milford	1	RA	S	3/25/97	2	2001	2	2001
1	NH	Tibbets Road	Barrington	1	RA	PRP	7/26/96	4	2000	4	2000
1	NH	Tinkham Garage	Londonderry	2	RA	PRP	2/7/94	1	2006	1	2006
1	RI	Central Landfill	Johnston	1	RA	PRP	8/31/98	2	1999	1	2001
				2	RI/FS	PRP	8/25/94			2	1999
1	RI	Davisville Naval Construction Batt Center	North Kingstown	1	RA	FF	3/30/98	2	2000	3	2002
				7	RI/FS	FF	4/21/97			2	2000
				8	RI/FS	FF	4/21/97			3	1999
1	RI	Newport Naval Education/Training Center	Newport	3	RI/FS	FF	3/23/92	2	2000	2	2002
				4	RI/FS	FF	3/23/92			2	2000
				5	RI/FS	FF	2/12/96			4	2000
1	RI	Picillo Farm	Coventry	2	RA	PRP	9/4/98	2	1999	2	2001
				2	RA	F	2/26/98			4	1998
1	RI	Rose Hill Regional Landfill	South Kingstown	1	RI/FS	F	9/30/90	2	1999	3	1999
1	RI	Stamina Mills, Inc. (once listed as Forestdale - Stamina Mills, Inc.)	North Smithfield	1	RA	PRP	10/1/97			4	2010
2	NJ	American Cyanamid Co.	Bound Brook	1	RA	PS	6/1/94	4	1999	4	2000
				2	RA	PS	4/24/97			4	2001
2	NJ	Asbestos Dump	Millington	1	RA	F	9/30/97	1	2000	1	2000
2	NJ	Brook Industrial Park	Bound Brook	1	RA	F	9/29/98			4	1999
2	NJ	CPS / Madison Industries	Old Bridge Township	1	RI/FS	PS	1/15/83	1	2000	1	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	2				1	2	4	2000
2	NJ	Caldwell Trucking Co.	Fairfield		1 2	RA RA	PRP PRP	5/12/93 9/15/97	4 4	1998 2000	1 4	1999 2000
2	NJ	Chemical Insecticide Corp	Edison Township	2		RI/FS	F	3/29/85	2	1999	1	2000
2	NJ	Chemical Leaman Tank Lines, Inc.	Bridgeport	1 2		RA RI/FS	PRP F	9/30/97 7/15/85	3 1	1999 1999	3 1	1999 1999
2	NJ	Ciba-Geigy Corp. (TOMS RIVER CHEMICAL)	Toms River	2 2		RI/FS RI/FS	PRP F	7/5/89 9/30/89	3 1	1999 1998	3 1	1999 1998
2	NJ	Cinnaminson Township (Block 702) Ground Water	Cinnaminson Township	1		RA	PRP	5/11/95	1	1997	1	1997
2	NJ	Combe Fill South Landfill	Chester Township	1		RA	S	9/28/90	2	1998	2	1998
2	NJ	Cosden Chemical Coatings Corp.	Beverly	2		RA	F	9/30/98			1	2000
2	NJ	DeRenewal Chemical Co.	Kingwood Township	1		RA	F	9/27/96	1	1999	1	1999
2	NJ	Diamond Alkali Co.	Newark	1 2		RA RI/FS	PRP PRP	8/4/98 4/20/94	1	2001	4 1	2002 2001
2	NJ	Dover Municipal Well 4	Dover Township	2		RI/FS	F	7/6/93	1	2000	1	2000
2	NJ	Ellis Property	Evesham Township	1 2		RA RA	S S	9/30/97 9/30/97	3 4	1999 2000	3 4	1999 2000
2	NJ	Evor Phillips Leasing	Old Bridge Township	1 2		RA RI/FS	PS PS	2/15/96 2/15/96	3 4	2000 1999	3 4	2000 1999
2	NJ	Ewan Property	Shamong Township	2		RA	PRP	9/26/97	4	1999	4	1999
2	NJ	Fair Lawn Well Field	Fair Lawn	1		RI/FS	F	9/30/92	2	2000	2	2000
2	NJ	Federal Aviation Administration Technical Center	Atlantic City	1 2 7 11 12 13		RA RA RI/FS RI/FS RI/FS RI/FS	FF FF FF FF FF FF	8/19/92 10/24/95 6/1/87 6/1/87 6/1/87 11/1/95	2 4 4 4 4 4	1995 1998 1998 1999 1999 2000	2 4 4 4 4 4	1995 1998 1998 1999 1999 2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
2	NJ	Federal Creosote	Manville	1 1	RI/FS FS	F F	8/10/98 5/28/98		4 2 1999 1999
2	NJ	Florence Land Recontouring Landfill	Florence Township	1	RA	S	9/29/89	4 1998	4 1998
2	NJ	Fort Dix (Landfill Site)	Pemberton Township	2 3	RI/FS RI/FS	FF FF	6/19/91 10/1/92	2 2 1999 1999	2 2 1999 1999
2	NJ	Franklin Burn	Franklin Township	1	RI/FS	F	9/30/92	4 1998	4 1998
2	NJ	Fried Industries	East Brunswick Township	1	RA	F	9/30/97	1 1999	1 1999
2	NJ	GEMS Landfill	Gloucester Township	2	RA	PRP	2/12/98		3 2000
2	NJ	Garden State Cleaners Co.	Minotola	2	RA	F	9/24/96	1 2000	1 2000
2	NJ	Glen Ridge Radium Site	Glen Ridge	1 2 3	RA RI/FS RA	F F F	9/15/89 3/30/90 9/30/92	4 2 4 1998 1997 2000 2000	4 2 4 2000 2000 2000
2	NJ	Grand Street Mercury	Hoboken	1 1	RA RA	F F	9/30/97 3/11/98	2 2000	2 2001
2	NJ	Hercules, Inc. (Gibbstown Plant)	Gibbstown	2	RI/FS	PS	7/2/86	3 2000	3 2000
2	NJ	Higgins Farm	Franklin Township	1	RA	F	3/17/95	1 1999	4 1999
2	NJ	Horseshoe Road	Sayreville	1	RI/FS	F	9/23/96	2 2000	4 1999
2	NJ	Imperial Oil Co., Inc. / Champion Chemicals	Morganville	1 1 3	RA RA FS	S F S	9/29/94 9/30/97 9/28/84	2 1 4 2000 1999 1998	2 1 4 2000 1999 1998

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT			ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	RA	F				4	2000	4	2000
2	NJ	Industrial Latex Corp.	Wallington Borough	2	RI/FS	F	9/30/93			4	1999	4	1999
2	NJ	Kin-Buc Landfill	Edison Township	0	RI	F	5/5/97			4	1998	4	1998
2	NJ	King of Prussia	Winslow Township	3	RA	PRP	7/22/94			1	1995	1	1995
2	NJ	Lipari Landfill	Pitman	2	RA	F	9/30/88			4	1999	4	2001
2	NJ	Maywood Chemical Co.	Maywood/Rochelle Park	1	RI/FS	PRP	9/21/87			2	1999	2	1999
				2	RI/FS	FF	7/21/90			2	1999	2	1999
2	NJ	Monitor Devices/Intercircuits, Inc.	Wall Township	1	RI/FS	F	3/12/92			4	1999	4	1999
2	NJ	Montclair/West Orange Radium Site	Montclair/ West Orange	1	RA	F	9/15/89			4	1998	4	2000
				2	RI/FS	F	3/30/90			4	1999	2	2000
				3	RA	F	9/30/92			4	2000	4	2000
2	NJ	Nascolite Corp.	Millville	2	RA	F	9/30/98					4	2000
2	NJ	Naval Air Engineering Center	Lakehurst	26	RI/FS	FF	9/25/89			2	1999	2	1999
2	NJ	Naval Weapons Station	Colts Neck	1	RA	FF	12/12/97					1	1999
				2	RA	FF	2/17/98					1	1999
				4	RI/FS	FF	9/27/90			2	1998	2	1999
				5	RI/FS	FF	9/27/90			3	1998	3	1999
				6	RI/FS	FF	9/27/90			3	1998	3	1999
2	NJ	Pepe Field	Boonton	1	RA	F	3/4/98					1	2000
2	NJ	Picatinny Arsenal	Rockaway Township	2	RI/FS	FF	4/19/93			4	2000	4	2000
				3	RI/FS	FF	1/4/93			4	1999	4	1999
				4	RI/FS	FF	1/10/95			4	2001	4	2001
				5	RI/FS	FF	1/8/98					4	2003
2	NJ	Puchack Well Field	Pennsauken Township	1	RI/FS	F	9/30/98					4	2001

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								COMPLETION	SCHEDULE	COMPLETION	SCHEDULE
2	NJ	Rockaway Borough Well Field	Rockaway Township	3	RI/FS	PRP	9/27/95	4	1999	4	1999
				3	RI/FS	F	9/30/92	4	1999	4	1999
2	NJ	Rockaway Township Wells	Rockaway	2	RI/FS	PS	3/13/96	1	1999	1	1999
2	NJ	Rocky Hill Municipal Well	Rocky Hill Borough	2	RI	F	8/6/97	4	1998	4	1998
2	NJ	Roebling Steel Co.	Florence	5	RI/FS	F	9/30/95	1	1999	1	1999
2	NJ	Sayreville Landvill	Sayreville	1	RA	PS	2/13/96	4	1998	4	1998
2	NJ	Scientific Chemical Processing	Carlstadt	2	RI/FS	PRP	12/19/88	4	1998	2	2000
				3	FS	PRP	9/7/95	1	1999	3	2000
2	NJ	Shield Alloy Corp.	Newfield Borough	2	RI/FS	PS	10/5/88	1	2000	1	2000
2	NJ	South Jersey Clothing Co.	Minotola	1	RA	F	9/24/96	1	2000	1	2000
				2	RA	F	9/24/96	1	2000	1	2000
2	NJ	Swope Oil & Chemical Co.	Pennsauken	1	RA	PRP	9/7/88	4	2000	4	2000
2	NJ	Syncon Resins	South Kearny	1	RA	S	5/23/89	2	1999	2	1999
2	NJ	U.S. Radium Corp.	Orange	1	RA	F	6/18/96	4	1999	3	1999
				1	RA	F	6/18/96	4	1998	3	1999
				1	RA	F	8/15/97	2	2000	2	2000
				2	RA	F	9/30/97	4	2000	3	2001
2	NJ	Universal Oil Products (Chemical Division)	East Rutherford	1	RA	PS	11/8/95	4	1998	4	1999
2	NJ	Vineland Chemical Co., Inc.	Vineland	2	RA	F	9/24/96	2	1999	3	1999
2	NJ	WR Grace & Co. Inc./ Wayne Interim Storage Site	Wayne Township	1	RI/FS	FF	7/21/90	1	2000	1	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
2	NJ	Welsbach & General Fas Mantle (Camden)	Camden and Gloucester	1	RI/FS	F	9/20/96	4	1998	3	1999
				2	RI/FS	PRP	9/24/97	4	1998	3	1999
2	NJ	White Chemical Corp	Newark	2	RI/FS	F	9/30/96	2	1999	3	2000
2	NJ	Williams Property	Swainton	1	RA	S	6/30/93	2	1995	2	1995
2	NJ	Zschiegner Refining	Howell Township	1	RI/FS	F	9/30/98			4	2000
2	NY	Brookhaven National Laboratory (USDOE)	Upton	1	RI/FS	FF	5/11/93	1	1999	1	1999
				2	RI/FS	FF	12/14/94	1	1999	1	1999
				3	RI/FS	FF	6/30/94	2	1999	2	1999
				4	RA	FF	6/11/97	1	2000	1	2000
				5	RI/FS	FF	10/29/93	3	1999	3	1999
				6	RI/FS	FF	6/2/94	3	1997	3	1997
2	NY	Carrol & Dubies Sewage Disposal	Port Jervis	1	RA	PRP	9/29/98			1	2000
2	NY	Circuitron Corp.	East Farmingdale	2	RA	F	9/10/97	1	2000	1	2000
2	NY	Claremont Polychemical	Old Bethpage	4	RA	F	9/30/93	1	1999	3	1999
				6	RA	F	9/30/93	4	1997	4	1997
2	NY	Cortese Landfill	Vil. Of Narrowsburg	2	RA	PRP	5/16/97	1	1999	1	1999
2	NY	Endicott Village Well Field	Village of Endicott	3	RA	PRP	3/6/95	4	1996	4	1996
2	NY	FMC Corp. (Dublin Road Landfill)	Town of Shelby	1	RA	PS	5/2/94	4	1998	4	1998
2	NY	Facet Enterprises, Inc.	Elmira	1	RA	PRP	5/14/96	4	1998	2	1999
2	NY	Forest Glen Mobile Home Subdivision	Niagara Falls	3	RI/FS	F	5/5/98			1	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								1	2	3	4
2	NY	Fulton Avenue	North Hempstead	1	RI/FS	PS	9/22/98			1	2000
2	NY	Fulton Terminals	Fulton	2	RA	PRP	3/31/95	2	1999	2	1999
2	NY	GCL Tie & Treating Inc.	Village of Sidney	1	RA	F	9/30/97	2	1999	3	1999
2	NY	Griffiss Air Force Base	Rome	1	RI/FS	FF	3/29/90	2	1994	2	1994
2	NY	Hertel Landfill	Plattekill	1	RA	PRP	9/30/96	1	1999	1	1999
2	NY	Hooker (102nd Street)	Niagara Falls	1	RA	PRP	4/8/96	4	1998	2	1999
				1	RA	PRP	11/7/95	4	1998	4	1998
2	NY	Hooker (Hyde Park)	Niagara Falls	1	RA	PRP	8/15/87	4	1997	4	1997
2	NY	Hooker (South Area)	Niagara Falls	1	RA	PRP	11/2/90	2	2000	2	2000
				1	RA	PRP	12/9/93	1	2000	1	2000
				1	RA	PRP	11/2/90	1	2001	1	2001
2	NY	Hooker Chemical/Ruco Polymer Corp.	Hicksville	3	RI/FS	PRP	9/23/94	2	1997	3	1999
2	NY	Hudson River PCBs	Hudson River	1	RA	S	9/28/84	1	1992	1	1992
				2	RI/FS	F	7/25/90	1	2000	3	1999
2	NY	Islip Municipal Sanitary Landfill	IIslip	1	RA	PS	3/31/95	3	1998	3	1998
2	NY	Jones Chemicals, Inc.	Caledonia	1	RI/FS	PRP	3/29/91	1	1998	1	2000
2	NY	Kentucky Avenue Well Field	Horseheads	2	RA	PRP	7/15/96	1	1999	1	1999
2	NY	Li Tungsten Corp.	Glen Cove	1	RI/FS	F	8/26/92	4	1998	1	1999
				2	RI/FS	F	12/16/97			1	1999
				3	RI/FS	F	9/3/97	2	1999	2	1999
2	NY	Liberty Industrial Finishing	Farmingdale	1	RI/FS	PRP	1/24/97	2	1999	2	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	2				2	1999	2	1999
2	NY	Little Valley	Little Valley	2		RI/FS	F	9/27/96	1	2000	1	2000
2	NY	Love Canal	Niagara Falls	5		RA	PRP	1/14/97	4	2000	4	2000
				7		RA	S	2/9/87	3	1999	3	1999
2	NY	Ludlow Sand & Gravel	Clayville	2		RI/FS	PS	11/12/89	1	1999	1	1999
2	NY	Malta Rocket Fuel Area	Malta	1		RA	PRP	3/16/98			1	2000
2	NY	Mattiace Petrochemical Co., Inc.	Glen Cove	3		RA	F	9/20/96	4	1998	4	1998
				4		RA	F	9/30/93	4	1998	4	1998
				6		RA	F	6/30/93	4	1997	4	1997
2	NY	Niagara County Refuse	Wheatfield	1		RA	PRP	9/30/97	1	2000	1	2000
2	NY	Olean Well Field	Olean	2		RA	F	9/30/98			4	1999
2	NY	Onondaga Lake	Syracuse	1		RI/FS	PS	9/30/94	4	2001	4	2001
				1		RI/FS	S	9/30/94	4	2001	4	2001
				1		RI/FS	F	9/30/94	2	1998	2	1998
				2		RI/FS	PRP	3/16/92	2	2001	2	2001
				3		RI/FS	PRP	8/10/90	1	1997	1	1997
				5		RI/FS	PRP	10/20/95	2	1998	2	1998
				6		RI/FS	PRP	6/26/89	1	1997	1	1997
2	NY	Pasley Solvents & Chemicals, Inc.	Hempstead	1		RA	PRP	4/17/97			4	1999
2	NY	Peter Cooper	Gowanda	1		RI/FS	F	9/30/98			2	2000
2	NY	Plattsburgh Air Force Base	Plattsburgh	5		RI/FS	FF	4/23/91	2	1999	2	1999
				6		RI/FS	FF	6/4/92	2	2000	2	2000
				7		RI/FS	FF	10/1/92	4	2000	4	2000
				11		RI/FS	FF	4/29/97	2	1999	2	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
2	NY	Port Washington Landfill	Port Washington	3	RA	PRP	10/23/97			3	1999
2	NY	Preferred Plating Corp.	Farmingdale	1	RA	F	1/31/92	2	2001	2	2001
2	NY	Ramapo Landfill	Ramapo	1	RA	PS	6/20/94	4	1998	4	1998
2	NY	Robintech, Inc./ National Pipe Co.	Town of Vestal	3	FS	F	11/25/92				
2	NY	Rowe Industries Ground Water Contamination	Noyack/Sag Harbor	1	RA	PRP	2/28/97	2	2002	2	2002
2	NY	Seneca Army Depot	Romulus	1	RI/FS	FF	3/19/90	3	1998	4	1999
				2	RI/FS	FF	4/29/91	2	1998	2	1999
				3	RI/FS	FF	3/31/95	1	1999	1	1999
				4	RI/FS	FF	3/30/95	1	1999	1	1999
				5	RI/FS	FF	6/19/95	4	2000	4	2000
				6	RI/FS	FF	9/20/95	4	2001	4	2001
				7	RI/FS	FF	10/26/95	1	2000	1	2000
				8	RI/FS	FF	11/15/95	1	2001	1	2001
				9	RI/FS	FF	12/21/95	4	1999	4	1999
				10	RI/FS	FF	1/22/96	1	2001	1	2001
				11	RI/FS	FF	1/31/96	1	2000	1	2000
				12	RI/FS	FF	12/4/96	1	2003	1	2003
2	NY	Sidney Landfill	Sidney	1	RA	PRP	9/29/98			3	2001
2	NY	Sinclair Refinery	Wellsville	2	RA	PRP	3/3/95	1	1998	1	1998
2	NY	Syosset Landfill	Oyster Bay	1	RA	PRP	7/19/96	4	1998	1	2000
2	NY	Tri-Cities Barrel Co., Inc.	Port Crane	1	RI/FS	PRP	5/14/92	3	1999	3	1999
2	NY	Vestal Water Supply Well 1-1	Vestal	2	RA	PRP	9/30/94	4	2000	4	2000
				2	RA	F	9/30/94	4	1999	4	1999
				2	RA	F	9/24/98			3	2001

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								4	1997	1	1999
2	NY	Warwick Landfill	Warwick	1	RA	PRP	8/25/95	4	1997	1	1999
2	PR	Fibers Public Supply Wells	Jobos	2	RA	PRP	9/28/95	2	1999	2	1999
2	PR	GE Wiring Devices	Juana Diaz	2	RA	PRP	2/22/96	1	2000	1	2000
2	PR	Upjohn Facility	Barceloneta	1	RA	PRP	4/19/89	1	1999	1	1999
				1	RA	PRP	2/11/92	2	1999	2	1999
2	PR	V&M/Albaladejo	Almirante Norte Ward	1	RI/FS	F	9/30/96	4	1999	3	2000
2	PR	Vega Alta Public Supply Wells	Vega Alta	1	RA	PRP	9/18/92	4	1994	4	1994
2	VI	Island Chemical Corp/ V.I. Chemical Corp	Christiansted	1	RI/FS	PRP	9/29/94	1	2000	1	2000
2	VI	Tutu Wellfield	Tutu	1	RA	PRP	8/10/98			3	2000
3	DE	Army Creek Landfill (Delaware Wand & Gravel	New Castle County	2	RA	MR	7/23/91	3	2020	3	2020
3	DE	Chem-Solv, Inc.	Cheswold	1	RA	PRP	5/28/97	4	2010	4	2010
3	DE	Coker's Sanitation Service Landfills	Kent County	1	RA	F	9/30/90	1	1999	1	1999
3	DE	Delaware City PVC Plant (Stauffer Chemical Co.)	Delaware City	2	RA	PRP	9/29/89	2	2011	2	2011
				3	RI/FS	PRP	6/30/95	2	1999	2	1999
				4	RI/FS	PRP	12/12/95	2	1999	2	1999
3	DE	Delaware Sand & Gravel - Llangollen/ Army Creek	New Castle County	5	RA	PRP	7/24/96	3	2005	3	2005
3	DE	Dover Air Force Base	Dover	2	RA	FF	8/9/94	4	2000	4	2000
				13	RI/FS	FF	9/30/93	4	1998	4	1998
				15	RI/FS	FF	9/30/93	4	1998	4	1998
				16	RI/FS	FF	9/30/93	4	1999	4	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
3	DE	Dover Gas Light Co.	Dover	1 1	FS RA	PRP	7/10/95 8/25/98		1 2001
3	DE	E.I. Du Pont de Nemours & Co. (Newport Pigment	Newport	5 7	RA RA	PRP	12/23/97 9/23/98	1 1999 3 1999	
3	DE	Koppers Co., Inc. (Newport Plant)	Newport	1	RI/FS	PRP	9/26/91	3 1999	3 1999
3	DE	NCR Corp. (Millsboro Plant)	Millsboro	1	RA	PRP	4/10/96	3 2016	3 2016
3	DE	Tybouts Corner Landfill	Smyrna	1	RA	MR	11/25/92	4 2017	4 2017
3	DE	Wildcat Landfill	Dover	1 2	RA RA	PRP	10/16/89 2/15/91	4 1998 4 1998	2 1999 2 1999
3	MD	Aberdeen Proving Ground (Edgewood Area)	Edgewood	1 2 3 4 8 9 10 11 12 13 14 15	RA RI/FS RA RA RI/FS RA RI/FS RA RA RA RI/FS RI	FF FF FF FF FF FF FF FF FF FF FF FF	5/1/97 3/27/90 8/18/97 10/18/95 3/27/90 10/6/97 3/27/90 4/1/98 9/2/97 7/21/97 9/27/91 5/31/97	1 1999 1 1999 1 1999 4 1998 3 1997 1 2000 3 1997 2 1999 1 1998 2 1999 4 2013 1 1999	1 1999 1 1999 1 1999 4 1998 3 1997 1 2000 3 1997 2 1999 1 1998 2 1999 4 2013 1 1999
3	MD	Aberdeen Proving Grounds (Michaelsville Landfill)	Aberdeen	2 3 6	RI/FS RI/FS RI/FS	FF FF FF	3/27/90 3/27/90 8/30/91	4 2009 1 2000 1 2001	4 2009 1 2000 1 2001
3	MD	Beltsville Agricultural Research (USDA)	Beltsville	1 2	RI/FS RI/FS	FF FF	10/26/96 5/25/98	1 1999 2 2002	2 2001 2 2002

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				3	RI/FS				2	1999	1	2003
3	MD	Central Chemical (Hagerstown)	Hagerstown	1	RI/FS	PRP		8/29/97	3	1999	3	1999
3	MD	Fort George Meade	Odenton	1	RI/FS	FF		2/18/97	1	1999	2	1999
				1	RI/FS	FF		1/17/95	4	1998	4	1998
				2	RI/FS	FF		1/17/95	4	1998	4	1998
				2	RI/FS	FF		2/18/97	1	1999	2	1999
				3	RI/FS	FF		11/8/95	4	1998	4	1998
				3	RI/FS	FF		2/18/97	2	1999	2	1999
				4	RI/FS	FF		2/18/97	3	1999	3	1999
				4	RI/FS	FF		11/8/95	2	1999	2	1999
				5	RI/FS	FF		2/18/97	4	1998	1	1999
				5	RI/FS	FF		11/8/95	4	1998	4	1998
				6	RI/FS	FF		1/17/95	1	1999	1	1999
				6	RI/FS	FF		2/18/97	2	1999	2	1999
				7	RA	FF		8/6/96	4	1998	1	1999
				7	RI/FS	FF		11/8/95	1	1999	1	1999
				8	RI/FS	FF		6/12/95	1	1999	1	1999
				8	RI/FS	FF		2/18/97	1	1999	1	1999
				9	RI/FS	FF		2/18/97	3	1999	3	1999
				11	RI/FS	FF		2/18/97	3	1999	3	1999
				12	RI/FS	FF		2/18/97	2	1999	2	1999
				13	RI/FS	FF		2/18/97	2	1999	2	1999
				14	RI/FS	FF		2/18/97	3	1999	3	1999
				15	RI/FS	FF		2/18/97	3	1999	3	1999
				16	RI/FS	FF		2/18/97	2	1999	3	1999
				17	RI/FS	FF		2/18/97	2	1999	2	1999
				18	RI/FS	FF		2/18/97	3	1999	3	1999
				19	RI/FS	FF		2/18/97	2	1999	2	1999
				20	RI/FS	FF		2/18/97	3	1999	3	1999
				27	RI/FS	FF		2/18/97	2	1999	2	1999
				29	RI/FS	FF		2/18/97	4	1998	1	1999
3	MD	Indian Head Naval Surface Warfare Center	Indian Head	2	RI/FS	FF		6/30/97	4	1999	4	1999
				3	RI/FS	FF		6/30/97	2	2000	2	2000
				5	RI/FS	FF		6/30/97	4	2001	4	2001

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								3	1999	3	1999
3	MD	Ordnance Products	Cecil County	1	RI/FS	F	9/25/96	3	1999	3	1999
3	MD	Sand, Gravel & Stone	Elkton	3	RA	PRP	5/18/95	4	2018	4	2018
				4	RI/FS	PRP	6/8/95	1	1999	3	1999
3	MD	Southern Maryland Wood Treating	Hollywood	2	RA	F	1/23/97	4	19999	4	1999
3	MD	Spectron, Inc.	Elkton	1	RI/FS	PRP	5/20/96	1	2000	1	2000
3	PA	AIW Frank/Mid-County Mustang	Exton	3	RA	PRP	9/4/98			2	1999
3	PA	Aladdin Plating, Inc.	Scott Township	2	RA	F	1/28/96	4	1997	4	1997
3	PA	Austin Avenue Radiation Site	Deleware County	1	RA	F	12/13/94	3	1998	3	1998
3	PA	Avco Lycoming (Williamsport Division)	Williamsport	1	RA	PRP	5/2/97	1	2004	1	2004
				2	RA	PRP	9/24/97	3	2003	3	2003
3	PA	Bally Ground Water Contamination	Bally Borough	1	RA	PRP	2/17/95	4	1999	4	1999
3	PA	Bell Landfill	Terry Township	1	RA	PRP	6/14/98			1	2000
3	PA	Bendix Flight Systems Division	Bridgewater Township	5	RA	PRP	6/23/94	4	2016	4	2016
3	PA	Berks Sand Pit	Longswamp Township	3	RA	F	8/16/91	3	2004	3	2004
3	PA	Blosenski Landfill	West Caln Township	3	RA	PRP	6/26/98			2	2028
3	PA	Boarhead Farms	Bridgeton Township	1	RI/FS	F	12/5/89	3	1998	1	1999
3	PA	Breslube-Penn, Inc.	Coraopolis	1	RI/FS	F*	3/25/98			1	2001
3	PA	Brodhead Creek	Stroudsburg	1	RA	PRP	5/4/94	4	1998	1	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
3	PA	C&D Recycling	Foster Township	1	RA	PRP	5/8/98			1	2000
3	PA	Centre County Kepone	State College Boro	2	RI/FS	PRP	9/30/96	3	2000	3	2000
3	PA	Crater Resources/ Keystone Coke/ Alan Wood	Upper Merion Township	1	RI/FS	PRP	9/7/94	1	1999	2	1999
3	PA	Crossley Farm	Hereford Township	2	RI/FS	F	10/17/97			3	1999
3	PA	Croydon TCE	Croydon	2	RA	F	9/30/91	1	2016	1	2016
3	PA	Dorney Road Landfill	Upper Macungie Township	1	RA	PRP	6/14/95	1	1999	1	1999
				2	RA	PRP	12/28/95	4	1998	1	1999
3	PA	Douglassville Disposal	Douglassville	6	FA	PRP	11/12/97			2	1999
3	PA	Drake Chemical	Lock Haven	3	RA	F	9/30/91	4	1999	4	1999
3	PA	Dublin TCE Site	Dublin Borough	2	RI/FS	PRP	8/15/91	2	1999	4	1999
3	PA	East Mount Zion	Springettsbury Township	1	RA	F	9/30/94	3	1999	3	1999
3	PA	Eastern Diversified Metals	Hometown	2	RA	PRP	8/29/96	1	1999	2	1999
				4	FS	PRP	6/30/97	1	1999	1	1999
3	PA	Foote Mineral Co.	East Whiteland Township	1	RI/FS	PRP	9/30/96	1	1999	2	1999
3	PA	Havertown PCP	Haverford	1	RA	F	7/27/90	4	1999	4	1999
				2	RA	F	9/27/96	2	1999	3	2029
				3	RI/FS	F	8/15/91	1	2000	1	2000
3	PA	Heleva Landfill	North Whitehall	5	RA	PRP	9/5/97	4	2028	4	2028

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								2	2026	2	2026
3	PA	Hellertown Manufacturing Co.	Hellertown	2	RA	F	9/22/93	2	2026	2	2026
3	PA	Henderson Road Site	Upper Merion Township	4	RA	PRP	9/12/92	1	2008	1	2008
3	PA	Industrial Lane	Williams Township	2	RA	PS	8/2/96	4	2018	4	2018
3	PA	Keystone Sanitation Landfill	Union Township	2	RI/FS	F	4/21/94	4	1998	1	1999
				3	RA	F	8/22/97	4	1999	4	1999
				4	RA	PRP	8/22/97	4	2018	4	2018
3	PA	Kimberton Site	Kimberton Borough	2	RA	PRP	2/26/93	1	2014	1	2014
3	PA	Letterkenny Army Depot (Property Disposal Office	Franklin County	2	RI/FS	FF	2/3/89	1	1999	1	1999
				3	RI/FS	FF	8/31/94	1	2000	1	2000
				4	RI/FS	FF	8/31/94	1	2002	1	2002
				5	RI	FF	5/1/97	1	2002	1	2002
3	PA	Letterkenny Army Depot (Southeast Area)	Chambersburg	1	RA	FF	9/8/93	1	1999	1	1999
				2	RI/FS	FF	2/3/89	4	1999	4	1999
				3	RI/FS	FF	2/3/89	1	2000	1	2000
				4	RI/FS	FF	7/31/94	1	2000	1	2000
				5	RI/FS	FF	7/31/94	1	2001	1	2001
				6	RI/FS	FF	7/31/94	1	2002	1	2002
				7	RI/FS	FF	7/31/94	2	2009	2	2009
3	PA	Lindane Dump	Lindane	1	RA	PRP	12/31/97			3	2029
3	PA	Lord-Shope Landfill	Girard Township	1	RA	PRP	7/20/94	4	2024	4	2024
3	PA	Mill Creek Dump	Erie	1	RA	F	2/1/92	3	2007	3	2007
				2	RA	PRP	5/4/92	2	1999	1	2000
3	PA	Naval Air Development Center (8 waste centers)	Warminster Township	1	RA	FF	1/15/95	1	2000	1	2000
				4	RA	FF	9/13/96	3	1999	3	1999
				6	RI	FF	9/20/90	3	1999	3	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS		PRESENT	
				UNIT	ACTIVITY	LEAD		COMPLETION SCHEDULE	COMPLETION SCHEDULE	COMPLETION SCHEDULE	COMPLETION SCHEDULE
3	PA	Navy Ships Parts Control Center	Mechanicsburg	1	RI/FS	FF	5/19/97	2	1999	2	1999
				4	RI/FS	FF	9/3/97	1	2000	1	2000
3	PA	North Penn-Area 1 (Gentle Cleaners/Granite	Souderton	1	RA	FF	3/26/98			4	1998
3	PA	North Penn-Area 2 (Ametek, Inc. Hunter Spring	Hatfield	1	RI/FS	F	6/30/88	2	2001	2	2001
				2	RI/FS	PRP	1/31/93	2	2001	2	2001
				2	RI	PRP	7/8/93	4	1998	2	2001
				2	RI	PRP	7/8/93	4	1998	2	2001
3	PA	North Penn-Area 6 (J.W. Rex/Allied Paint/Keystone	Lansdale	1	RA	F	9/25/98			4	1999
				2	RI/FS	PRP	5/11/95	1	1999	1	1999
				3	RI/FS	F	9/28/93	4	1998	2	1999
3	PA	Occidental Chemical Corp./Firestone Co.	Lower Pottsgrove Twp.	1	RA	PRP	8/5/97	3	2029	3	2029
3	PA	Ohio River Park	Neville Island	1	RA	PRP	8/9/98			1	2000
3	PA	Old City of York Landfill	Seven Valleys	1	RA	PRP	5/8/95	4	2027	4	2027
3	PA	Osborne Landfill	Grove City	1	RA	PRP	1/24/95	4	2029	4	2029
3	PA	Palmerton Zinc Pile	Palmerton	1	RA	PRP	7/31/88	1	2000	1	2000
				4	RI/FS	F	12/2/96	2	1999	2	1999
3	PA	Publicker Industries Inc.	Philadelphia	3	RA	PRP	7/17/97	4	1998	1	1999
3	PA	Raymark	Hatboro	3	RA	F	6/17/93	4	2004	4	2004
3	PA	Reticon/Allied Steel Corp.	East Coventry Twp.	1	RA	PRP	9/16/98			2	1999
				3	RA	PRP	5/21/98			4	2018
3	PA	Revere Chemical Co.	Nockamixon Township	4	RA	PRP	3/11/98			1	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	2				3	4	5	6
3	PA	Rodale Manufacturing Co., Inc.	Emmaus Borough	1		RI/FS	PRP	9/22/92	2	1999	2	1999
3	PA	Stanley Kessler	King of Prussia	1		RA	PRP	4/9/98			1	2019
3	PA	Strasburg Landfill	Newlin Township	1		RA	F	1/29/98			1	1999
				4		RI/FS	F	1/14/92	4	2000	4	2000
3	PA	Tobyhanna Army Depot	Toby Hanna	4		RI/FS	FF	6/22/93	1	1999	1	1999
				5		RI/FS	FF	6/22/93	2	1999	2	1999
				6		RI/FS	FF	6/22/93	1	1999	1	1999
				7		RI/FS	FF	9/1/96	3	1999	3	1999
3	PA	Tonolli Corp.	Nesquehoning	1		RA	PRP	2/20/98			4	1999
3	PA	Tysons Dump	Upper Merion Township	1		RA	PRP	6/3/88	1	1998	1	1998
				3		RA	PRP	7/22/96	3	2017	3	2017
3	PA	Walsh Landfill	Honeybrook Township	2		RA	F	11/9/95	1	1999	1	1999
				4		RI/FS	F	5/1/90	1	2000	1	2000
3	PA	Westinghouse Elevator Co. (Sharon Plant)	Sharon	1		RI/FS	PS	9/20/88	1	1999	2	1999
3	PA	Westinghouse Elevator Co. Plant	Gettysburg	1		RA	PRP	5/30/97	4	2019	4	2019
3	PA	Whitmoyer Laboratories	Jackson Township	4		RA	PRP	2/6/97	3	1999	3	1999
				4		RA	PRP	5/29/98			3	1999
				5		RA	PRP	9/11/98			3	1999
				6		RA	PRP	5/10/96	4	2017	4	2017
3	PA	William Dick Lagoons	West Caln Township	1		RA	F	3/24/97	2	1999	2	1999
3	PA	Willow Grove Naval Air & Air Res. Stn.	Willow Grove	1		RI/FS	FF	5/28/97	2	1999	2	1999
3	VA	Abex Corporation	Portsmouth	1		RA	PRP	1/3/97	4	1999	4	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	RA				3	2002		
3	VA	Avtex Fibers, Inc.	Front Royal	4	RA	F		7/22/91	1	1999	1	1999
				7	RI/FS	PRP		3/30/93	4	2000	4	2000
				8	RI/FS	PRP		6/19/95	1	1999	3	1999
				9	RI/FS	F		7/23/96	4	1999	4	1999
3	VA	Buckingham County Landfill	Buckingham	1	RA	PRP		7/2/97	1	1999	1	1999
3	VA	Chisman Creek	York County	2	RA	PRP		1/25/89	4	1999	4	1999
3	VA	Defense General Supply Center	Chesterfield County	2	RI/FS	FF		9/21/90	1	1999	1	1999
				3	RA	FF		1/31/97	3	1999	3	1999
				4	RI/FS	FF		9/21/90	4	1998	2	1999
				6	RI/FS	FF		10/11/91	2	1999	3	1999
				7	RI/FS	FF		10/11/91	3	2000	3	2000
				8	RI/FS	FF		10/11/91	2	1999	2	1999
				10	RI/FS	FF		7/15/95	1	1999	3	1999
				11	RI/FS	FF		7/15/95	1	1999	1	1999
				12	RI/FS	FF		7/14/95	1	2000	1	2000
				13	RI/FS	FF		7/14/95	1	2000	1	2000
				1	RI/FS	FF		4/30/96	1	1999	1	2000
				2	RI/FS	FF		10/1/95	4	1998	1	2000
				3	RI	FF		1/30/95	4	1998	1	1999
3	VA	Fort Eustis (US Army)	Newport News	4	RI	FF		7/30/97	4	1999	4	1999
5	RI	FF		5/30/97	4	1999	1	1999				
3	VA	Greenwood Chemical Co.	Newton	2	RA	F		9/29/97	4	2018	4	2018
4	FS	F		9/26/96	4	1998	4	1998				
3	VA	H & H Inc., Burn Pit	Farrington	1	RA	PRP		10/6/97			2	1999
3	VA	Langley Air Force Base/NASA Langley Center	Hampton	5	RI/FS	FF		11/1/96	4	1999	4	1999
				21	RI/FS	FF		6/17/96	2	2000	2	2000
				22	RI/FS	FF		5/26/97	3	2000	3	2000
				23	RI/FS	FF		6/17/96	2	2000	2	2000
				24	RI/FS	FF		12/31/95	2	2000	2	2000
				25	RI/FS	FF		8/5/96	2	2000	2	2000
				26	RI/FS	FF		3/10/97	2	2000	2	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
				UNIT	ACTIVITY	LEAD			
				28	RI/FS	FF	8/5/96	2	2030
				29	RI/FS	FF	8/5/96	2	2000
				30	RI/FS	FF	8/5/96	2	2000
				31	RI/FS	FF	8/5/96	2	2000
				32	RI/FS	FF	5/26/97	2	2000
				33	RI/FS	FF	6/17/96	2	2000
				34	RI/FS	FF	1/16/98	3	2000
				35	RI/FS	FF	10/17/96	2	2000
				37	RI/FS	FF	6/17/96	2	2000
				40	RI/FS	FF	11/8/97	4	2000
				42	RI/FS	FF	6/17/96	2	1999
				44	RI/FS	FF	6/17/96	2	2000
				47	RI	FF	9/13/97	2	1999
				47	RI/FS	FF	8/31/95	1	1999
				48	RI/FS	FF	1/16/98	2	2000
				49	RI/FS	FF	10/1/96	3	2000
3	VA	Marine Corps Combat Development Command	Quantico	1	RI/FS	FF	12/1/96	4	1998
				2	RI/FS	FF	12/31/96	1	2000
				3	RI/FS	FF	12/31/96	4	1998
				5	RI/FS	FF	12/31/96	4	1998
				6	RI/FS	FF	12/31/96	4	1998
				7	RI/FS	FF	12/31/96	4	1998
3	VA	Naval Surface Warfare - Dahlgren	Dahlgren	1	RA	FF	4/20/98	4	1999
				2	RA	FF	5/1/98	1	2001
				4	RI/FS	FF	12/13/93	4	1998
				6	RI/FS	FF	10/10/96	3	2000
				7	RI/FS	FF	10/10/96	3	2000
				8	RI/FS	FF	10/10/96	3	2000
				9	RI/FS	FF	12/13/93	3	1999
3	VA	Naval Weapons Station - Yorktown	Yorktown	2	RI/FS	FF	7/25/94	4	1998
				3	RA	FF	4/15/98	4	1999
				7	RI/FS	FF	7/3/96	1	2000
				8	RI/FS	FF	10/23/96	3	1999
				9	RI/FS	FF	1/13/97	1	2000
				10	RI/FS	FF	7/31/97	1	2001

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT			ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				3	4	RA	FF	11/30/97	4	1998	1	1999	
3	VA	Norfolk Naval Base (Sewells Pt Nvl Cmpx)	Norfolk		4	RA	FF	7/7/97			4	1998	
3	VA	Rentokil, Inc. (Virginia Wood Preservation Division)	Richmond	1		RA	PRP	5/21/98			4	1999	
3	VA	Rinehart Tire Fire Dump	Frederick County	1		RA	F	9/29/89	3	2002	3	2002	
				2		RA	F	8/26/94	2	1999	2	1999	
				3		RI/FS	F	6/17/94	1	1999	3	1999	
3	VA	Saltville Waste Disposal Ponds	Saltville	4		RI/FS	PRP	9/15/88	4	2000	4	2000	
3	VA	Saunders Supply Co.	Chuckatuck	1		RA	F	9/25/96	1	1999	1	2014	
3	VA	U.S. Titanium	Piney River	1		RA	PRP	8/18/94	4	1999	4	1999	
3	WV	Allegany Ballistics Laboratory (US Navy)	Mineral	2		RI/FS	FF	12/20/94	1	2001	1	2001	
				3		RA	FF	11/17/97			2	1999	
				4		RI/FS	FF	12/20/94	4	1999	4	1999	
				6		RI/FS	FF	5/8/98			2	2000	
3	WV	Fike Chemical	Nitro	4		RI/FS	PRP	9/30/94	4	2000	4	2000	
3	WV	Sharon Steel Corp (Fairmont Coke Works)	Fairmont	1		RI/FS	PRP	9/17/97	2	1999	2	2000	
3	WV	West Virginia Ordnance	Point Pleasant	8		RI/FS	FF	9/28/93	3	1998	3	1998	
				9		RI/FS	FF	9/28/93	2	1998	2	1998	
				10		RI/FS	FF	1/24/95	3	1998	3	1998	
				11		RI/FS	FF	1/4/94	3	1998	3	1999	
				12		RI/FS	FF	11/24/94	3	1999	3	1999	
				13		RI/FS	F	12/20/95	2	1997	2	1997	
4	AL	Alabama Army Ammunition Plant	Childersburg	4		RI/FS	FF	9/27/94	3	1999	3	1999	
				5		RA	FF	11/15/97			2	1999	
				6		RA	FF	7/1/97	3	1999	3	1999	

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
4	AL	American Brass	Headland	1	RI/FS	F	9/30/98			4	2000
4	AL	Anniston Army Depot (Southeast Industrial Area)	Anniston	1	RA	FF	5/4/92	1	2000	1	2000
				1	RI/FS	FF	8/1/94	4	1998	4	1998
				2	RI/FS	FF	12/12/90	1	2000	1	2000
4	AL	Ciba-Geigy Corp. (McIntosh Plant)	McIntosh	1	RA	PRP	9/28/89	1	2019	1	2019
				2	RA	PRP	9/30/96	4	1998	3	1999
				3	RA	PRP	7/13/98			4	1999
				4	RA	PRP	9/30/96	4	1998	3	1999
				5	RI/FS	EP	5/21/93	1	2000	1	2000
4	AL	Olin Corp. (McIntosh Plant)	McIntosh	1	RA	PRP	9/29/98			3	1999
				2	RI/FS	PRP	6/17/94	4	1998	1	1999
				3	RI/FS	EP	5/21/93	1	2000	1	2000
4	AL	Redstone Arsenal (USARMY/NASA)	Huntsville	1	RI/FS	FF	5/17/95	2	1998	3	1999
4	AL	Stauffer Chemical Co. (Cold Creek Plant)	Bucks	1	RA	PRP	9/27/93	4	2010	4	2010
				1	RA	PRP	9/27/89	4	1999	4	1999
				1	RA	PRP	12/18/92	4	2010	4	2010
				2	RA	PRP	9/28/98			3	1999
				4	RI/FS	F	5/21/93	1	2000	1	2000
4	AL	T.H. Agriculture & Nutrition Co. (Montgomery Plant)	Montgomery	1	RA	PRP	9/27/96	4	1998	1	1999
4	FL	Agrico Chemical Co.	Pensacola	2	RA	PRP	9/11/98			1	2000
4	FL	Alaric Incorporated	Tampa	1	RI/FS	F	9/24/98			3	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								2	2002	2	2002
4	FL	American Creosote Works, Inc. (Pensacola Plant)	Pensacola	2	RA	F	9/11/97	2	2002	2	2002
4	FL	B&B Chemical Co., Inc.	Hialeah	1	RA	PRP	12/7/95	4	1998	4	1999
4	FL	Cabot/Koppers	Gainesville	1	RA	PRP	9/29/93	4	1997	4	1997
				1	RA	PRP	9/27/91	4	1999	4	1999
				1	RI/FS	F	5/17/94	4	1998	4	1998
				1	RI/FS	PRP	3/1/95			1	1999
4	FL	Cecil Field Naval Air Station	Jacksonville	2	RA	FF	2/2/95	3	1999	3	1999
				2	RA	FF	4/9/97	2	1999	2	1999
				2	RA	FF	8/25/98			2	2004
				2	RA	FF	5/11/98			1	1999
				3	RI/FS	FF	10/22/90	1	1999	1	1999
				5	RI/FS	FF	2/18/92	3	1999	3	1999
4	FL	Chevron Chemical Co. (Ortho Division)	Orlando	1	RA	PRP	10/9/97			4	1999
4	FL	Coleman-Evans Wood Preserving Co.	Whitehouse	1	RA	F	9/28/98			4	2000
4	FL	Dubose Oil Products Co.	Cantonment	1	RA	PRP	2/16/93	1	2001	1	2001
4	FL	Escambia Wood - Pensacola	Pensacola	1	RA	F	5/12/97	4	2000	4	2000
				3	RI	F	9/24/98			2	2000
4	FL	Florida Petroleum Reprocessors	Fort Lauderdale	1	RI/FS	F	5/10/96	4	1998	4	1998
4	FL	Helena Chemical Co.	Tampa	2	RI/FS	PRP	11/6/92	4	1995	4	1995
4	FL	Homestead Air Force Base	Homestead	2	RA	FF	8/3/98			4	2000
				5	RI/FS	FF	10/1/90	2	1998	2	1999
				7	RI/FS	FF	10/1/90	2	1998	2	1999
				9	RI/FS	FF	5/21/93	2	1998	3	1999
				11	RI	FF	10/1/90			2	1999
				20	RI	FF	10/26/97			4	1998

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE				FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE	
				UNIT	ACTIVITY	LEAD					
4	FL	Jacksonville Naval Air Station	Jacksonville	21	RI	FF	10/26/97		4	1998	
				30	RI	FF	10/27/97		4	1998	
				31	RI	FF	10/27/97		4	1998	
				1	RA	FF	3/20/95	2	2000	2	2000
				1	RA	FF	10/1/97		2	2000	
				2	RA	FF	3/6/95	2	1998	1	1999
				2	RI/FS	FF	7/1/92	4	1998	1	1999
				3	RI/FS	FF	12/17/93	1	2001	1	2001
				3	RI/FS	FF	2/27/98		2	2000	
				4	RI/FS	FF	8/15/97	3	1999	1	2000
4	FL	Lad-n-Lassie One Hour Cleaners	Miami	1	RI/FS	F	9/30/98		3	2000	
4	FL	MRI Corp (Tampa)	Tampa	1	RI/FS	F	12/19/96	1	1999	1	1999
4	FL	Madison County Sanitary Landfill	Madison	1	RA	PRP	2/7/95	1	1997	1	1997
4	FL	Normandy Park Apartments	Temple Terrace	1	RI/FS	PRP	9/30/98		4	1999	
4	FL	Pensacola Naval Air Station	Pensacola	2	RI/FS	FF	10/15/90	1	1999	1	2000
				3	RI/FS	FF	10/15/90	3	1998	3	1999
				4	RI/FS	FF	10/15/90	2	1999	2	1999
				5	RI/FS	FF	10/15/90	1	1999	1	1999
				6	RI/FS	FF	10/15/90	2	1999	2	1999
				7	RI/FS	FF	10/15/90	1	1999	1	1999
				8	RI/FS	FF	10/15/90	1	2000	1	2000
				11	RI/FS	FF	10/1/91	3	1999	3	1999
				13	RI/FS	FF	10/1/91	1	1999	1	1999
				15	RI/FS	FF	11/29/93	1	1999	1	1999
4	FL	Pepper Steel & Alloys, Inc.	Medley	16	RI/FS	FF	11/29/93	1	1999	1	1999
				1	RA	PRP	3/26/87	4	1999	4	1999
				1	RA	PRP	9/29/98		1	2000	

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE			
								2	RI/FS	F	9/15/89	4	2000
4	FL	Piper Aircraft/Vero Beach Water & Sewer	Vero Beach	1	RA	PRP	9/30/97	1	1999	2	1999		
4	FL	Reeves Southeast Galvanizing Corp.	Tampa	2	RA	PRP	9/15/98			4	2000		
4	FL	Sanford Gasification Plant	Sanford	1	RI/FS	PRP	4/22/98			1	2000		
4	FL	Sapp Battery Salvage	Cottondale	1	RA	PRP	3/10/93	1	1999	1	1999		
				1	RI/FS	PRP	9/8/98						
				2	RI/FS	F	9/30/90	1	2000	1	2000		
4	FL	Sherwood Medical Industries	Deland	1	RA	PRP	9/23/93	4	2010	4	2010		
4	FL	Solitron Devices Inc.	West Palm Beach	1	FS	F	9/30/98			4	1999		
4	FL	Solitron Microwave	Port Salerno	1	RI/FS	F	4/25/97			3	1999		
4	FL	Southern Solvents, Inc.	Tampa	1	RI/FS	F	2/2/97	1	1999	2	1998		
4	FL	Stauffer Chemical Co. (Tampa Plant)	Tampa	2	RI/FS	PRP	12/12/92	1	2000	1	2000		
4	FL	Taylor Road Landfill	Seffner	1	RA	PRP	8/11/98			1	2018		
4	FL	Tower Chemical Co.	Clermont	2	RI/FS	F	3/22/94	1	1997	1	1997		
4	FL	Trans Circuit Inc.	Lake Park	1	RI/FS	F	9/30/98			1	2000		
4	FL	Tyndall Air Force Base	Panama City	2	RI/FS	FF	5/22/98			3	2000		
				3	RI/FS	FF	5/11/98			3	2000		
				4	RI/FS	FF	5/13/98			2	2000		
4	FL	Whiting Field Naval Air Station	Milton	1	RI/FS	FF	11/27/95	3	1998	1	1999		
				2	RI/FS	FF	11/27/95	2	1999	2	1999		

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				3	RI/FS				2	1999	2	1999
4	FL	Zellwood Ground Water Contamination	Zellwood	1	RA	EP		9/21/92	4	1999	1	2000
4	GA	Brunswick Wood Preserving	Brunswick	1	RI/FS	F		2/24/97	2	1999	2	1999
4	GA	Camilla Wood Preserving Company	Camilla	1	RI/FS	F		3/24/98			1	2000
4	GA	Cedartown Industries, Inc.	Cedartown	1	RA	PRP		11/16/95	4	1999	4	1999
4	GA	Cedartown Municipal Landfill	Cedartown	1	RA	MR		11/4/94	4	1997	4	1997
4	GA	Diamond Shamrock Corp. Landfill	Cedartown	1	RA	PRP		6/29/95	4	1999	4	1999
4	GA	Hercules 009 Landfill	Brunswick	1	RA	PRP		3/2/98			1	2001
4	GA	LCP Chemicals Georgia	Brunswick	1	RI/FS	PRP		7/6/95	1	1999	1	1999
				2	RI/FS	PRP		12/12/96	4	1999	4	1999
4	GA	Marine Corps Logistics Base	Albany	1	RA	FF		12/30/94	4	1999	4	1999
				4	RI/FS	FF		9/15/92	4	1999	4	1999
				6	RI/FS	FF		4/3/98			4	1999
4	GA	Marzone Inc./Chevron Chemical Co.	Tifton	1	RA	PRP		6/30/97	4	1998	4	1998
				1	RA	PRP		9/9/96	3	1998	3	1998
				1	RA	PRP		4/2/98			4	2007
				2	RI/FS	F		4/15/95	4	1998	2	1999
4	GA	Robins Air Force Base (Landfill #4/ Sludge Lagoon)	Houston County	2	RA	FF		8/2/94	3	1998	3	1999
4	GA	T.H. Agriculture & Nutrition Co.	Albany	1	RA	PRP		11/29/95	4	1998	1	1999
				2	RA	PRP		9/29/98				
4	GA	Woolfolk Chemical Works, Inc.	Fort Valley	1	RA	PRP		11/13/97			1	1999
				2	RA	PRP		10/3/96	1	1999	1	1999
				4	RI/FS	PRP		4/24/90	3	2000	3	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				4	FS				3	2000	3	2000
4	KY	Airco	Calvert City	1	RA	PRP		9/29/95	2	2028	2	2028
4	KY	B.F. Goodrich	Calvert City	1	RA	PRP		9/29/95	4	1997	4	1997
4	KY	Brantley Landfill	Calvert City	1	RA	PRP		6/24/97	4	2000	4	2000
4	KY	Distler Brickyard	West Point	1	RA	F		9/28/88	4	2000	4	2000
4	KY	Fort Hartford Coal Co., Stone Quarry	Olaton	1	RA	PRP		3/31/97	1	1999	1	1999
4	KY	Green River Disposal, Inc.	Macco	1	RA	PRP		4/29/96	4	1999	4	1999
4	KY	Maxey Flats Nuclear Disposal	Hillsboro	1	RA	PRP		8/15/96			3	2004
4	KY	National Electric Coil/Copper Industries	Dayhoit	1	RA	PRP		9/29/97	1	1998	4	2028
				1	RA	PRP		2/25/93	3	1997	4	2028
4	KY	National Southwire Aluminum Co.	Hawesville	1	RA	PRP		12/12/94	4	1997	4	1997
4	KY	Paducah Gaseous Diffusion Plant (USDOE)	Paducah	1	RI/FS	FF		4/10/89	4	2010	4	2010
				4	FS	FF		8/12/93	2	1999	2	1999
				7	RI/FS	FF		7/9/93	4	1999	4	1999
				8	RI/FS	FF		3/29/95	3	1998	3	1998
				10	RI/FS	FF		4/27/93	4	1999	4	1999
				11	RI/FS	FF		6/28/93	3	1999	3	1999
				12	RI/FS	FF		9/13/95	3	1999	3	1999
				15	RI/FS	FF		11/14/96	1	2000	1	2000
				16	RI/FS	FF		8/2/97	3	2001	3	2001
4	KY	Red Penn Sanition Co. Landfill	Peewee Valley	1	RI/FS	F		8/18/89	4	1994	4	1994
4	KY	Smith's Farm	Brooks	2	RA	PRP		3/13/96	4	1998	4	1998
4	MS	Chemfax, Inc.	Gulfport	1	RI/FS	EP		9/7/94	4	1999	4	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
4	NC	ABC One Hour Cleaners	Jacksonville	1	RA	F	9/30/96	4	2000	4	2000
				2	RA	F	8/31/98			4	2000
4	NC	Aberdeen Pesticide Dumps	Aberdeen	3	RA	PRP	4/6/98			2	1998
				5	RA	PRP	11/5/97			2	2001
4	NC	Battery Tech (Duracell-Lexington)	Lexington	1	RI/FS	PRP	9/9/94	1	1999	1	1999
4	NC	Benfield Industries, Inc.	Hazelwood	1	RA	F	9/30/96	3	2000	3	2000
4	NC	Bypass 601 Ground Water Contamination	Concord	2	RA	PRP	9/29/97	2	1999	2	1999
4	NC	Camp Lejeune Military Reservation (Marine Corp	Onslow County	7	RI/FS	FF	6/8/94	2	1998	3	1999
				10	RI/FS	FF	4/13/92	3	1998	1	2000
				15	RI/FS	FF	8/21/91			1	1999
				16	RI/FS	FF	2/21/97	3	1999	3	1999
				17	RI/FS	FF	4/7/97	2	1999	2	1999
				18	RI/FS	FF	2/21/97	1	1999	1	1999
4	NC	Cape Fear Wood Preserving	Fayetteville	1	RA	F	9/29/94	2	2000	2	2000
4	NC	Carolina Transformer Co.	Fayetteville	1	RA	F	9/30/97	2	2002	2	2002
4	NC	Charles Macon Lagoon & Drum Storage	Cordova	1	RA	PRP	6/28/94	1	2005	1	2005
4	NC	Chemtronics, Inc.	Swannanoa	1	RA	PRP	6/10/91	2	1997	2	1997
4	NC	Cherry Point Marine Corps Air Station	Havelock	1	RA	FF	3/3/97	1	1999	1	1999
				2	RI/FS	FF	3/20/96	3	1998	3	1998
				2	RA	FF	12/14/97			2	1999
				3	RI/FS	FF	7/12/95	2	1999	2	1999
4	NC	FCX, Inc. (Statesville Plant)	Statesville	1	RA	F	9/30/96	3	1997	3	1997

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE			
								2	RA	F	9/30/97	4	1999
4	NC	GA-Pacific Corp. Hardwood Saw	Plymoth	1	RI/FS	EP	5/8/98					1	2000
4	NC	Geigy Chemical Corp. (Aberdeen Plant)	Aberdeen	1	RA	PRP	2/22/96		4	2000		4	2000
4	NC	Gurley Pesticide Burial	Selma	1	RI/FS	PRP	9/28/98					4	2000
4	NC	Harwell Road Septic Pit	Gastonia	1	RI/FS	F	8/22/97		2	1999		2	1999
4	NC	JFD Electronics/Channel Master	Oxford	1	RA	PRP	9/11/96		3	1999		3	1999
4	NC	Jadco-Hughes Facility	Belmont	1	RA	PRP	6/20/95		4	2001		4	2001
4	NC	Koppers Co., Inc (Morrisville Plant)	Morrisville	1	RA	PRP	6/22/95		3	2030		3	2030
4	NC	Martin-Marietta, Sodyeco, Inc.	Charlotte	1	RA	PRP	9/25/89		2	1999		2	1999
4	NC	National Starch & Chemical Corp.	Salisbury	1	RA	PRP	6/27/90		1	2000		1	2000
4	NC	Potter's Septic Tank Service Pits	Maco	1	RA	F	9/23/94		1	1999		1	1999
4	NC	RAM Leather Care Site	Charlotte	1	RI/FS	F	9/5/97		2	2001		2	2001
4	NC	Reasor Chemical Company	Castle Hayne	1	RI/FS	F	8/9/96		3	1999		3	1999
4	NC	Weyerhaeuser Co. Plymouth	Plymouth	1	RI/FS	PRP	3/24/98					1	2000
4	SC	Aqua-Tech Environmental Inc (Groce Labs)	Greer	1	RI/FS	PRP	9/26/95		1	2000		1	2000
4	SC	Beaunit Corp. (Circular Knit and Dye)	Fountain Inn	1	RA	PRP	3/6/98					3	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								COMPLETION	YEAR	COMPLETION	YEAR
4	SC	Calhoun Park/Ansonborough Home	Charleston	1	RI/FS	PRP	1/22/93	3	1998	3	1998
4	SC	Carolawn, Inc.	Fort Lawn	1	RA	PRP	5/12/93	4	2008	4	2008
4	SC	Elmore Waste Disposal	Greer	1	RA	F	9/30/96	4	2004	4	2004
4	SC	Geiger (C & M Oil)	Rantoules	1	RA	F	1/19/94	4	2001	4	2001
4	SC	Helena Chemical Co. Landfill	Fairfax	1	RA	PRP	5/28/97	4	2009	4	2009
4	SC	Kalama Specialty Chemicals	Beaufort	1	RA	PRP	4/18/96	4	1998	4	1998
				1	RA	PRP	2/5/98			4	2008
4	SC	Koppers Co., Inc (Florence Plant)	Florence	1	RI/FS	PRP	2/29/88	1	1998	1	1998
4	SC	Koppers Co., Inc (Charleston Plant)	Charleston	1	RA	PRP	3/25/96	4	2008	4	2008
4	SC	Leonard Chemical Co., Inc.	Rock Hill	1	RI/FS	PRP	12/13/90	2	1999	2	1999
4	SC	Lexington County Landfill Area	Cayce	1	RA	PRP	9/30/96	2	1999	2	1999
4	SC	Medley Farm Drum Dump	Gaffney	1	RA	PRP	9/30/93	4	1999	4	1999
4	SC	Palmetto Recycling, Inc.	Columbia	1	RA	PRP	4/8/98			3	1999
4	SC	Palmetto Wood Preserving	Dixiana	2	RA	F	9/25/89	3	2001	3	2001
4	SC	Para-Chem Southern, Inc.	Simpsonville	1	RA	PRP	2/15/96	4	2003	4	2003
4	SC	Parris Island Marine Corps Recruit Depot	Parris Island	1	RI/FS	FF	4/15/98			1	2000
				2	RI/FS	FF	4/15/98			1	2000
				3	RI/FS	FF	4/15/98			1	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				5	RI/FS				1	2001	1	2001
4	SC	Rochester Property	Travelers Rest	1	RA	PRP		11/14/94	4	2005	4	2005
4	SC	Rock Hill Chemical Co.	Rock Hill	1	RA	PRP		9/19/96	1	2002	1	2002
4	SC	SCRDI Bluff Road	Columbia	1	RA	PRP		12/4/95	1	2003	1	2003
4	SC	SCRDI Dixiana	Cayce	1	RA	F		9/29/89	4	2000	4	2000
4	SC	Sangamo Weston, Inc./Twelve-Mile Creek/Lake	Pickens	1	RA	PRP		3/11/97	4	1999	4	1999
				1	RA	PRP		11/22/93	1	2000	1	2000
4	SC	Savannah River Site (USDOE)	Aiken	8	RA	FF		4/5/96	3	1999	3	2000
				9	RA	FF		4/5/96	3	1999	3	2000
				10	RI/FS	FF		9/21/96	4	2000	4	2000
				16	RA	FF		9/10/98			4	1999
				17	RA	FF		8/31/98			3	1999
				19	RI/FS	FF		8/5/91	1	1998	1	1998
				21	RI/FS	FF		10/28/91	3	1999	3	1999
				22	RI/FS	FF		3/25/92	2	2001	2	2001
				24	RI/FS	FF		2/25/92	2	1998	2	1998
				25	RI/FS	FF		2/5/92	1	2000	1	2000
				26	RI/FS	FF		7/15/92	3	1999	1	2000
				28	RI/FS	FF		8/5/91	3	1998	3	1998
				30	RI/FS	FF		4/10/97	2	2000	2	2000
				31	RI/FS	FF		7/16/90	2	1998	2	1998
				32	RA	FF		7/1/96	3	1999	3	1999
				36	RI/FS	FF		12/29/89	1	1999		
				37	RI/FS	FF		8/5/91	1	1999		
				38	RI/FS	FF		1/31/95	3	1999	3	1999
				39	RI/FS	FF		3/31/95	3	1999	1	2000
				40	RI/FS	FF		3/31/95	1	1999	4	1999
				44	RI/FS	FF		12/29/89	4	1999	4	1999
				46	RI/FS	FF		5/15/93	3	2000	3	2000
				47	RI/FS	FF		12/19/95	4	1999	4	1999
				50	RI/FS	FF		2/25/97	3	2001	3	2001
				55	RI/FS	FF		3/31/92	3	1998	2	1999
				56	RI/FS	FF		4/1/97			2	2000
				57	RI/FS	FF		12/5/97			3	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				UNIT	ACTIVITY	LEAD		4	2000	4	2000
4	SC	Townsend Saw Chain Co.	Pontiac	58	RI/FS	FF	3/17/97	4	2000	4	2000
				59	RI/FS	FF	8/15/97			4	2000
				60	RI/FS	FF	10/8/97			3	1999
				64	RI/FS	FF	9/28/98			4	2001
				67	RI/FS	FF	12/23/97			4	2001
				68	RI/FS	FF	4/8/98			1	2002
				69	RI/FS	FF	3/2/98			2	2016
				70	RI/FS	FF	3/2/98			3	2015
				71	RI/FS	FF	3/2/98			4	2008
										4	1998
4	TN	Arlington Blending & Packaging	Arlington	0	RA	PRP	12/12/94	4	2027	4	2027
4	TN	Carrier Air Conditioning Co.	Collierville	1	RA	PRP	11/3/94	3	1995	3	1995
4	TN	Mallory Capacitor Co.	Waynesboro	1	RA	PRP	6/8/93	2	2027	2	2027
4	TN	Memphis Defense Depot (DLA)	Memphis	1	RA	FF	1/29/98			4	1999
				1	RI/FS	FF	1/11/94			2	2001
				2	RI/FS	FF	2/9/94	4	1999	4	1999
				3	RI/FS	FF	3/10/94	1	2000	1	2000
				4	RI/FS	FF	5/9/94	1	2000	1	2000
4	TN	Milan Army Ammunition Plant	Milan	1	RA	FF	11/15/93	2	1998	2	1999
				3	RI/FS	FF	9/4/96	2	2000	2	2000
				3	RI/FS	FF	10/1/89	2	2000	2	2000
				4	RI/FS	FF	10/1/89	2	2000	2	2000
				5	RI/FS	FF	9/4/96	2	2000	2	2000
				5	RA	FF	4/29/98			2	1999
				6	RI/FS	FF	9/4/96	2	2000	2	2000
				6	RA	FF	4/29/98			2	1999
				7	RI/FS	FF	9/4/96	2	2000	2	2000
				7	RA	FF	4/29/98			2	1999
				8	RI/FS	FF	9/4/96	3	2000	3	2000
				8	RA	FF	4/29/98			2	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
				UNIT	ACTIVITY	LEAD			
4	TN	Murray-Ohio Dump	Lawrenceburg	9	RI/FS	FF	10/1/89	2	2000
				13	RI/FS	FF	8/13/96	3	2000
				13	RI/FS	FF	11/26/91	3	2000
				14	RA	FF	2/18/97	2	1999
				18	RI/FS	FF	5/29/97	2	1999
4	TN	Oak Ridge Reservation (USDOE)	Oak Ridge	1	RA	PRP	7/16/96	4	1998
4	TN			5	RI/FS	FF	3/31/90	3	1999
				7	RI/FS	FF	6/5/90	4	2005
				9	RI/FS	FF	6/5/90	4	2005
				12	RI/FS	FF	1/3/90		
				13	RI/FS	FF	6/9/90	3	1998
				14	RA	FF	8/7/98		4 2001
				15	RI/FS	FF	9/14/90	3	2001
				19	RI/FS	FF	10/25/86	3	1999
				21	RI/FS	FF	8/28/92		
				22	RI/FS	FF	12/28/90	2	1999
				23	RI/FS	FF	1/14/91	3	1999
				25	RI/FS	FF	10/25/86	3	1999
				28	RI/FS	FF	10/1/95	3	2000
				29	RI/FS	FF	12/2/92	3	1999
				30	RI/FS	FF	10/4/93	2	2001
				31	RI/FS	FF	9/23/93	4	2005
				32	RI/FS	FF	9/30/93	2	1999
				33	RA	FF	11/18/97		1 2001
				34	RI/FS	FF	12/2/92	3	1999
				35	RI/FS	FF	2/2/94	4	2000
				36	RI/FS	FF	3/31/94	2	2001
				40	RI/FS	FF	12/22/94	3	1999
4	TN	Ross Metals Inc	Rossville	1	RI/FS	F	10/3/96	4	1998
4	TN	Tennessee Products	Chattanooga	1	RI/FS	F	8/14/95	4	1999
4	TN	Velsicol Chemical Corp. (Hardeman County)	Toone	1	RA	PRP	5/26/95	2	2027

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								2	2026	2	2026
5	IL	Acme Solvent Reclaiming, Inc.	Morristown	6	RA	PRP	9/29/94	1	2000	1	2000
				8	RA	PRP	6/25/97	4	1998	2	1999
5	IL	Adams County Quincy Landfills 2 & 3	Quincy	1	RA	PS	12/18/97			3	1999
5	IL	Beloit Corp.	Rockton	1	RI/FS	PS	9/27/90	1	1999	2	1999
5	IL	Cross Brothers Pail Recycling	Pembroke Township	1	RA	PRP	9/30/93	4	1998	4	2003
5	IL	DuPage County Landfill (Blackwell Forest Preserve)	Warrenville	1	RA	PRP	3/1/96	1	1999	1	1999
5	IL	Galesburg/Koppers Co.	Galesburg	1	RA	PS	5/5/95	4	1999	4	1999
5	IL	Ilada Energy Co.	East Cape Girardeau	1	RI/FS	PRP	6/19/89	1	1999	4	1999
5	IL	Joliet Army Ammunition Plant (Manufacturing Area)	Joliet	1	RI/FS	FF	6/9/89	4	1998	1	1999
				2	RI/FS	FF	6/9/89	4	1998	1	1999
5	IL	Joliet Army Ammunition Plant (Load-Assembly-	Joliet	1	RI/FS	FF	6/9/89	4	1998	1	1999
				2	RI/FS	FF	6/9/89	4	1998	1	1999
5	IL	Kerr-McGee (Kress Creek/West Branch of Dupage	DuPage County	1	RI/FS	F	9/30/92	3	2000	3	2000
5	IL	Kerr-McGee (Reed-Keppler Park)	West Chicago	1	RI/FS	F	5/20/92	1	1999	1	2000
5	IL	Kerr-McGee (Residential Areas)	West Chicago/DuPage	1	RI/FS	F	9/17/93	4	2001	4	2001
5	IL	Kerr-McGee (Sewage Treat Plant)	West Chicago	1	RI/FS	F	5/20/92	1	1999	1	2001
5	IL	Lenz Oil Service, Inc.	Lemont	1	RI/FS	PRP	9/29/89	4	1998	1	1999
5	IL	MIG/Dewane Landfill	Belvidere	1	RI/FS	PRP	3/29/91	4	1998	1	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	RI/FS				1	1999	1	1999
5	IL	NL Industries/Taracorp Lead Smelter	Granite City	1	RA	F	3/15/93	1	2000	1	2000	
				1	RA	F	3/8/91	1	2000	1	2000	
				1	RA	F	9/30/97	1	2000	1	2000	
5	IL	Ottawa Radiation Areas	Ottawa	1	RI/FS	F	3/26/93	4	1998	2	1999	
				2	FS	F	3/1/98			1	1999	
				2	RI	F	11/3/97			1	1999	
5	IL	Outboard Marine Corp.	Waukegan	2	RI/FS	PRP	9/26/90	4	1998	1	1999	
5	IL	Pagel's Pit	Rockford	1	RA	PRP	8/8/97	1	2002	1	2002	
				2	RI/FS	PRP	8/13/91	1	1999	1	1999	
5	IL	Parsons Casket Hardware Co.	Belvidere	2	RI/FS	S	9/1/96	1	1999	1	1999	
5	IL	Sangamo Electric Dump/Crab Orchard National	Carterville	1	RA	FF	6/30/93	1	1999	1	1999	
				2	RA	PRP	9/27/95	1	2000	1	2001	
				3	RA	FF	9/21/98			4	1999	
				4	RI/FS	FF	9/13/91	4	1999	4	1999	
				6	RI/FS	FF	2/2/98			3	2000	
5	IL	Savanna Army Depot Activity	Savanna	2	RI/FS	FF	9/29/89	1	1999	1	1999	
				4	RI/FS	FF	10/31/91	1	2007	1	2007	
5	IL	Southeast Rockford Ground Water Contamination	Rockford	3	RI/FS	S	2/7/96	1	1999	2	1999	
5	IN	American Chemical Service, Inc.	Griffith	1	RA	PRP	4/10/96	4	1998	2	1999	
				1	RA	PRP	6/6/96	4	1998	2	1999	
5	IN	Cam-Or Inc	Westville	1	RI/FS	F	6/30/97	1	2000	1	2000	
5	IN	Continental Steel Corp.	Kokomo	0	RI/FS	F	7/1/97	4	1998	4	1999	

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				5	RA				1	2000	1	2000
5	IN	Douglas Road/Uniroyal, Inc., Landfill	Mishawaka	1	RA	F	9/30/97	1	2000	1	2000	
				2	RA	F	9/27/96	3	2000	3	2000	
5	IN	Envirochem Corp.	Zionsville	1	RA	PRP	11/20/97			4	2003	
5	IN	Fisher-Calco	LaPorte	1	RA	PRP	9/30/95	4	2000	4	2000	
				1	RA	PRP	7/21/97	4	2000	4	2000	
5	IN	Lemon Land Landfill	Bloomington	1	RI/FS	F	5/8/95	4	1998	3	1999	
5	IN	Neal's Landfill (Bloomington)	Bloomington	1	RA	PRP	7/7/88	1	2001	1	2001	
				1	RI/FS	PRP	8/13/96	1	1999	1	1999	
5	IN	Ninth Avenue Dump	Gary	2	RA	PRP	2/14/94	4	1998	4	1999	
5	IN	Northside Sanitary Landfill, Inc.	Zionsville	1	RA	PRP	9/30/94	2	1999	4	1999	
5	IN	Reilly Tar & Chemical Corp. (Indianapolis Plant)	Indianapolis	1	RA	PRP	9/30/94	1	1999	1	1999	
5	IN	Seymour Recycling Corp.	Seymour	1	RA	PRP	8/17/87	4	2010	4	2010	
5	IN	Tri-State Plating	Columbus	1	RA	F	3/29/91	2	1999	2	1999	
5	MI	Aircraft Components (D & L Sales)	Benton Harbor	1	RI/FS	F	6/26/98			1	2000	
5	MI	Albion-Sheridan Township Landfill	Albion	1	RA	PRP	9/4/97	2	2020	2	2020	
5	MI	Allied Paper, Inc./Portage Creek/Kalamazoo River	Kalamazoo	1	RI/FS	PS	12/28/90	3	1999	3	1999	
				2	RI/FS	PS	12/28/90	3	1999	3	1999	
				4	RI/FS	PS	12/28/90	2	1999	2	1999	
				5	RI/FS	PS	12/28/90	1	2000	1	2000	

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								2	1998	2	1998
5	MI	Bay City Middlegrounds	Bay City	0	RI/FS	PS	6/18/97	2	1998	2	1998
5	MI	Bofors Nobel, Inc.	Muskegon	2	RI/FS	S	3/31/90	4	1998	1	1999
5	MI	Butterworth #2 Landfill	Grand Rapids	1	RA	PRP	2/3/98			1	2002
5	MI	Chem Central	Wyoming Township	1	RA	PRP	8/18/94	3	1999	3	1999
5	MI	Clare Water Supply	Clare	2	RA	PRP	4/20/98			3	1999
5	MI	Duell & Gardner Landfill	Dalton Township	1	RI/FS	F	8/11/98			3	1999
5	MI	Electrovoice	Buchanan	1	RA	PRP	5/24/96	3	2000	3	2000
				2	RI/FS	F	9/15/92	3	1999	3	1999
5	MI	Forest Waste Products	Otisville	2	RA	PRP	3/26/96	4	2000	4	2000
5	MI	G&H Landfill	Utica	1	RA	PRP	6/2/95	1	1999	1	1999
5	MI	Ionia City Landfill	Ionia	2	RI/FS	PRP	1/29/86	1	1999	4	1999
5	MI	Kysor Industrial Corp	Cadillac	1	RA	PRP	3/3/95	4	2016	4	2016
5	MI	Liquid Disposal, Inc.	Utica	1	RA	PRP	9/30/92	4	2001	4	2001
5	MI	Lower Ecorse Creek Dump	Wyandotte	1	RA	F	9/25/97	4	1998	4	1999
5	MI	Metamora Landfill	Metamora	2	RA	PRP	11/24/97			4	1999
5	MI	Motor Wheel, Inc.	Lansing	1	RA	PRP	6/27/97	4	1998	1	2000
5	MI	North Bronson Industrial Area	Bronson	2	RI	S	9/16/96	4	1998	1	1999
				2	RI/FS	S	9/16/96			2	1999
5	MI	Northernaire Plating	Cadillac	2	RA	PRP	3/3/95	1	2002	1	2002
5	MI	OTT/Story/Cordova Chemical Co.	Dalton Township	1	RA	F	9/25/91	4	1999	4	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE		
				2	3				RA	F	9/28/92	4	
						RA	S	4/4/95		1	1999	1	1999
5	MI	Peerless Plating Co.	Muskegon	1		RA	F	9/23/96		1	2006	1	2006
5	MI	Rockwell International Corp. (Allegan Plant)	Allegan	2		RI/FS	PRP	3/31/88		2	2000	2	2000
				2		RI/FS	F	6/19/98				2	2000
5	MI	Shiawassee River	Howell	1		RI/FS	S	6/19/87		4	1998	1	1999
5	MI	Sparta Landfill	Sparta Township	1		RI/FS	PRP	9/23/93		1	1999	1	1999
5	MI	Thermo-Chem, Inc.	Muskegon	1		RA	PRP	10/27/94		4	1998	1	1999
				1		RA	PRP	10/27/94		4	1998	1	1999
				1		RA	PRP	10/27/94		4	1998	1	1999
				2		RI/FS	PRP	9/21/87		2	1999	2	2000
5	MI	Torch Lake	Houghton County	1		RA	F	9/23/98				1	2009
5	MI	Velsicol Chemical Corp. (Michigan)	St. Louis	2		RI/FS	EP	2/14/97		2	1999	2	1999
5	MI	Verona Well Field	Battle Creek	2		RA	PRP	12/28/94		4	1998	2	1999
5	MI	Wash King Laundry	Pleasant Plains Twp	1		RA	S	9/28/98				3	2009
5	MI	Wurtsmith Air Force Base	Isoco	1		RA	FF	6/1/88		4	2018	4	2018
				1		RI/FS	FF	1/3/95		2	1997	2	1997
				2		RI/FS	FF	9/26/94		4	1996	4	1996
				3		RI/FS	FF	6/24/94		4	1996	4	1996
				4		RI/FS	FF	1/3/95		2	1997	2	1997
				5		RI/FS	FF	3/15/93		3	1997	3	1997
				6		RI/FS	FF	12/14/94		2	1997	2	1997
				7		RA	FF	6/30/91		4	2005	4	2005
				7		RI/FS	FF	8/4/94		4	1996	4	1996
5	MN	Arrowhead Refinery Co.	Hermantown	1		RA	S	8/15/90		4	2000	4	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								COMPLETION	SCHEDULE	COMPLETION	SCHEDULE
5	MN	Freeway Sanitary Landfill	Burnsville	1	RI/FS	PS	3/27/86	1	1996	1	1996
5	MN	Joslyn Manufacturing & Supply Co.	Brooklyn Center	3	RA	PS	7/31/95	1	2000	1	2000
5	MN	Long Prairie Ground Water Contamination	Long Prairie	2	RA	S	4/11/91	4	2002	4	2002
				3	RA	S	12/9/93	1	1999	1	1999
5	MN	MacGillis & Gibbs Co./Bell Lumber & Pole. Co.	New Brighton	1	RA	S	9/30/94	4	2001	4	2001
				3	RA	F	9/23/96	4	1998	1	1999
				3	RA	F	9/26/97	3	1999	3	1999
5	MN	Naval Industrial Reserve Ordnance Plant	Fridley	1	RA	FF	6/14/91	4	1999	4	1999
				2	RI/FS	FF	3/22/92	1	1999	3	2000
				3	RI/FS	FF	5/20/96	1	1999	1	2001
5	MN	New Brighton/Arden Hills	New Brighton	7	RA	FF	9/21/95	1	1999	1	1999
5	MN	Oak Grove Sanitary Landfill	Oak Grove Township	2	RA	PRP	8/5/92	4	1997	4	1997
5	MN	Perham Arsenic	Perham	1	RA	F	9/30/96	4	1998	4	1999
5	MN	St. Regis Paper Co.	Cass Lake	1	RA	PS	1/7/87	1	1999	1	2004
				2	RA	PS	1/7/87	1	1999	1	2004
5	MN	Waite Park Wells	Waite Park	2	RA	PS	8/12/94	4	1999	4	1999
5	OH	Allied Chemical & Ironton Coke	Ironton	2	RA	PRP	3/3/95	4	1999	4	1999
5	OH	Buckeye Reclamation	St. Clairsville	1	RA	PRP	7/2/97	4	2000	4	2001
				1	RA	PRP	2/10/95	4	1999	4	2001
5	OH	Dover Chemical Corp.	Dover	1	RI/FS	PRP	8/24/88	4	1998	1	1999
5	OH	Feed Materials Production Center	Fernald	1	RA	FF	4/1/96	1	2005	1	2005

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT			ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				2	3	4	5	6	1	2002	1	2002	
5	OH	Fultz Landfill	Jackson Township	1	RA	FF	6/10/96		1	2002	1	2002	
5	OH	Mound Plant (US DOE)	Miamisburg	2	RI/FS	FF	6/21/93		2	2006	2	2006	
5	OH	Nease Chemical	Salem	1	RI/FS	PRP	1/27/88		1	1999	2	2000	
5	OH	Ormet Corp.	Hannibal	1	RA	PRP	4/14/97		4	1998	4	2007	
5	OH	Rickenbacker Air National Guard (USAF)	Lockbourne	1	RI/FS	FF	4/15/96		1	1999	1	1999	
5	OH	Sanitary Landfill CO. (Industrial Waste Disposal)	Dayton	1	RA	PRP	4/16/96		4	1998	1	1999	
5	OH	Skinner Landfill	West Chester	2	RA	PRP	6/18/96		1	2000	1	2000	
5	OH	Van Dale Junkyard	Marietta	1	RA	PRP	4/2/97		2	2000	2	2000	
5	OH	Wright-Patterson Air Force Base	Dayton	12	RI/FS	FF	8/31/95		4	1998	4	1999	
5	WI	Better Brite Plating Co. Chrome and Zinc Shops	DePere	2	RA	F	8/5/91		1	1999	3	2000	
5	WI	City Disposal Corp. Landfill	Dunn	1	RA	PRP	3/30/95		1	2029	1	2029	
5	WI	Delavan Municipal Well #4	Delavan	1	RI/FS	PS	9/28/90		1	1999	1	1999	
5	WI	Janesville Ash Beds	Janesville	1	RA	PRP	9/9/96		4	2002	4	2002	

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
5	WI	Janesville Old Landfill	Janesville	1	RA	PRP	9/9/96	4	2002	4	2002
5	WI	Lauer I Sanitary Landfill	Menomonee Falls	1	RA	PS	3/31/97	4	1998	4	1999
5	WI	Madison Metropolitan Sewerage District	Blooming Grove	1	RA	PRP	1/12/98			2	2000
5	WI	Master Disposal Service Landfill	Brookfield	1	RA	PRP	3/29/94	3	2027	3	2027
5	WI	Moss-American (Kerr-McGee Oil Co.)	Milwaukee	1	RA	PRP	5/19/95	1	2025	1	2025
5	WI	Muskego Sanitary Landfill	Muskego	2	RA	PRP	9/26/97	4	1998	1	2001
5	WI	National Presto Industries, Inc.	Eau Claire	1	RA	PRP	11/12/93	3	1999	3	1999
				3	RA	PRP	5/13/98			1	2000
5	WI	Oconomowoc Electroplating Co., Inc.	Ashippin	1	RA	F	5/12/94	1	1999	1	1999
				2	RI/FS	F	9/20/90	2	2006	2	2006
5	WI	Sheboygan Harbor & River	Sheboygan	1	RI/FS	PRP	4/11/86	2	1999	3	1999
5	WI	Stoughton City Landfill	Stoughton	1	RA	F	9/27/97	4	1998	1	1999
5	WI	Wheeler Pit	La Prairie Township	1	RA	PRP	5/21/92	4	2003	4	2003
6	AR	Frit Industries	Walnut Ridge	1	RA	PRP	9/8/83	1	1998	1	2000
6	AR	Midland Products	Ola/Birta	1	RA	S	6/29/90	1	1999	1	1999
6	AR	Popile, Inc.	El Dorado	1	RA	F	9/27/94	1	2028	1	2028
6	AR	Vertac, Inc.	Jacksonville	2	RA	PRP	9/26/94	4	1998	4	1998
				3	RA	PRP	7/30/97	4	1998	4	1998

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				5	RA				4	1998	4	1998
6	LA	American Creosote Works, Inc. (Winnfield)	Winnfield	1	RA	F		9/28/93	2	1999	4	2005
6	LA	Central Wood Preserving	Slaughter	0	RI/FS	F		9/4/98			4	1999
				0	RI	F		8/4/98			4	1999
6	LA	Combustion, Inc.	Denham Springs	1	RI/FS	PS		10/25/88	1	1999	3	1999
6	LA	Delatte Metals	Ponchatoula	1	RI/FS	F		9/9/98			4	1999
6	LA	Gulf Coast Vacuum Services	Abbeville	1	RA	PRP		6/2/97	1	2006	1	2006
6	LA	Gulf State Utilities - North Ryan Street	Lake Charles	1	RI/FS	PRP		2/10/97	2	1999	2	1999
6	LA	Highway 71/72 Refinery	Bossier	0	FS	F		8/8/97	3	1999	3	1999
				0	RI	F		6/26/97	3	1999	3	1999
				1	RI/FS	F		9/22/94	4	1999	4	1999
6	LA	Louisiana Army Ammunition Plant	Doyline	4	RI/FS	FF		4/1/97	3	1998	2	1999
6	LA	Old Inger Oil Refinery	Darrow	1	RA	S		4/25/86	2	2005	2	2002
				4	RA	S		12/5/97			2	2002
6	LA	Petro-Processors of Louisiana, Inc.	Scotlandville	1	RA	PRP		6/30/87	4	1999	1	2002
				1	RI/FS	PRP		12/17/92	4	2000	4	2000
				3	RA	PRP		6/30/87			1	2001
				3	RI/FS	PRP		11/9/92			4	1999
6	LA	Ruston Foundry	Alexandria	1	RI/FS	F		8/27/98			4	1999
6	NM	AT & SF (Clovis)	Clovis	1	RA	PRP		8/7/89	2	2000	2	2000
6	NM	AT & SF (Albuquerque)	Albuquerque	1	RI/FS	PRP		6/6/94	4	1998	4	1998

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT			ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	2	RA				1	1999	1	1999
6	NM	Cimarron Mining Corp.	Carizozo		1	RA	F	8/13/91		1	1999	1	1999
					2	RA	F	12/20/91		4	1998	4	1998
6	NM	Espanola Wells	Espanola		1	RI/FS	S	9/9/96		3	1999	3	1999
6	NM	Fruit Avenue Plume	Albuquerque		1	RI/FS	S	9/9/96		3	1999	3	1999
6	NM	Prewitt Abandoned Refinery	Prewitt		1	RA	PRP	1/16/95		4	2002	4	2002
6	NM	Rinchem Co. Inc.	Albuquerque		1	RI/FS	PRP	10/1/95		4	1998	4	1998
6	NM	South Valley	Albuquerque		5	RA	PRP	4/24/92		1	2003	1	2003
					6	RA	PRP	6/18/95		3	2025	3	2025
6	NM	United Nuclear Corp.	Church Rock		1	RA	PRP	9/12/89		4	1999	4	1999
6	OK	Blackwell Zinc	Blackwell		1	RA	S	3/12/98				4	2002
6	OK	Double Eagle Refinery Co.	Oklahoma City		1	RA	F	9/30/97		3	1999	4	1999
6	OK	Hardage/Criner	Criner		2	RA	PRP	1/4/93		4	2010	4	2010
6	OK	Mosley Road Sanitary Landfill	Oklahoma City		1	RA	PRP	2/15/95		1	2000	1	2000
					1	RA	PRP	3/16/95		4	1999	2	2000
					1	RA	PRP	11/6/95		4	2000	4	2000
6	OK	National Zinc Corp.	Bartlesville		1	RA	PS	3/15/94		4	2000	4	2000
					2	RA	PS	12/18/97				4	2000
6	OK	Oklahoma Refining Co. (Pesses Chemical Co.)	Cyril		1	RA	S	7/28/97		1	2003	1	2003
6	OK	RAB Valley Wood Preserving	Panama		1	RI/FS	F	9/27/94		4	1997	4	1997
6	OK	Sand Springs Petrochemical Complex	Sand Springs		1	RA	PRP	9/16/94		4	1998	4	1998

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS		PRESENT	
				UNIT	ACTIVITY	LEAD		SCHEDULE	COMPLETION	SCHEDULE	
6	OK	Tar Creek (Ottawa County)	Ottawa County	1	RA	S	5/24/96	1	2003	1	2003
				2	RA	F	9/22/97	1	2004	1	2004
				2	RI/FS	F	8/25/94	4	2001	4	2001
				2	RI	F	3/20/95	1	1999	1	1999
6	OK	Tinker Air Force Base	Oklahoma City	3	RI/FS	FF	10/16/95	4	1998	1	1999
				4	RI/FS	FF	10/16/95	4	1998	1	1999
6	TX	ALCOA (Point Comfort)/ Lavaca Bay	Point Comfort	1	RI/FS	PRP	3/31/94	2	1999	1	2000
6	TX	Brio Refining Co., Inc.	Friendswood	1	RA	PRP	6/29/89	4	2002	4	2002
6	TX	Crystal Chemical Co.	Houston	1	RA	PRP	1/3/95			4	1999
6	TX	French, Ltd.	Crosby	2	RA	PRP	6/28/89	3	1998	1	2005
6	TX	Geneva Industries/ Fuhrmann Energy	Houston	2	RA	S	3/31/89	4	1999	4	2003
6	TX	Hart Creosoting, Co.	Jasper	1	RI/FS	F	7/30/98			1	2000
6	TX	Jasper Creosoting Company, Inc.	Jasper	1	RI/FS	F	4/1/98			4	1999
6	TX	Koppers Co., Inc. (Texarkana Plant)	Texarkana	1	RA	PRP	3/3/96	1	1999	1	1999
				1	RA	PRP	9/3/98			4	2000
6	TX	Lone Star Army Ammunition Plant	Texarkana	1	RI/FS	FF	6/18/90	4	1998	4	1998
6	TX	Longhorn Army Ammunition Plant	Karnack	2	RA	FF	2/12/97	1	1999	1	1999
				2	RA	FF	10/25/96	4	1998	1	1999
				2	RI/FS	FF	10/16/91	2	2000	2	2000
				4	RI/FS	FF	10/16/91	2	2000	2	2000
6	TX	MOTCO, Inc.	La Marque	1	RA	PRP	12/30/88	4	1998	4	1998
				2	RA	PRP	12/13/93	4	1998	4	1998

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT			ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	RA	S				1	2009	1	2009
6	TX	North Cavalcade Street	Houston	1	RA	S	9/12/91	1	2009	1	2009	1	2009
				2	RA	S	9/3/93	1	2000	1	2000	1	2000
6	TX	Odessa Chromium #1	Odessa	2	RA	S	9/27/89	3	1999	3	1999		
6	TX	Odessa Chromium #2 (Andrews Highway)	Odessa	2	RA	S	3/30/90	1	1998	2	2000		
				3	RA	PRP	4/18/93	1	1999	1	1999		
6	TX	Pantex Plant (USDOE)	Pantex Village	0	RI/FS	FF	5/1/91					1	2001
6	TX	Petro-Chemical Systems, Inc. (Turtle Bayou)	Liberty County	2	RA	PRP	5/22/98					3	2000
				2	RA	PRP	5/22/98					2	2000
				4	RA	F	9/26/97	4	1999	2	2000		
6	TX	RSR Corp.	Dallas	4	RA	PRP	2/6/98					4	1999
6	TX	Rockwool Industries Inc.	Bell County	1	RI/FS	F	9/30/98					3	1999
6	TX	Sol Lynn/ Industrial Transformers	Houston	2	RA	S	9/10/91	4	2004	4	2004		
6	TX	South Cavalcade Street	Houston	1	RA	PRP	1/11/95	3	2025	3	2025		
6	TX	Sprague Road Ground Water Plume	Odessa	0	RI/FS	F	9/12/97	3	1999	3	1999		
6	TX	State Marine of Port Arthur	Jefferson County	0	RI/FS	F	6/22/98					2	2000
6	TX	Tex-Tin Corp.	Texas City	1	FS	F	3/6/97	1	1998	1	1999		
6	TX	Texarkana Wood Preserving Co.	Texarkana	1	RA	S	10/23/97					2	1998
				2	RA	S*	10/23/97					2	1998
6	TX	United Creosoting Co.	Conroe	3	RA	S	9/17/93	1	1999	1	2000		
				3	RA	S	9/17/93	4	1999	1	2000		
7	IA	Farmers' Mutual Cooperative	Hospers	0	RA	PS	1/9/96	3	2005	3	2005		

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
7	IA	Iowa Army Ammunition Plant	Middletown	1	RI/FS	FF	9/20/90	4	1998	4	1998
				3	RI/FS	FF	7/22/97	4	1999	4	1999
7	IA	Mason City Coal Gasification Plant	Mason City	1	RI/FS	PRP	10/1/91	4	1999	4	1999
7	IA	Mid-America Tanning Co.	Sergeant Bluff	1	RA	F	9/30/98			4	2000
7	IA	Peoples Natural Gas Co.	Dubuque	1	RA	PRP	3/29/94	4	2000	4	2000
7	IA	Ralston Site	Cedar Rapids	1	RI/FS	PRP	11/27/91	1	1999	2	1999
7	IA	Red Oak City Landfill	Red Oak	1	RA	PRP	8/16/97	4	1998	3	1999
7	IA	Shaw Avenue Dump	Charles City	2	FS	PRP	3/30/98			4	1999
7	IA	Vogel Paint & Wax	Orange City	1	RA	PS	5/20/91	4	2000	4	2000
7	IA	Waterloo Coal Gasification Plant	Waterloo	1	RI/FS	PRP	5/30/95	1	2000	4	2000
7	KS	29th & Mead Ground Water Contamination	Wichita	1	RI/FS	PS	9/27/89	1	2000	1	2000
7	KS	57th and North Broadway Streets Site	Wichita Heights	1	RI/FS	F	9/15/94	4	1998	2	1999
				2	RA	F	6/29/98			4	1998
7	KS	Ace Services	Colby	1	RI/FS	F	7/23/96	3	1999	2	1999
7	KS	Cherokee County (Tar Creek, Cherokee County)	Cherokee County	6	RI/FS	PRP	9/30/98			4	1999
				7	RA	F	8/2/96	4	1999	4	1999
7	KS	Doepke Disposal (Holliday)	Johnson County	1	RA	PRP	3/6/95	2	1999	2	1999
7	KS	Fort Riley	Junction City	1	RA	FF	9/29/97	4	1998	4	1998
				2	RI/FS	FF	1/22/92	4	1997	4	1997
				3	RI/FS	FF	7/1/93	2	1999	2	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				4	4				4	2002	4	2002
7	KS	Obee Road	Hutchinson	2	FS	PS		10/17/96	2	2000	1	2000
7	KS	Pester Refinery Co.	EI Dorado	1	RA	PS		11/1/94	2	2005	2	2005
7	KS	Sunflower Army Ammunition Plant	DeSoto	1	RI/FS	FF		10/1/95	4	2008	4	2008
7	KS	Wright Ground Water Contamination	Wright	1	FS	F		4/22/94			2	1999
7	MO	Big River Mine Tailings/ St. Joe Minerals	Desloge	1	RI/FS	PRP		1/29/97	4	1999	4	1999
				2	RI/FS	PRP		1/29/97	2	2001	2	2001
7	MO	Lake City Army Ammunition Plant (Northwest)	Independence	1	RI/FS	FF		8/1/87	4	2003	4	2003
				1	RI/FS	FF		8/3/90	4	2003	4	2003
				2	RI/FS	FF		4/21/92	4	1998	4	1998
				3	RI/FS	FF		6/27/90	1	1999	1	1999
				4	RI/FS	FF		9/30/92	3	1999	3	1999
7	MO	Lee Chemical	Liberty	1	RA	PS		12/30/92	4	1999	4	2001
7	MO	Minker/Stout/Romaine Creek (Area 2: Fills 1 & 2)	Imperial	1	RA	MR		9/24/96	4	1998	4	1999
7	MO	Oronogo-Duenweg Mining Belt	Jasper County	1	RI/FS	MR		8/2/91	1	2000	1	2000
				1	RI/FS	F		4/24/90	1	1999	1	1999
				2	RA	F		8/2/96	4	2001	4	2001
				3	RA	F		4/1/97	1	1999	1	1999
7	MO	St. Louis Airport/ Hazelwood Interim Storage/ Futura St. Louis County		1	RI/FS	FF		6/26/90	1	2001	1	2001
				1	RA	FF		9/1/98			4	2004
				2	RA	FF		9/1/98			4	2004
7	MO	Times Beach Site	Times Beach	2	RA	MR		6/30/97	4	1998	4	1998
7	MO	Valley Park TCE	Valley Park	1	RA	PS		9/29/98			4	2009
				1	RA	PS		9/22/98			1	2000
				2	RI/FS	S		4/17/97	2	2000	4	2000
7	MO	Weldon Spring Quarry (USDOE/ Army)	St. Charles County	1	RA	FF		4/8/96	4	2002	4	2002
				1	RA	FF		4/10/95	4	2002	4	2002

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE		
				UNIT	ACTIVITY	LEAD			4	2002	
7	MO	Weldon Springs Ordnance Works	St. Charles County	1	RA	FF	10/26/95	4	2002	4	2002
				1	RA	FF	9/4/95	4	2002	4	2002
				2	RA	FF	1/1/96	4	2002	4	2002
				2	RA	FF	4/23/97	4	2002	4	2002
				3	RA	FF	7/31/95	4	2002	4	2002
				3	RA	FF	9/5/95	4	2002	4	2002
				3	RA	FF	4/8/96	4	2002	4	2002
				3	RA	FF	12/21/96	4	2002	4	2002
				3	RA	FF	7/12/95	4	2002	4	2002
				5	RI/FS	FF	10/24/91	4	1998	4	1998
7	MO	Westlake Landfill	Bridgeton	6	RI/FS	FF	5/18/95	4	1999	4	1999
				1	RA	FF	12/26/97			3	2000
				2	RI/FS	FF	6/30/96	4	1998	2	1999
7	NE	10th Street Site	Columbus	1	RA	F	2/23/95	4	1998	4	2002
7	NE	Cleburn Street Well	Grand Island	1	RA	F	12/15/97			1	2000
				2	RA	F	12/15/97			1	2000
				3	RA	F	9/15/97	4	1998	3	1999
				4	RA	F	9/15/97	4	1998	3	1999
				5	RI/FS	PRP	6/13/97	2	1999	2	1999
7	NE	Cornhusker Army Ammunition Plant	Hall County	1	RA	FF	8/11/97	4	1999	4	1999
				2	RI/FS	FF	12/1/94	2	1998	2	1998
7	NE	Hastings Ground Water Contamination	Hastings	3	RA	PRP	9/28/95	3	1999	3	1999
				4	RA	FF	8/12/96	4	1998	3	1999
				5	RI/FS	F	9/30/93	4	1999	1	2000
				9	RA	PRP	9/27/95	3	1998	1	2000
				12	RI/FS	F	8/31/90	2	1999	2	2000
				13	RA	F	7/25/96	2	2008	2	2008
				14	RI/FS	FF	9/30/91	1	2001	1	2001
				14	RI/FS	FF	6/15/86	1	2001	1	2001

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS		PRESENT	
				UNIT	ACTIVITY	LEAD		SCHEDULE	COMPLETION	SCHEDULE	
7	NE	Nebraska Ordnance Plant (Former)	Mead	15	RI/FS	PRP	7/19/95	1	2011	1	2011
				16	RI/FS	FF	2/11/91	1	2007	1	2007
				19	RI/FS	F	3/22/85	4	1999	1	2000
7	NE	Nebraska Ordnance Plant (Former)	Mead	3	RI/FS	FF	2/8/95	1	2000	3	2002
7	NE	Sherwood Medical Co.	Norfolk	1	RA	PRP	7/10/98			2	2000
				2	RA	PRP	7/10/98			2	2000
8	CO	Air Force Plant PJKS	Watertown	1	RI/FS	FF	2/7/89	4	2000	4	2000
8	CO	California Gulch	Leadville	0	RI	F	12/18/92	3	1996	3	1996
				4	RA	PRP	7/28/98			1	2000
				5	RI/FS	PRP	8/29/94	4	1998	4	1998
				6	RI/FS	F	8/26/94	4	1999	4	1999
				7	RI/FS	PRP	8/26/94	1	1999	1	1999
				8	RI/FS	PRP	8/26/94	2	1999	2	1999
				9	RI/FS	PRP	8/26/94	4	1998	1	1999
				10	RA	PRP	7/15/98			1	1999
				12	RI/FS	PRP	8/26/94	4	2001	4	2001
8	CO	Central City - Clear Creek	Idaho Springs	3	RA	S	9/29/93	4	1998	4	1999
				3	RA	S	9/29/93	4	2000	4	2000
				3	RA	S	9/29/93	4	1999	4	1999
				3	RA	F	9/26/96	4	2007	4	2007
				3	RA	PRP*	5/22/98	4	2000	1	1999
				3	RA	PRP	11/17/97			4	1999
				3	RA	PRP	9/17/98			1	1999
8	CO	Chemical Sales Co.	Commerce City	1	RA	S	9/1/98			4	1999
8	CO	Denver Radium Site	Denver	8	RA	PRP	3/31/93	4	1998	2	1999
8	CO	Eagle Mine	Minturn/Redcliff	1	RA	PS	9/1/88	2	1999	2	1999
8	CO	Lincoln Park	Canon City	1	FS	F	3/11/92	4	1998	2	1999
8	CO	Lowry Landfill	Arapahoe County	0	RA	PRP	1/17/95	4	1999	4	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS COMPLETION SCHEDULE	PRESENT COMPLETION SCHEDULE
				UNIT	ACTIVITY	LEAD			
8	CO	Rocky Flats Plant (USDOE)	Golden	1	RA	PRP	3/12/97	4 1998	1 1999
				1	RA	PRP	8/22/96	4 1998	1 1999
				1	RA	PRP	9/11/98		2 1999
8	CO	Rocky Mountain Arsenal	Adams County	6	RI	FF	4/19/91	4 1998	2 1999
				7	RI	FF	6/8/90	4 2003	4 2003
				13	RI	FF	5/15/92	4 1999	4 1999
				16	RI	FF	9/24/91	4 1999	4 1999
8	CO	Rocky Mountain Arsenal	Adams County	3	RA	FF	12/9/96	4 2000	4 2000
				3	RA	FF	12/9/96	3 1998	4 1999
				3	RA	FF	9/26/97	1 2001	2 2000
				3	RA	FF	12/9/96	4 2008	4 2008
				3	RA	FF	12/9/96	4 2008	4 2008
				3	RA	FF	12/9/96	4 2008	4 2008
				3	RA	FF	8/19/97	2 1999	2 1999
				3	RA	FF	12/9/96	4 1998	4 2008
				3	RA	FF	12/9/96	1 2001	4 2008
				3	RA	FF	12/16/97		4 2011
				3	RA	FF	1/19/98		4 2008
				3	RA	FF	6/2/98		2 2000
				3	RA	FF	6/2/98		2 2000
				3	RA	FF	7/10/98		3 1999
				3	RA	FF	1/19/98		2 1999
				4	RA	FF	12/9/96	4 2008	4 2008
				4	RA	FF	12/9/96	4 2008	4 2008
				4	RA	FF	12/9/96	4 2008	4 2008
				4	RA	FF	12/9/96	4 2000	4 2000
				4	RA	FF	8/31/98		2 1999
				15	RA	FF	1/1/90	4 1999	4 1999
				26	RA	FF	11/15/91	1 1998	4 1999
				26	RA	FF	4/14/94	1 1998	4 1999
				26	RA	FF	5/1/94	1 1998	4 1999
				27	RA	FF	3/31/95	4 1998	4 1999
8	CO	Summitville Mine	Rio Grande County	0	RA	F	6/7/95	4 1999	4 1999
				0	RI/FS	F	5/11/93	4 1998	3 2001
				0	RI/FS	S	9/11/97	3 2001	3 2001
				1	RA	F	6/7/95	4 1999	4 1999
				1	RA	F	7/11/96	4 1998	4 1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				2	RA				4	1999	4	1999
				3	FS				1	1999	1	1999
8	MT	Anaconda Co. Smelter	Anaconda	7	RA	PRP		5/19/94	3	2000	3	2000
8	MT	East Helena Site	East Helena	1	RA	PRP		3/31/92	2	2002	2	2002
				2	RI/FS	PRP		12/30/88	3	1998	1	2000
8	MT	Idaho Pole Co.	Bozeman	1	RA	PRP		6/29/95	1	2002	1	2002
				1	RA	PRP		8/22/96	1	2007	1	2007
8	MT	Libby Ground Water Contamination	Libby	2	RA	PRP		10/18/89	4	2010	4	2010
8	MT	Milltown Reservoir Sediments	Milltown	2	FS	PRP		2/2/90	4	1999	4	1999
				3	RI/FS	PRP		7/7/95	4	1999	4	1999
8	MT	Montana Pole and Treating	Butte	1	RA	PRP		4/18/96	1	2014	1	2014
8	MT	Silver Bow Creek/Butte Area	Silver Bow/Deer Lodge	1	RA	F		8/13/98			1	2008
				4	RA	PRP		6/30/92	2	2002	2	2002
				7	RA	PRP		4/9/97	1	2022	1	2022
				12	RA	FE		5/18/94	2	2002	2	2002
8	SD	Ellsworth Air Force Base	Rapid City	11	RA	FF		4/29/97	4	1999	4	1999
8	UT	Hill Air Force Base	Ogden	1	RI/FS	FF		6/28/91	1	1999	1	1999
				2	RA	FF		9/30/96	4	1999	4	2001
				3	RA	FF		12/23/96	4	1998	1	1999
				5	RI/FS	FF		8/13/91	1	1999	1	1999
				8	RI/FS	FF		5/3/95	2	2002	2	2002
8	UT	Kennecott (North Zone)	Magna	1	RI/FS	PRP		9/22/93	3	1998	1	1999
				8	RI/FS	PRP		6/16/97	4	1998	4	1999
8	UT	Kennecott (South Zone)	Copperton	0	RI/FS	PRP		9/22/93	3	1998	1	1999
				2	RI/FS	PRP		7/29/94	4	1998	4	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT				FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	RA	S	7/6/98		1	1999	1	1999
8	UT	Midvale Slag	Midvale	2	RI/FS	F	9/5/97	1	1999	1	1999	
8	UT	Monticello Mill Tailings (USDOE)	Monticello	1	RA	FF	6/7/97	4	1999	4	1999	
				2	RA	FF	5/13/94					
				2	RA	FF	9/20/96	2	1999	2	1999	
				2	RA	FF	7/17/98					
8	UT	Monticello Radioactively Contaminated Properties	Monticello	2	RA	FF	11/9/90	2	1999	2	1999	
				6	RA	FF	10/1/87					
				7	RA	FF	9/25/95	3	1999	3	1999	
				8	RA	FF	5/23/95					
8	UT	Murray Smelter	Murray City	0	FS	FE	1/18/94	1	1998	1	1998	
8	UT	Ogden Defense Depot	Ogden	4	RA	FF	9/28/98			4	1998	
8	UT	Richardson Flat Tailings	Summit County	1	RI/FS	PRP	9/29/89	3	1999	1	2000	
8	UT	Sharon Steel Corp. (Midvale Tailings/Smelters)	Midvale	1	RA	S	5/18/95	1	1999	1	1999	
				2	RA	S	9/20/94					
				2	RA	S	8/29/98					
8	UT	Tooele Army Depot (North Area)	Tooele	4	RI/FS	FF	7/15/93	2	1999	2	1999	
				9	RI/FS	FF	1/2/92					
8	WY	F.E. Warren Air Force Base	Cheyenne	3	RA	FF	11/1/96	4	2000	4	2000	
				3	RA	FF	3/21/97					
				6	RI/FS	FF	3/9/94	4	2000	4	2000	
				7	RI/FS	FF	3/23/94					
				10	RI/FS	FF	1/1/94	4	2000	4	2000	
9	AZ	Apache Powder Co.	St. David	1	RA	PRP	2/5/97	4	1998	2	2000	
9	AZ	Hassayampa Landfill	Hassayampa	1	RA	PRP	1/22/96	4	1998	1	1999	
9	AZ	Indian Bend Wash Area	Scottsdale/Tmpe/Phnx	2	RA	PRP	6/30/92	4	1998	4	1999	
				2	FS	PRP	6/27/97					
				5	RA	PRP	3/29/96	4	1998	3	1999	

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT			ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				6	6	7	7	RA	PRP	2/8/94	4	1999	4
9	AZ	Luke Air Force Base	Glendale	1	RI/FS	FF	9/27/90	1	1999	1	1999	1	1999
				2	RA	FF	4/10/95	4	1999	4	1999	4	1999
				1	RA	PRP	7/31/98			2	1999		
				1	RI/FS	F	6/18/97	4	1998	2	1999		
9	AZ	Quality Printed Circuits	Phoenix	1	RI/FS	F	1/15/98			3	2000		
9	AZ	Tucson International Airport Area	Tucson	1	RI/FS	F						3	2000
9	AZ	Williams Air Force Base	Chandler	2	RA	FF	12/30/92	3	1999	3	1999	1	1999
				6	RI	FF	1/1/98						
9	AZ	Yuma Marine Corps Air Station	Yuma	1	RI/FS	FF	9/30/91	2	1999	2	1999		
9	CA	Aerojet General Corp.	Rancho Cordova	1	RI/FS	PRP	9/8/88	4	2003	4	2003		
9	CA	Atlas Asbestos Mine	Fresno County	1	RA	PRP	6/22/94	4	1999	4	1999		
9	CA	Barstow Marine Corps Logistics Base (Nebo Area)	Barstow	7	RI/FS	FF	9/28/90	2	2000	2	2000		
9	CA	Brown & Bryant, Inc. (Arvin Plant)	Arvin	1	RA	F	9/27/96	1	1999	1	1999	3	1999
				2	RI/FS	F	9/30/92	3	1999	3	1999		
9	CA	Camp Pendleton Marine Corps Base	San Diego County	3	RI/FS	FF	9/28/90	4	1998	1	1999		
9	CA	Castle Air Force Base	Merced	1	RI/FS	FF	7/21/89	4	1999	3	2000	1	2000
				4	RI/FS	FF	12/16/92	1	1999	1	2000	3	2001
				5	RA	FF	3/1/97	4	2000	3	2001		
				5	RA	FF	6/2/97	4	2000	3	2001		

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS		PRESENT	
				UNIT	ACTIVITY	LEAD		SCHEDULE	COMPLETION	SCHEDULE	
9	CA	Concord Naval Weapons Station	Concord	1	RI/FS	FF	2/2/95	4	1999	4	1999
				2	RI/FS	FF	11/21/94	4	1999	4	1999
				3	RI/FS	FF	2/14/95	2	1999	2	1999
9	CA	Cooper Drum Co.	South Gate	1	RI/FS	F	8/12/93	1	2002	1	2002
9	CA	Crazy Horse Sanitary Landfill	Salinas	1	RI/FS	EP	9/18/93	2	2002	2	2002
9	CA	Del Amo Facility	Los Angeles	1	RI/FS	MR	5/7/92	1	2000	1	2000
9	CA	Edwards Air Force Base	Kern County	1	RI/FS	FF	9/26/90	4	2004	4	2004
				2	RI/FS	FF	9/26/90	4	1998	1	1999
				3	RI/FS	FF	12/18/92	1	1999	1	1999
				5	RI/FS	FF	6/21/94	2	2001	2	2001
				7	RI/FS	FF	6/3/94	4	1999	4	1999
				8	RI/FS	FF	7/16/96	3	2003	3	2003
				9	RI/FS	FF	7/16/96	1	2002	1	2002
				10	RI/FS	FF	7/16/96	2	2002	2	2002
				11	RI/FS	FF	7/16/96	1	2003	1	2003
				0	RI/FS	FF	9/28/90	4	1998	1	1999
9	CA	El Toro Marine Corps Air Station	El Toro	1	RI/FS	FF	9/28/90	4	1999	4	1999
				3	RI/FS	FF	9/28/90	3	1999	3	1999
				4	RI/FS	FF	9/28/90	2	1999	2	1999
				5	RI/FS	FF	9/28/90	4	1998	1	1999
				8	RI	FF	9/28/90	2	2000	2	2000
				1	RA	PRP	12/11/96	2	2030	2	2030
				2	RA	PRP	4/4/95	2	2030	2	2030
9	CA	Fairchild Semiconductor/Camera & (South San	South San Jose	1	RA	PRP	12/11/96	4	1998	4	1999
				2	RA	PRP	4/4/95	2	1999	2	2001
				7	RA	FF	5/31/97	4	1998	4	1999
9	CA	Fresno Municipal Sanitary Landfill	Fresno	1	RA	PRP	6/10/98			4	2001

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								COMPLETION	YEAR	COMPLETION	YEAR
9	CA	Frontier Fertilizer	Davis	1	RI/FS	F	8/2/93	3	1999	3	2000
9	CA	GBF, Inc., Dump	Antioch	1	RI/FS	PS	7/28/93	4	1998	1	1999
9	CA	George Air Force Base	Victorville	2	RI/FS	FF	9/21/90	4	1999	4	1999
				3	RA	FF	4/29/96	4	2000	4	2000
9	CA	Hunter's Point Annex	San Francisco	3	RI/FS	FF	9/28/90	3	1999	3	1999
				4	RI/FS	FF	10/1/90	4	1998	2	1999
				5	RI/FS	FF	1/22/91	2	2000	2	2000
				6	RI/FS	FF	9/28/90	3	1999	2	2000
9	CA	Intel Corp. (Mountain View Plant)	Mountain View	1	RA	PRP	12/11/96	2	2030	2	2030
				2	RA	PRP	4/17/95	2	2030	2	2030
9	CA	Iron Mountain Mine	Redding	3	RA	F	8/23/94	1	1999	1	1999
				5	RI/FS	F	9/18/96	4	2002	4	2002
				6	RI/FS	F	9/29/96	4	2002	4	2002
9	CA	J.H. Baxter & Co.	Weed	1	RA	PRP	7/16/92			1	1999
				2	RA	PRP	9/11/98			4	1999
9	CA	Jasco Chemical Corp.	Mountain View	1	RA	PRP	7/31/96	1	1999	1	1999
9	CA	Jet Propulsion Laboratory (NASA)	Pasadena	1	RI/FS	FF	12/23/92	1	2000	1	2000
				2	RI/FS	FF	7/7/93	4	1999	4	1999
				3	RI/FS	FF	4/29/94	1	2000	1	2000
9	CA	Koppers Co., Inc. (Oroville Plant)	Oroville	1	RA	PRP	9/17/93	4	1998	1	1999
				1	RA	PRP	9/17/96	4	2000	4	2000
9	CA	LEHR/Old Compus Landfill (USDOE)	Davis	1	RI/FS	FF	9/30/94	4	2002	4	2002
9	CA	Lawrence Livermore National Laboratory	Livermore	0	RI/FS	FF	6/29/92	1	2001	1	2001

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				6	1				3	2000	3	2000
9	CA	Lawrence Livermore National Laboratory (USDOE)	Livermore		1	RA	FF	8/5/92	4	2003	4	2003
9	CA	Lorentz Barrel & Drum Co.	San Jose		1	RA	F	7/4/96	4	1998	4	2001
9	CA	Louisiana-Pacific Corp.	Oroville		1	RA	PRP	12/28/92	4	1998	1	1999
9	CA	March Air Force Base	Riverside		1	RI/FS	FF	9/27/90	3	1999	3	1999
					3	RI/FS	FF	8/6/91	4	1998	4	1998
					4	RI/FS	FF	1/24/92	4	2000	4	2000
9	CA	Mare Island Naval Shipyard	Vellejo		0	RI/FS	FF	10/23/90	4	1998	1	1999
9	CA	Mather Air Force Base (AC & W Disposal Site)	Sacramento		1	RA	FF	9/15/97	4	2000	4	1999
					1	RA	FF	7/21/97	4	2000	1	1999
					3	RA	FF	6/21/94	3	1999	1	1999
9	CA	McClellan Air Force Base (Ground Water)	Sacramento		1	RA	FF	3/17/98			2	2000
					4	RI	FF	7/21/89	2	2000	2	2000
					5	RI	FF	8/21/90	2	2000	2	2000
					6	RI	FF	11/23/92	2	2000	2	2000
					7	RI	FF	9/27/96	2	2000	2	2000
					8	RI	FF	1/13/93	2	2000	2	2000
					9	RI	FF	7/21/89	2	2000	2	2000
					11	FS	FF	3/30/98			1	2001
9	CA	McColl	Fullerton		1	RA	S	6/11/84	4	1998	1	1999
9	CA	McCormic and Baxter Creosoting Co.	Stockton		1	RI/FS	F	6/30/92	3	1999	3	1999
					2	RI/FS	F	3/24/93	4	1998	3	1999
					3	RI/FS	F	9/28/94	4	1998	3	1999
9	CA	Moffett Naval Air Station	Sunnyvale		1	RA	FF	8/19/97	4	1998	2	1999
					5	RA	FF	8/1/97	4	2000	4	2000
					6	RI/FS	FF	8/8/89	2	1999	2	1999
					7	RI/FS	FF	8/8/89	1	1999	1	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
								COMPLETION	YEAR	COMPLETION	YEAR
9	CA	Montrose Chemical Corp.	Torrance	3	RI/FS	F	8/14/97	4	1998	1	1999
9	CA	National Semiconductor Corp.	Santa Clara	1	RA	PS	9/11/91	4	1998	4	2008
9	CA	Newmark Ground Water Contamination	San Bernadino	1	RA	F	9/18/95	4	1998	4	2001
				2	RA	F	9/5/96	2	1999	2	2000
				3	RI/FS	F	2/9/94	4	1999	4	2000
9	CA	Presidio of San Francisco	San Francisco	0	RI/FS	FF	9/4/98			4	1999
9	CA	Purity Oil Sales, Inc.	Malaga	2	RA	PRP	3/17/98			1	2000
9	CA	Ralph Gray Trucking Co.	Westminster	2	RI/FS	F	6/19/93	1	1999	4	1999
9	CA	Raytheon Corp.	Mountain View	1	RA	PRP	12/11/96	2	2030	2	2030
				2	RA	PRP	2/28/95	2	2030	2	2030
9	CA	Sacramento Army Depot	Sacramento	1	RA	FF	6/24/96	4	1999	4	2001
				2	RA	FF	2/16/90	4	1999	4	2001
				2	RA	FF	6/26/96	4	1999	4	2001
9	CA	San Fernando Valley (Area 1)	Los Angeles	1	RI/FS	PRP	2/18/94	4	1998	1	1999
				1	RI	PRP	2/18/94	4	1998	1	1999
				1	RI/FS	F	8/16/85	3	2000	4	2003
				3	RA	PRP	11/22/93	4	1998	1	1999
				3	RA	PRP	11/22/93	4	1998	1	1999
				3	RA	PRP	9/30/97	2	2000	2	2000
9	CA	San Fernando Valley (Area 2)	Los Angeles/Glendale	1	RI/FS	S	8/16/85	4	2000	4	2003
				3	RA	PRP	10/17/97			3	1999
9	CA	San Fernando Valley (Area 3)	Glendale	1	RI/FS	S	8/16/85	3	2000	4	2003
9	CA	San Fernando Valley (Area 4)	Los Angeles	1	RI/FS	S	8/16/85	3	2000	4	2003
				2	RI/FS	F	9/28/92	4	1998	4	2003
9	CA	San Gabriel Valley (Area 1)	El Monte	0	RI/FS	F	6/13/84	4	2000	4	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1	5				4	1999	4	1999
9	CA	Selma Treating Co.	Selma	1	RA	F	F	7/22/92	1	1999	4	1999
				2	RA	F	F	9/29/92	4	2014	4	2014
9	CA	Sharpe Army Depot	Lathrop	1	RA	FF	FF	5/30/95	4	1999	4	2000
				2	RA	FF	FF	7/1/98			4	2000
9	CA	South Bay Asbestos Area (Alviso Dumping Area)	Alviso	1	RA	PRP		10/15/93	4	1998	4	1999
9	CA	South Bay Basin	Silicon Valley	1	RI/FS	F		1/28/87	4	1998	1	1999
9	CA	Stoker Company	Imperial	1	RI/FS	F		5/1/92	4	2000	4	2000
9	CA	Stringfellow	Glen Avon Heights	5	RI/FS	S		10/1/90	2	2002	2	2002
9	CA	Sulphur Bank Mercury Mine	Clear Lake	1	RI/FS	F		9/28/90	4	2000	4	2000
				2	RI/FS	F		11/18/91	2	2000	2	2000
				3	RI/FS	EP		9/28/90	2	2000	2	2000
9	CA	T.H. Agriculture & Nutrition Co. (Thompson-	Fresno	1	RI/FS	PS		2/6/87	4	1998	1	1999
9	CA	Tracy Defense Depot	Tracy	2	RA	FF		8/12/93	4	1998	2	2000
9	CA	Travis Air Force Base	Solano County	1	RA	FF		1/31/98			4	2003
				2	RI/FS	FF		4/1/94	4	1999	4	1999
				3	RI/FS	FF		6/10/95	4	2003	4	2003
				4	RI/FS	FF		6/10/95	4	2003	4	2003
9	CA	Treasure Island Naval Station	San Francisco	1	RI/FS	FF		7/12/91	1	1999	1	1999
				2	RI/FS	FF		7/12/91	4	1999	4	1999
9	CA	Tustin Marine Corp Air Station	Tustin	1	RI/FS	FF		8/30/95	2	2000	2	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE			
								3	RI/FS	FF	7/15/96	4	1999
9	CA	United Heckathorn Co.	Richmond	1	RA	PRP	5/8/98					2	1999
9	CA	Watkins-Johnson Co. (Stewart Division)	Scotts Valley	1	RA	PRP	7/16/91		1	1999		1	1999
9	CA	Western Pacific Railroad Co.	Oroville	1	RA	PRP	7/15/98					2	1999
9	CA	Westinghouse Electric Corp. (Sunnyvale Plant)	Sunnyvale	1	RA	PRP	3/19/97		4	1998		1	1999
9	HI	Del Monte Corp. (Oahu Plantation)	Honolulu County	1	RI/FS	PRP	9/28/95		3	1999		4	2000
9	HI	Naval Computer & Telecommunications Area	Oahu	1	RI/FS	FF	4/26/95		4	2000		4	2000
9	HI	Pearl Harbor Naval Complex	Pearl Harbor	1	RI/FS	FF	9/30/93		4	2000		4	2000
				2	RI/FS	FF	9/30/93		4	2000		4	2000
				3	RI/FS	FF	9/30/93		4	2000		4	2000
				4	RI/FS	FF	9/30/93		1	1999		1	1999
				5	RI/FS	FF	9/30/93		1	1999		1	1999
				6	RI/FS	FF	9/30/93		1	1999		1	1999
				7	RI/FS	FF	9/30/93		1	1999		1	1999
				8	RI/FS	FF	9/30/93		2	1999		2	1999
				9	RI/FS	FF	9/30/93		2	1999		2	1999
				10	RI/FS	FF	8/23/94		2	1999		2	1999
				11	RI/FS	FF	8/1/95		2	1999		2	1999
9	NV	Carson River Mercury Site (Trust Territories PC)	Lyon/Churchill County	1	RA	F	9/30/96		1	1999		1	1999
				2	RI/FS	F	9/28/90		1	2002		1	2002
10	AK	Adak Naval Air Station	Adak	2	RI/FS	FF	5/6/96		1	1999		1	1999
10	AK	Elmendorf Air Force Base	Greater Anchorage	2	RA	FF	5/5/95		4	1998		1	1999
				3	RA	FF	4/27/98					1	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT			ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				4						2	1999	4	1999
10	AK	Fort Richardson (USARMY)	Anchorage										
10	AK	Fort Wainright	Fairbanks N Star Borough	1	RA	FF	9/30/97					4	1999
				2	RA	FF	3/31/97		1	1999		1	1999
				3	RA	FF	5/30/96		4	1999		4	1999
				5	RI/FS	FF	1/17/95		2	1999		2	1999
10	AK	Ketchikan Pulp Company	Ketchikan	1	RI/FS	PRP	7/21/97		4	1999		4	1999
				2	RI/FS	PRP	9/19/95		1	1999		1	1999
10	AK	Standard Steel and Metals Salvage Yard	Anchorage	1	RA	FF	4/23/98					2	1999
10	ID	Blackbird Mine	Lemhi County	1	RI/FS	PRP	11/18/94		1	2001		1	2001
10	ID	Bunker Hill Mining & Metalurgical	Smelterville	1	RA	PRP	9/27/94		1	2000		1	2001
				2	RA	F	4/13/95		1	2002		1	2002
10	ID	Idaho National Engineering Lab (USDOE)	Idaho Falls	2	RA	FF	2/11/94		4	1996		4	1996
				3	RI/FS	FF	10/10/95		4	1999		4	1999
				6	RA	FF	4/6/98					2	2000
				7	RI/FS	FF	3/17/95		4	1999		4	1999
				10	RI/FS	FF	4/2/97		1	2000		1	2000
				11	RI/FS	FF	6/17/97		1	2000		1	2000
				13	RI/FS	FF	11/14/96		4	2000		4	2000
				15	RA	FF	11/15/95		2	2002		2	2002
				16	RI/FS	FF	11/6/95		4	2003		4	2003
				18	RA	FF	12/7/94		1	2000		1	2000
				25	RI/FS	FF	12/1/93		3	2001		3	2001
10	ID	Kerr-McGee Chemical Corp. (Soda Springs Plant)	Soda Springs	1	RA	PRP	7/17/97		1	2010		1	2010
10	ID	Pacific Hide & Fur Recycling Co.	Pocatello	2	RA	PRP	8/23/96		2	1999		2	1999
10	OR	Fremont Nat. Forest Uranium Mines (USDA)	Lakeview	2	RI/FS	FF	4/24/95		1	1999		1	1999

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT		ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
				1					4	2001	4	2001
10	OR	Gould, Inc.	Portland			RA	PRP	3/2/92	4	2001	4	2001
10	OR	McCormick & Baxter Creos. Co. (Portland)	Portland	1		RI/FS	PRP	9/29/95	2	1999	2	1999
				1		RA	S	6/1/96	4	1999	4	1999
				1		RI/FS	F	8/8/96	3	1999	3	1999
				2		RA	S	9/24/97	4	2000	4	2000
10	OR	Teledyne Wah Chang	Albany	1		RA	PRP	6/23/97	2	1998	2	1998
				3		RA	PRP	9/29/97	4	1999	4	1999
10	OR	Umatilla Army Depot (Lagoons)	Hermiston	1		RA	FF	2/15/94	4	1998	2	1999
				2		RA	FF	6/20/94	4	1998	2	1999
				3		RA	FF	9/14/95	1	2026	1	2026
				4		RA	FF	11/6/95	1	2001	1	2001
				6		RA	FF	11/6/95	4	1998	2	1999
				7		RA	FF	6/21/96	1	1999	3	1999
10	WA	Bangor Naval Submarine Base	Silverdale	1		RA	FF	6/17/96	3	1998	1	1999
				2		RA	FF	9/13/94	4	1999	4	1999
				6		RA	FF	4/16/96	4	1998	1	1999
				8		RI/FS	FF	4/4/97	4	1999	4	1999
10	WA	Bangor Ordnance Disposal	Bremerton	1		RA	FF	3/5/93	3	1999	3	1999
				2		RA	FF	11/1/97			3	1999
10	WA	Boomsnub/Airco	Vancouver	1		RI/FS	F	3/27/95	3	1999	4	1999
				2		RA	F	1/13/98			1	2002
10	WA	Colbert Landfill	Colbert	1		RA	MR	8/28/89	4	1998	1	1999
10	WA	Commencement Bay, Near Shore/Tide Flats	Pierce County	1		RA	PS	6/30/89	4	1995	4	1995
				4		RA	PS	11/21/91	1	2000	1	2000
				5		RA	PS	1/16/90	1	2000	1	2000
				6		RA	PS	12/17/93	1	1999	4	1999
				7		RA	PS	4/11/91	1	2000	1	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE			FUNDING START	PREVIOUS		PRESENT	
				UNIT	ACTIVITY	LEAD		SCHEDULE	COMPLETION	SCHEDULE	
10	WA	Commencement Bay, South Tacoma Channel	Tacoma	9	RA	PS	7/31/92	1	1999	1	2000
				11	RA	PRP	6/25/93	4	1998	1	1999
				19	FS	PRP	10/4/94	3	2000	3	2000
				20	RA	PRP	9/17/98			1	2005
				22	RA	PRP	12/21/93	3	2002	3	2002
10	WA	Commencement Bay, South Tacoma Channel	Tacoma	4	RA	PRP	3/16/98			3	1999
10	WA	Fairchild Air Force Base (4 Waste Area)	Spokane County	2	RA	FF	3/7/94	4	1998	1	1999
				4	RI	FF	5/31/95	2	1999	4	1999
10	WA	Fort Lewis Logistics Center	Tillicum	1	RA	FF	1/15/92	4	1998	1	1999
				2	RA	FF	2/1/96	2	1999	2	2001
				3	RA	FF	1/11/96	4	1998	1	1999
				4	RI/FS	FF	8/18/98			1	2000
10	WA	Hanford 100-Area (US DOE)	Benton County	2	RA	FF	6/14/96	4	2003	4	2003
				3	RA	FF	11/25/96	3	2001	3	2001
				4	RA	FF	7/15/96	3	2001	3	2001
				7	RA	FF	9/23/97	4	2003	4	2003
				8	RI/FS	FF	10/12/90	1	1999	2	1999
				9	RI/FS	FF	10/12/90	1	1999	2	1999
				13	RI/FS	FF	6/30/93	1	1999	2	1999
				17	RI/FS	FF	8/17/95	1	1999	2	1999
				27	RI/FS	FF	4/20/95	1	1999	2	1999
				28	RI/FS	FF	5/24/93	1	2000	1	2000
10	WA	Hanford 200-Area (US DOE)	Benton County	1	RI/FS	FF	5/15/89	4	1999	4	1999
				2	RI/FS	FF	8/31/92	2	2001	2	2001
				11	RI/FS	FF	1/31/94	2	2000	2	2000
				12	RA	FF	3/31/97	1	2004	1	2004
				13	RA	FF	8/26/96	4	2001	4	2001
				14	RA	FF	8/19/98			1	2000
10	WA	Hanford 300-Area (US DOE)	Benton County	1	RA	FF	7/7/97	2	2001	2	2001
				3	RI/FS	FF	3/31/95	2	2000	2	2000

## Progress Toward Implementing Superfund: Fiscal Year 1998

## APPENDIX A

## STATUS OF REMEDIAL INVESTIGATIONS, FEASIBILITY STUDIES, AND REMEDIAL ACTIONS IN PROGRESS ON SEPTEMBER 30, 1998

RG	ST	SITE NAME	LOCATION	OPERABLE UNIT	ACTIVITY	LEAD	FUNDING START	PREVIOUS COMPLETION SCHEDULE		PRESENT COMPLETION SCHEDULE	
10	WA	Harbor Island (Lead)	Seattle	1	RA	PRP	8/26/97	2	1999	2	1999
				8	RI/FS	F	9/7/88	2	1999	2	1999
10	WA	Jackson Park Housing Complex (US Navy)	Kitsap County	1	RI/FS	FF	7/1/95	3	1998	3	1999
				2	RI/FS	FF	7/1/95	1	1999	3	1999
10	WA	Naval Undersea Warfare Engineering Stn. (4 Waste Keyport		2	RA	FF	5/31/95			3	2000
10	WA	Northwest Transformer (South Harkness St.)	Everson	1	RA	PRP	9/30/92	2	2002	2	2002
10	WA	Oeser Co	Bellingham	1	RI/FS	F	9/30/98			3	2000
10	WA	Pacific Sound Resources	Seattle	1	RI/FS	PRP	9/29/94	2	1999	2	1999
				2	RI/FS	F	5/18/95	2	1999	2	1999
10	WA	Palermo Well Field Ground Water Contamination	Tumwater	1	RI/FS	F	6/5/97	4	1999	4	1999
10	WA	Puget Sound Naval Shipyard Complex	Bremerton	1	RA	FF	1/26/98			1	1999
				2	RI/FS	FF	1/26/94	2	1999	2	1999
				4	RA	FF	6/18/97	1	1999	1	1999
10	WA	Queen City Farms	Maple Valley	1	RA	PRP	7/27/95	3	1999	3	1999
10	WA	Tulalip Landfill	Marysville	2	RA	PRP	5/6/98			1	2001
10	WA	Vancouver Water Station #4 Contamination	Vancouver	1	RI/FS	F	4/2/92	3	1999	3	1999
10	WA	Wycoff Co./Eagle Harbor	Bainbridge Island	1	RA	F	7/7/95	1	1999	1	1999
				2	RI/FS	F	9/16/92	2	1999	3	1999
				3	RA	PRP	4/25/97	4	1999	4	1999
				4	RA	F	2/15/95	4	2000	4	2000
				4	RA	F	7/3/96	2	1999	1	2001